

201 N. Civic Drive - Suite 115
Walnut Creek, CA, 94596
Tel: 888-299-0000
Fax: 925-937-9026

Implementation Plan

Prepared for: San Jose/Santa Clara Water Pollution Control Plant
Project Title: FOG Evaluation, Digester Rehabilitation and Gas Line Replacement
Project No: 136242-005

Technical Memorandum 5.0

Subject: Implementation Plan
Date: September 15, 2011
To: Ravi Kachhapati, Project Manager
From: Steve Krugel, Senior Vice President, Project Manager
Prepared by:



Rion Merlo, Ph.D., P.E., Project Engineer
Engineer in Responsible Charge, License No. C69030



Reviewed by: Tim Banyai, PE, Project Engineer

TABLE OF CONTENTS

LIST OF TABLES.....	4
LIST OF FIGURES.....	4
1. EXECUTIVE SUMMARY	5
1.1 Purpose of Technical Memorandum 5.0.....	5
1.2 Summary of Recommended Project.....	5
1.3 Summary of Master Plan Biosolids Implementation Plan	6
1.4 Summary of Schedule and Costs	6
2. INTRODUCTION.....	7
3. SUMMARY OF TECHNICAL MEMORANDA.....	9
3.1 TM 3.3 – Design Criteria for Digester Modifications and Gas System Improvements	9
3.1.1 Existing Performance.....	9
3.1.2 Design Basis.....	9
3.1.3 Preliminary Screening of Alternatives	10
3.1.4 Additional Considerations	11
3.2 TM 4.1 – Digester Structural Evaluation	11
3.3 TM 4.2 – Digester Cover and Mixing System Selection.....	12
3.4 TM 4.3A – Digester Piping and Tunnel Ventilation	13
3.5 TM 4.3B – Digester Heating Modifications.....	13
3.6 TM 4.4 – Gas Piping System Connections and Modifications	14
3.7 TM 4.5 – Existing Electrical Evaluation.....	14
3.8 TM 4.6 – Struvite Formation and Control.....	16
3.9 TM 7.1 – DAF Co-Thickening Business Case Evaluation.....	16
4. PROJECT DESCRIPTION.....	18
4.1 Recommended Project Elements	18
4.1.1 Gas Piping And Tunnel Ventilation Modifications	18
4.1.2 Upgraded Digesters.....	18
4.1.3 Digesters That Are Not Upgraded but Will Remain In Operation.....	19
4.1.4 DAFT Modifications.....	19
4.1.5 DAFT Odor Control Assessment	20
4.1.6 Heating Improvements.....	20
4.1.7 Improvements to Mitigate Struvite	21
4.2 Site Grading and Civil.....	21
4.3 Safety Considerations.....	22
4.3.1 Explosion Hazard Prevention.....	22
4.3.2 High Pressure or Vacuum Hazard Prevention	22
4.3.3 Instrumentation and Control Safety Features	22
4.3.4 Mechanical Safety Features	23
4.3.5 Structural Safety Features	23

4.4 Constructability23

5. PILOT TESTING PROGRAM.....25

 5.1 Struvite Mitigation25

 5.2 Digester Heating25

 5.3 DAFT Co-Thickening25

 5.4 FOG Digestion26

 5.5 Digester Mixing26

 5.6 Potential Master Plan Related Pilot Studies26

6. IMPLEMENTATION OF RECOMMENDED PROJECT.....27

 6.1 Construction Contracts27

 6.2 Schedule28

 6.3 Project Cost Estimate33

7. PHASING OF FUTURE PROJECTS35

 7.1 Scheduling Future Digester Upgrades.....35

 7.2 Master Plan Coordination and Schedule35

8. ALTERNATIVE DELIVERY METHODS36

 8.1 Description of Alternative Delivery Options.....36

 8.1.1 Design-Bid-Build36

 8.1.2 Design-Build37

 8.1.3 GCCM – General Contractor Construction Manager38

 8.2 Description of Equipment Procurement Options.....39

 8.3 Recommended Delivery Strategy43

ATTACHMENT A. SUMMARY OF MAJOR ELEMENTS FOR CONSTRUCTION..... A

ATTACHMENT B. CONSTRUCTION COST ESTIMATES B

LIST OF TABLES

Table 3-1 Design Basis for Primary and Secondary Sludge and Design Import Materials at 2030.....	10
Table 3-2. Summary of Digester Requirements in Design Year 2030 Including Design Import Materials ^{a,b}	11
Table 6-1. Summary of Preliminary Project Costs – Multiple Construction Contract Alternative.....	33
Table 8-1. Procurement Alternatives.....	40
Table A-1. Summary of Major Elements for Construction Contact No. 1 for Multi-Contract Alternative	B
Table A-2. Summary of Major Elements for Construction Contact No. 2 for Multi-Contract Alternative	D
Table A-3. Summary of Major Elements for Construction Contact No. 3 for Multi-Contract Alternative	F
Table A-4. Summary of Major Elements for Construction Contact No. 4 for Multi-Contract Alternative	I
Table A-5. Summary of Major Elements for Construction Contact No. 5 for Multi-Contract Alternative	J

LIST OF FIGURES

Figure 3-1. Above ground gas manifold alignment.....	15
Figure 6-1. San Jose Digester Rehabilitation Project Network Diagram - Multi Construction Contract Alternative	29
Figure 6-2. San Jose Digester Rehabilitation Project Schedule - Multi Construction Contract Alternative.....	30
Figure 6-3. San Jose Digester Rehabilitation Project Network Diagram - Consolidated Construction Contract Alternative	31
Figure 6-4. San Jose Digester Rehabilitation Project Schedule - Consolidated Construction Contract Alternative	32
Figure 6-5. San Jose Digester Rehabilitation Project Estimate of Project Cash Flow.....	34
Figure 8-1. Design-Bid-Build relationships between key entities.....	36
Figure 8-2. Design-Build relationships between key entities.	37

1. EXECUTIVE SUMMARY

1.1 Purpose of Technical Memorandum 5.0

Technical memorandum (TM) 5.0 presents a summary of recommendations from the previous TMs that were developed in Task 4. It also summarizes results from the dissolved air flotation thickener (DAFT) business case evaluation (BCE) from Task 7. A project description and basis of design are included, along with discussion of miscellaneous project elements such as site grading and civil improvements, miscellaneous mechanical and electrical improvements, safety improvements, and constructability. The elements of the project description focus on those improvements necessary to provide reliable capacity without precluding viable future digestion process options evaluated in the San Jose/Santa Clara Water Pollution Control Plant (WPCP) Master Plan. A discussion of contract packaging alternatives and recommendations, a construction cost estimate, and a recommended project schedule are provided.

1.2 Summary of Recommended Project

This project includes upgrades to the WPCP anaerobic digesters, digester tunnels and appurtenances, and DAFT systems to improve digester capacity, safety, and performance. Several construction packaging approaches are available for this project. All major project elements could be included in a single construction contract and allocated to a single general contractor. Construction projects of this size are commonly delivered by a single contract. With this approach, mixer pre-purchasing would be recommended to allow specific negotiations with sole source suppliers and to afford the ability to conform the final design to approved submittal information.

Alternatively, multiple contract packages can be used to divide up the work and accelerate the schedule for completion of design and commencing construction. Multiple contracts are more complex and costly to administer, and can create contractor overlap and work area conflicts. However, they can afford the ability to accelerate some components through design to improve the schedule. With one reasonable multiple contract alternative, there are potentially five construction packages and two pre-purchase contracts listed below. Splitting Construction Contract No. 1 and No. 2 can result in accelerating commissioning of the new digester gas manifold and tunnel improvements by about 3 months over the single contract approach. If this extra implementation time for this project element can be tolerated by the City, the single contract approach could result in a much easier to administer project.

- Construction Contract No. 1 – Digester Gas Manifold and Tunnel Improvements – This contract includes a new above ground gas manifold, removal of other hazardous piping from the tunnels, sealing the tunnels from other classified areas, and relocating some ventilation intakes. It includes minor improvements to individual digester gas piping to improve safety and condensate removal (all digesters but 5, 6, 7, and 8 being modified in Contract No. 2)
- Construction Contract No. 2 – Digester Cover and Mixing Upgrades – This contract includes installing new submerged fixed covers and new mixers on Digesters 5, 6, 7, and 8.
- Pre-Purchase Contract No. 1 – Digester Mixing Equipment 1 – This contract includes pre-purchase of sole-source digester mixing equipment the City wishes to pilot test. This could include focused flow mixers and/or linear motion mixers
- Pre-Purchase Contract No. 2 – Digester Mixing Equipment 2 – This contract includes pre-purchase of other digester mixing equipment, notably mechanical draft tube mixers.
- Construction Contract No. 3 – DAFT Final Upgrades – DAFT final upgrades will allow for co-thickening of primary and secondary sludge.
- Construction Contract No. 4 – Digester Heating Upgrades – This contract makes piping, equipment and control modifications to the individual digester heat supply system.
- Construction Contract No. 5 – Struvite Control Chemical Feed – This contract would be implemented only if pilot testing confirmed the performance of proprietary chemicals for struvite control.

The City is currently exploring another contract with a private FOG (fats, oils, and grease) handling company to build and operate a pilot FOG receiving station that will be used to test FOG feed to the digestion system. The private company will likely be responsible for delivering the FOG and operating the receiving and FOG feed system. The recommended project work will be configured and scheduled to accommodate this pilot FOG receiving plan.

1.3 Summary of Master Plan Biosolids Implementation Plan

As part of the WPCP Master Plan, a draft Biosolids Implementation Plan was developed. This digester project includes the objective of maintaining consistency with the recommendations of the Master Plan, which the City is currently in the process of reviewing and adopting. The recommendations of the Biosolids Implementation Plan that are directly relevant to this digester project include the following:

- Adopt a Biosolids Management Program that provides flexibility in implementation, operation, beneficial use/disposal, and incorporation of future technologies.
- Implement a phased rehabilitation of the existing mesophilic digesters.
- Implement improved thickening that increases the digester feed concentration from under 4 percent to 5 to 6 percent. This reduces the number of digesters needed, providing a significant amount of digester volume for imported material. Imported feedstocks could include FOG, food waste, and/or solids from other wastewater treatment plants.
- Provide flexibility to incorporate raw sludge pre-processing, thermal processing, on-site composting, dryers, and other future technologies into the biosolids program.
- Conduct pilot/demonstration projects for co-thickening in DAFTs, digestion processes, import materials, and digester mixing technologies.
- Explore and develop facilities for importing materials such as FOG, food and food processing wastes, raw solids from surrounding areas, and other import materials to enhance digester gas production.

This digester project provides flexibility in its implementation schedule and the ability to incorporate new pre-and post-digestion technologies in the future. It provides the first phase of rehabilitation for the mesophilic digesters along with recommendations for scheduling the follow-on phases. In addition, it includes final upgrades of the DAFTs to allow co-thickening and improving solids concentrations fed to the digesters. Finally, it provides upgrades to the digestion and gas systems to allow pilot testing and ultimately full implementation of FOG co-digestion.

1.4 Summary of Schedule and Costs

The estimated total project cost for the project elements described above is \$61.7 million. The recommended schedule for design and construction of the various elements of this digester project is coordinated with pilot testing efforts recommended to refine design criteria and equipment selection. The schedule will allow for commissioning of gas manifold and tunnel upgrades, digester heating improvements, DAFT co-thickening upgrades, and potentially a chemical feed system for struvite control, all in 2013. Commissioning of the digester cover and mixing upgrades is scheduled for 2015.

Pilot testing of struvite chemicals, digester heating capacity, and the DAFT saturation system is scheduled for 2011. Pilot testing of co-digestion with low FOG load is scheduled to begin in 2012. Pilot testing of digester mixers is scheduled to start in 2015 after commissioning of the final digesters. Pilot testing of the high-load FOG co-digestion is scheduled to start in early 2015, following commissioning of initial two digester cover and mixing upgrades.

2. INTRODUCTION

TM 5.0 is the final of a series of TMs provided under Service Order No. 1 for the San Jose/Santa Clara WPCP FOG Program Evaluation and Enhancement Study, Pre-design Study of Digester Rehabilitation, Modifications and Gas Line Replacement, and Implementation Plan. The primary goal of Service Order No. 1 is to evaluate the 16 existing digesters and develop an implementation plan for digester modifications that rehabilitates digesters needed for reliable service through the 2030 planning period in a way that will not limit long-term options for future digestion processes that may be used at the WPCP. The number of digesters that will be modified will be determined based on the plan for future digestion processes and the selected digester active volume and loadings for this project. Initially, two of the digesters will be configured for full-scale pilot testing.

This TM (TM 5.0) serves as the project deliverable for Task 5 of Service Order No.1. The primary purposes of TM 5.0 are:

- to present a summary of recommendations from the previous TMs that were developed in Task 4;
- summarize results from the DAFT BCE from Task 7;
- provide a project description with discussion of miscellaneous project elements such as site grading and civil improvements, miscellaneous mechanical and electrical improvements, safety improvements, and constructability;
- and to provide a discussion of contract packaging alternatives and recommendations, a construction cost estimate, and a recommended project schedule.

The elements of the project description focus on those improvements necessary to provide reliable capacity through the design year 2030 without precluding viable future digestion process options evaluated in the San Jose/Santa Clara WPCP Master Plan.

Our approach on this project is to identify the physical modifications to the digesters necessary to either put them back in service, or keep them in service for the next 20 to 30 years, and to do so in such a way that the modifications can accommodate any process alternative forecasted or recommended by the Master Plan. A significant element of this approach is to plan for design of all individual digester elements and auxiliary systems based on the ultimate or maximum capacity of each digester vessel. This provides the most flexibility going forward. By upgrading the digesters in a phased approach and maximizing the capacity of each digester, the City can determine the ultimate number of digesters to be upgraded based on the results of the Master Plan and projections of alternate feedstock acceptance. A first phase of upgrading some of the digesters can proceed immediately to address reliability and performance issues without needing to decide on the ultimate number of digesters needed. The remaining volume, if any, is what is available for alternative feedstocks, such as FOG and food and food processing waste.

The following TMs are included as part of Service Order No. 1 and are summarized in this Implementation Plan:

- TM 3.3 – Design Criteria for Digester Modifications and Gas System Improvements
- TM 4.1 - Structural Evaluation, Corrosion Protection and Concrete Rehabilitation
- TM 4.2 - Cover and Mixing System Selection
- TM 4.3A – Digester Piping Gallery Ventilation and Drainage
- TM 4.3B – Digester Heating and Mechanical Modifications
- TM 4.4 – Gas Piping Connections/Modifications
- TM 4.5 – Electrical and Instrumentation/Control Systems
- TM 4.6 – Struvite Formation and Control
- TM 5.0 – Implementation Plan
- TM 7.1 – Dissolved Air Flotation Co-Thickening Alternatives Business Case Evaluation

Concurrently with the digester rehabilitation/modification pre-design study, a FOG Program Evaluation and Enhancement Study was completed in Task 2. The work product for Task 2 is a report, which includes discussion of

existing source control (FOG control) program; estimation of FOG waste volume; evaluation of FOG waste disposal practices; evaluation of alternate FOG waste disposal options; evaluation of current FOG outreach efforts; evaluation of FOG related grants and loans; final recommendations. In addition, under Task 6, FOG receiving requirements were addressed and a schematic FOG and other organic waste receiving facility schematic was prepared and incorporated in TM 3.3. The City is currently negotiating with a private FOG processing firm to design, build, and operate a pilot FOG receiving and digester feed station.

3. SUMMARY OF TECHNICAL MEMORANDA

A summary of the conclusions from the TMs addressing specific digestion criteria, components, and related systems that were prepared as a part of this project and that are relevant to the implementation plan are presented below.

3.1 TM 3.3 – Design Criteria for Digester Modifications and Gas System Improvements

The primary purpose of TM 3.3 was to define the design and operational criteria for future digester operation, including defining digester process configurations that are relevant for possible future implementation. Appropriate digestion alternatives are identified from the Master Plan and relevant criteria are developed for design, including the recommended loading rates and estimate digester performance. Historical data, computer modeling, and information from the Master Plan are used to develop the projected loadings for 2030 and the design criteria. The flow and load design basis considered the potential for a fully implemented program for importing co-digestion feedstocks, with FOG and plant scum and grease being the principal feedstocks assumed. Finally, design considerations for alternative feed stocks, such as FOG, are presented. In addition, this TM applies anticipated performance and projected gas production volumes for each of the Master Plan alternatives.

3.1.1 Existing Performance

The analysis included in TM 3.3 shows that the current digester mixing system has resulted in a significant loss of active volume. Upgrading the mixing system would restore active volume, allow for higher volatile solids (VS) loading, and more digester gas production. The current data collection is inadequate to reliably determine digester volatile solids loading. It is recommended that primary and secondary sludge sampling and gas and sludge flow measurement be improved. Based on data available and additional process modeling, we have concluded that the current volatile solids reduction (VSR) and gas production values are within range of typical municipal anaerobic digester processes. The current digester temperature varies depending on the time of year and between individual units. It is recommended that better temperature control be implemented to provide a more stable condition for the digesters.

At current peak sludge flow and load, nine digesters (existing volume) are required to meet the 15-day HRT criterion plus two redundant digesters. With higher volume digesters (see TM 4.2) fewer digesters would be required. For a period in 2010, the Plant operated successfully with 8 digesters on line. There is evidence that currently, active volume in a given digester may be greater with eight digesters operating than with eleven due to potentially better mixing from hydraulic load and higher VS load generating more gas in a given digester, which contributes to mixing.

3.1.2 Design Basis

The City is currently exploring proceeding with a demonstration FOG co-digestion program and it is likely that the WPCP will receive import materials in the future. It is recommended that the design basis that includes the design import materials is used for this project. Table 3-1 presents the design basis for 2030. It is possible to operate a digester at up to 30 percent of the VS loading originating from FOG import materials. It is recommended that upgraded digesters be designed for this condition.

Table 3-1 Design Basis for Primary and Secondary Sludge and Design Import Materials at 2030		
Parameter	TS content, lb/d	VS Content, lb/d
Primary Sludge Loading		
Annual Average	232,700	197,800
Peak Month	295,100	250,900
Peak 2 Week	326,500	277,500
Peak Week	338,300	287,600
Peak Day ^a	357,700	304,000
TWAS Loading		
Annual Average	144,600	108,200
Peak Month	202,700	151,600
Peak 2 Week	210,400	157,400
Peak Week	219,400	164,100
Import Materials		
	83,000	78,800
Combined		
Annual Average	460,300	384,800
Peak Month	580,800	481,200
Peak 2 Week	619,900	513,700
Peak Week	640,600	530,400
Peak Day	660,100	546,900

^a Peak day loadings are calculated using peak day primary sludge production and peak week secondary sludge production. Peak week secondary sludge production is used because a peak day loading event would not impact secondary sludge production due to the long SRT (i.e. >6 days).

3.1.3 Preliminary Screening of Alternatives

Table 3-2 presents the number of digesters that would be necessary for each process option assuming new digesters were equipped with floating steel covers (same volume as current). The digester volume with the existing floating covers was used to calculate the number of digesters that would be necessary. It should be noted that after the cover evaluation (TM 4.2), it was determined that submerged concrete covers could be used that would provide greater capacity, requiring fewer digesters.

The Cambi™ process (primary and secondary sludge) would require the fewest number of digesters, but would require considerable and costly ancillary facilities for pretreatment that are commonly justified based on space constraints and reduced cost of building new digesters. Since there are no space constraints or cost benefit from new digester construction at the WPCP, designing for the Cambi™ process is not recommended.

The digesters that are rehabilitated will most likely be operated as mesophilic digesters in the near term. However, the gas systems should be designed to allow for series thermophilic operation in the future. This means that the gas system manifold would be sized for peak instantaneous gas flow rate for that process. The digesters that are rehabilitated should have sufficient heating for mesophilic conditions. However, the option to upgrade to thermophilic digestion in the future should be accommodated in the layout of process and heating piping.

Table 3-2. Summary of Digester Requirements in Design Year 2030 Including Design Import Materials^{a,b}

Alternative	Sub-Alternatives	Feed Sludge, percent TS	Feed Sludge, percent VS	Max 2-week Flow, mgd	Max 1-week Flow, mgd	Min. HRT, d (1 st Stage)	Min. HRT, d (2 nd Stage)	Max. Org. Load, lb VS/cfd	No. of 1 st Stage Digesters (HRT Criterion)	No. of 2 nd Stage Digesters (HRT Criterion)	No. of 1 st Stage Digesters (VS Load Criterion)	Total	Total w/ Redundancy
Mesophilic	Complete Mix	3.5	2.9	2.12	2.19	15	---	0.20	11.0 (13.9)	---	6.9 (8.7)	11 (14)	14 (17)
Mesophilic	Complete Mix	5.5	4.6	1.35	1.40	15	---	0.20	7.0 (8.9)	---	6.9 (8.7)	7 (9)	9 (11)
Cambi™	WAS Only	6.5 ^c	5.4	1.14	1.18	15	---	0.25	5.9 (7.5)	---	5.5 (7.0)	6 (8)	8 (10)
Cambi™, d	Primary and WAS	9.5	7.8	0.72	0.75	12	---	0.50	3.0 (3.8)	---	2.5 (3.2)	3 (4)	4 (5)
Thermophilic	Complete Mix	5.5	4.6	1.35	1.40	15	---	0.35	7.0 (8.9)	---	3.9 (5.0)	7 (9)	9 (11)
Thermophilic	Series	5.5	4.6	1.35	1.40	8	7	0.35	3.7 (4.9)	3.3 (4.1)	3.9 (5.0)	7 (9)	9 (11)
Preprocessing w/ Mesophilic	Many	5.5	4.6	1.35	1.40	15	---	0.20	7.0 (8.9)	---	6.9 (8.7)	7 (9)	9 (11)

^a Number of digesters based on 2.89-MG active volume of 110-foot diameter digesters equipped with submerged fixed covers; values in parentheses represent number of digesters if floating covers were retained (2.29-MG active volume)

^b All first stage digesters are loaded with design flow and load of FOG, scum, and grease up to a maximum of 30 percent of VS load except Cambi™ to a maximum of 10 percent of VS load

^c Combined concentration of Cambi™ WAS and primary sludge thickened in primary clarifiers

^d Import materials represents 10 percent of average VS loading for Cambi™ (primary and WAS), only

3.1.4 Additional Considerations

The Master Plan recommends adding a new primary and secondary sludge fine screening facility. This project team concurs and supports this recommendation to further develop a sludge fine screening facility project. It is also recommended that the City determine the on-going ability to dampen diurnal peaks of solids loads within the liquid stream. Currently, secondary sludge is pumped relatively uniformly throughout the day based on an SRT control system. Primary sludge flows vary however. If dampening primary sludge flows within the primary sedimentation process is possible, the City should continue to optimize this practice. If this is not possible, thickened sludge equalization/blend tanks should be considered for sludge load equalization and blending.

3.2 TM 4.1 – Digester Structural Evaluation

The purpose of this TM was to discuss the results of the digester structural evaluation and to determine whether they are capable, either in their existing or modified state, of structurally accommodating steel, concrete, aluminum, or composite material fixed covers, including submerged and non-submerged fixed covers. The existing 16 digesters were evaluated by grouping them into three categories to conduct structural computer modeling. Results are also presented of a visual corrosion inspection of five digesters that are currently not in service.

The structural evaluation was completed on three different digesters (Digesters 1, 4, and 12) at various water surface elevations, internal gas pressures, and sludge temperatures. Digester 1 is representative of Digesters 1 through 3. Digester 4 is representative of Digesters 4 through 11 and Digester 12 is representative of Digesters 12 through 16.

Digesters 1 through 3 do not have any additional structural capacity to accommodate a new concrete fixed cover or to increase the current water surface elevation. Since these digesters are the oldest and smallest of the digesters and rehabilitation is cost prohibitive, Brown and Caldwell recommends that these digesters continue to operate at their original design water surface elevation. Digester 4 through 11 can accommodate a new submerged or non-submerged fixed cover. The submerged fixed cover requires more rehabilitation than the non-submerged cover, because of the higher water surface elevation and weight of the cover. Digester 12 through 16 can accommodate a new submerged or non-submerged fixed cover. The submerged fixed cover requires structural rehabilitation; while the non-submerged fixed cover scenario requires no structural rehabilitation.

Installation of submerged fixed covers would require that each digester have four concrete support columns, equally spaced inside the digester; the concrete columns will be supported on a new pile cap supported by drilled piers. In addition underpinning using micropiles would be necessary around the interior perimeter of the digester wall, unless a new geotechnical investigation indicates that the soil bearing capacity criterion can be increased from prior reports because of soil compaction.

The exterior concrete walls of the digesters above grade are in good condition and the tops of the walls appear to be in good structural condition for installing new fixed covers. The interior of the digesters can be coated to increase the life from 15 to 20 years (without coating) to 35 to 40 years (with coating). If the existing steel covers are re-used or if they remain in service for an extended period of time, they should be rehabilitated with an abrasive blast to near white metal, structural repair, and recoated with a high build epoxy coating system.

All digesters are equipped with pressure relief valves (PRV) in the bottom slab and some of the digesters are also equipped with under drainage systems. The PRVs and the under drainage systems have worked well based on the fact that none of the digesters have been damaged due to groundwater uplift pressures. BC recommends inspecting the PRVs during digester maintenance and unclogging valves as required.

3.3 TM 4.2 – Digester Cover and Mixing System Selection

The purpose of TM 4.2 was to evaluate cover and mixing alternatives for the WPCP digester upgrades. The TM compares steel, concrete, aluminum, and composite material cover types for submerged and non-submerged fixed covers and evaluates new floating covers and rehabilitation of the existing floating covers, including converting the floating covers to fixed covers for the existing 16 digesters. An important consideration of the cover selection and design is the type of mixing to be employed; and therefore, this TM also includes the evaluation of digester mixing alternatives. The need for digester mixing upgrades was addressed in TM 3.3. After screening alternatives, remaining options were evaluated in more detail with a cost benefit analysis of short-listed cover and mixing systems.

The covers shortlisted for the digester upgrades included submerged fixed concrete; standard, non-submerged fixed steel; and rehabilitated and replaced Downes-type floating covers. The mixing systems short-listed for the existing digesters included new gas mixing; internal (roof-mounted) mechanical draft tube (RDT) mixers; external pumped mixing; vortex ring/linear motion (LM) mixers; and focused flow mixers.

Although submerged fixed covers have a higher capital cost per digester compared to other alternatives, they require fewer digesters to be upgraded. The retrofits would increase the volume of each digester; therefore, the number of digesters needed is reduced by two for the design condition, from 11 to 9, inclusive of redundant digesters. Submerged fixed concrete covers have the lowest net present value of the alternatives, because of the reduced number of digesters required and the lower maintenance costs associated with new covers. Submerged fixed covers are the recommended cover technology for any new covers. The recommendation is made even stronger based on the fact that the submerged fixed covers will last considerably longer than other systems (whose replacement was assumed to be outside of the considered present worth time frame).

Digesters that are upgraded should have a new mixing system installed. If the City does not implement struvite mitigation measures as discussed in TM 4.6, confined gas mixing using draft tubes is the best apparent technology. Alternatively, RDT mixers could be pilot tested with the objective of determining the possible benefit of struvite mitigation in mixer design (such as draft tube lining and mixer coating with Kynar). If struvite mitigation measures are

implemented, RDT mixers could be implemented immediately without any pilot testing of mixing systems. Both the focused flow mixers and LM mixers could be less costly than either RDT or gas mixing, and potentially have less struvite buildup than RDT mixers. In addition, LM mixers have the potential for using less energy. It is recommended that the City consider pilot testing either or both of these technologies.

Currently, four existing digesters are recommended to be upgraded with two assigned as pilot digesters. We recommend installing submerged fixed concrete covers on all four of these digesters.

Brown and Caldwell recommends confined gas mixing be initially installed in the two non-pilot digesters. This provides the greatest assurance of success with respect to avoiding struvite formation. We recommend that one pilot digester be upgraded with RDT mixers that are designed with specific struvite mitigation measures, such as Kynar lining and coating. Further we recommend that the second pilot digester be designed with either focused flow or LM mixers. Of the two technologies, we believe that the focused flow mixers have a higher probability of success at the size of digester being upgraded for San Jose. However, the LM mixers, if successful, have a lower potential cost. The submerged fixed concrete covers could be designed so that RDT mixers, focused flow mixers, LM mixers, and confined gas mixing could be accommodated with appropriate cover access and mixer mounting requirements. This would allow the City some flexibility in pilot testing within two tanks with submerged fixed cover retrofits.

3.4 TM 4.3A – Digester Piping and Tunnel Ventilation

TM 4.3A evaluates the adequacy of the existing ventilation system and piping within the existing digester piping tunnel. The digester piping tunnels contain sludge gas piping, natural gas piping, and fuel oil piping. These tunnels are not physically separated from the other tunnels in the plant-wide tunnel system that also contain hazardous substances, nor from the MCC room near Digester 10. The existing ventilation system and other conditions are not sufficient to exempt these spaces from being classified by NFPA 820 as Class I Division I hazardous areas based on explosion potential. In addition, most of the electrical equipment in the area is not rated for use in areas with this classification and, for this reason, the WPCP tunnels do not conform to the National Electrical Code (NEC). Brown and Caldwell recommends declassifying the digester piping tunnels by removing all hazardous fluid piping from the digester piping tunnels; constructing physical barriers between the digester tunnels, the MCC room, and the other connecting tunnels; and completing modifications to move ventilation intakes away from classified areas next to the digesters. Due to the hazardous nature of the current operation, Brown and Caldwell recommends proceeding with these improvements as soon as practical. In the mean time we recommend that the City's safety engineer establishes and monitors safe operating practices for the tunnels until such time as the modifications can be made.

3.5 TM 4.3B – Digester Heating Modifications

TM 4.3B evaluates the existing facilities and operational data, and identifies and recommends improvements to the heating system for both mesophilic and thermophilic digestion process options. The digester heating system has been noted by operations staff as a significant problem. Reported difficulties include maintaining digester temperatures throughout the complex.

Review of the operation of the existing heat distribution system revealed limitations in the hydraulic operation and configuration of the system. The system operates in an unbalanced configuration and the control capability of three-way valve heat controllers is non-functional. Brown and Caldwell recommend implementing an automatic flow rate controller configuration at each digester load circuit location. Brown and Caldwell also recommend replacing the hydronic distribution pumps in the Blower Building in order to provide equipment more closely matched to the flow and pressure characteristics of the hydronic system.

In general, the existing digester heating components appear to be adequately sized to serve future sludge loadings for mesophilic digestion scenarios. However, if submerged fixed covers are installed, the existing heat exchangers may not be sufficient and additional capacity may be necessary; therefore, a pilot test is recommended to assess capability of the heat exchangers with higher hot water temperatures. Thermophilic scenarios significantly increase the requirements for heat exchanger and hydronic distribution capacity. If thermophilic operation capability is designated

for a future phase of digestion improvements, existing systems can be designed to optimize for mesophilic requirements, while at the same time preserving the capability to easily convert to thermophilic operation at some future time.

In order to optimize sludge digestion heating systems (and processes) in the future, Brown and Caldwell recommends implementing diurnal sludge equalization and blending system (blended sludge storage tank or equivalent) with a continuous digester feeding system that feeds all digesters simultaneously and proportionally based on individual digester volume.

3.6 TM 4.4 – Gas Piping System Connections and Modifications

The objective of TM 4.4 was to address the modifications needed for upgrading the existing low-pressure gas system around the digesters to meet projected future gas flows, provide safe and reliable service, and provision for connecting the gas system to new or renovated digester covers. Using the design gas flows in TM 3.3, several future operating conditions were used to determine gas flow projections. The range of gas flows was used to perform a sensitivity analysis of the required lateral pipe size that would be necessary over the range of possible scenarios. In addition, the projected gas flows were used to determine the size of a new gas manifold.

The gas system piping and cover protection equipment are inadequate for 2030 design-year operating scenarios. Only the waste gas flares have adequate capacity for the predicted design flows. For digesters with new or rehabilitated covers, new redundant PRV and flame arrester assemblies are recommended. For Digesters 4 to 16, 16-inch diameter laterals are recommended. All new laterals should have an isolation valve at the digester cover and a flow meter. For digesters that are not upgraded, new redundant PRVs and flame arresters should be installed. The manual condensate drip traps should be replaced with automatic barometric traps and condensation removal should be provided at all low points.

A new gas manifold is required for future gas flows. A dual-pipe system with two, 30-inch pipes is recommended for the gas manifold piping to cogeneration facilities and gas storage for the design condition. Initially, only one 30-inch pipe could be constructed, with a second line added in the future as sludge and FOG loads increase. This preserves the ability to recheck and validate the size of the second manifold line in the future when future load conditions become better known. There are also two, 24-inch gas manifold branch lines to specific digester areas that connect to the main manifold pipes. Eventually, these may also need to be dual pipes as well; for the interim, each branch line would consist of one pipe. All pipes should be located above ground in a pipe rack system as shown in Figure 3-1.

It should be noted that these recommended lateral and manifold sizes are conservatively large as they are based on the assumptions that the system will continue to operate at the current digester gas pressure and that future gas volumes will be increased by high FOG loads to the digesters. The submerged fixed cover will allow higher operating pressures and there is an opportunity to downsize gas piping with alternative, less conservative assumptions. Optimization of gas piping sizes should be conducted in the early phases of detailed design, including consideration of any updated information on the future and timing of the FOG co-digestion program.

3.7 TM 4.5 – Existing Electrical Evaluation

This TM estimates the power requirements based on existing power demand and the proposed new equipment (e.g. mixing, heating, etc.) based on the results of TMs 4.2, 4.3, and 4.4. The existing electrical equipment in the digester area is also reviewed. Recommendations for replacement of electrical equipment, if required, are made including motor control centers (MCCs), conduit, and wire in conjunction with modifications to the 16 existing digesters.




Figure 3-1. Above ground gas manifold alignment.

3.8 TM 4.6 – Struvite Formation and Control

Water chemistry modeling was performed using data from two separate sampling events. Data collected during the sampling events indicated high levels of magnesium, phosphorus and ammonia in the digester feed, digested sludge and lagoon supernatant. The average magnesium concentration in plant influent wastewater was more than twice the concentration of the drinking water concentration. Plant influent phosphorus concentration was also higher than average for municipal wastewater.

Several alternatives that could be implemented to mitigate struvite formation were evaluated using the water chemistry model. An alternative analysis was performed which involved a preliminary screening of viable alternatives. A cost estimate was performed on the alternatives that were identified to be viable solutions for full-scale implementation. In terms of present worth, addition of anti-scaling chemicals is the lowest cost alternative and has a comparable present worth to current costs associated with struvite. However, anti-scaling chemicals are not commonly added directly to anaerobic digesters, and may not work. Bench-scale and full-scale trials would be necessary to confirm anti-scaling chemicals as a viable solution. The other alternatives were significantly more expensive in terms of present worth value. Ferric chloride (FeCl_3) addition upstream of the primary clarifiers is the only alternative that would increase liquid stream secondary capacity and would reduce hydrogen sulfide (H_2S) in the digester gas. If anti-scaling chemicals are concluded to be inadequate for struvite prevention, we recommend that FeCl_3 is considered for full-scale implementation. However, continuous FeCl_3 could form excessive vivianite formation in the digester recirculation system and heat exchangers. If FeCl_3 is implemented, we recommend frequent inspection of digester recirculation piping and heat exchangers.

3.9 TM 7.1 – DAF Co-Thickening Business Case Evaluation

The primary purpose of TM 7.1 was to evaluate upgrading the existing DAFT system operation through the use of polymer and through simultaneously co-thickening both primary and secondary sludge, and to recommend a DAFT alternative based on a BCE process.

Based on pilot testing conducted by the WPCP staff and operations from across the industry, Brown and Caldwell recommends assuming an average co-thickening DAFT solids loading rate of 50 pounds per day per square foot (ppd/sq ft) for this evaluation. This loading rate is viewed as being conservative, given the higher, more aggressive range of loadings than traditional that are now being discussed and tested in the industry. Testing and future experience may allow taking advantage of even higher loading rates. Current peak day conditions can be accommodated with just 5 tanks under this loading criterion.

The alternatives in the BCE included:

- Alternative 1 – Thickening status-quo. No upgrades or changes to the thickening facilities are included in this alternative. There is no reduction in required digester volume.
- Alternative 2 – Status-quo with polymer. No modifications to primary sludge thickening facilities are included but polymer facilities are added to the DAFT area. There is some reduction in required digester volume due the improvements in WAS thickening performance.
- Alternative 3 – Co-thickening without odor control - Modifications to the DAFT area are included to allow for co-thickening. There is a reduction in required digester volume due the improvement in thickening performance.
- Alternative 4 – Co-thickening with odor control - Modifications to the DAFT area are included to allow for co-thickening and odor containment and treatment. There is a reduction in required digester volume due the improvement in thickening performance. There are two sub alternatives in Alternative 4.
- Alternative 4a includes odor containment and stack discharge only.
- Alternative 4b includes odor containment and treatment.

In all alternatives, digester upgrades are necessary at the level required to support associated 15-day HRT for maximum two-week flows. By improved thickening, the number of digesters requiring modification is reduced and this results in a net cost benefit to the City.

The results from the net present value analysis showed that there are economic benefits to improvements in thickening. By simply adding polymer to existing WAS thickening, multiple digesters can be eliminated from service. Further upgrading the system to co-thickening brings additional benefit in cost savings. Within the three co-thickening alternatives, the one with no odor control brings the highest benefit. However, this alternative also bears the highest odor risk. Based on the results of the BCE, Brown and Caldwell recommend Alternative 4b. This alternative maximizes the cost savings while minimizing the odor risk.

4. PROJECT DESCRIPTION

The project elements are identified in this section and discussion is provided relevant to site grading and civil requirements, constructability, and safety considerations. The detailed description of how each project element is grouped into construction contracts is presented in Section 6.

4.1 Recommended Project Elements

The project elements can be categorized as: gas piping and tunnel ventilation modifications; digester upgrades; improvements to digesters that are not upgraded; DAFT modifications; heating improvements; and improvements to mitigate struvite formation. These elements are further described below:

4.1.1 Gas Piping and Tunnel Ventilation Modifications

The existing digester tunnels have been determined to not meet NFPA 820 classification requirements and as such are considered an explosion hazard. As such, these modifications are considered to be the most urgent of the project and are identified independently from other modifications.

The gas piping and tunnel ventilation modification include the following elements:

- Construct above ground pipe rack system suitable for two, 30-inch digester gas manifold pipes;
- Install one, 30-inch manifold pipe that would connect to all digester gas manifolds;
- Install two, 24-inch branch line manifold pipes that would connect to the gas manifold;
- Relocate flammable and hazardous material piping from the piping tunnel to the pipe rack;
- Seal access from digester tunnel to other classified tunnels;
- Relocate ventilation intakes that are closer than 10 feet from digester walls or other gas appliances.

It should be noted that these recommended manifold are sized conservatively as they are based on the assumptions that the system will continue to operate at the current digester gas pressure and that future gas volumes will be increased by high FOG loads to the digesters. The submerged fixed cover will allow higher operating pressures and there is an opportunity to downsize gas piping with alternative, less conservative assumptions. Optimization of gas piping sizes should be conducted in the early phases of detailed design, including consideration of any updated information on the future and timing of the FOG co-digestion program. In addition, the City has expressed interest in having an artist develop layouts and arrangements of the overhead pipe rack system for digester gas, natural gas and fuel oil piping racks.

4.1.2 Upgraded Digesters

Although nine digesters are required to be upgraded by 2030 with submerged fixed covers, the City has decided to begin with upgrading four initially. This decision was made considering City budget limitations, the desire to pilot test some digester features (mixing) before committing to upgrades on all nine, and the dependence on development of an uncertain FOG collection and co-digestion program in the near term, limiting digester loads and gas production. In addition, future upgrades will require initial upgrades to be operational to assure sufficient available digestion capacity at all times. Digesters 5, 6, 7, and 8 were selected for the initial four digesters to be upgraded. This considered that three of these four are already off line due to corroded covers. Upgrades will return these digesters to availability. In addition, these four digesters are close to the DAFTs, making testing of co-thickening and initial implementation of dedicated co-thickened sludge feed to upgraded digesters an easier task.

The upgrading of digesters 5, 6, 7, and 8 include the following elements:

- Replace existing floating covers with concrete, submerged fixed covers;
- Install micropiles to support columns and foundation;
- Install dedicated feed pumps (1 duty/1 standby);

- Replace existing gas mixing system with new mixers;
- Replace existing 10-inch hose lateral piping with 16-inch stainless steel lateral piping;
- Construct redundant PRV and flame arrester assemblies;
- Install new condensate tanks;
- Internal coating system.

Brown and Caldwell recommends confined gas mixing be initially installed in the two non-pilot digesters. This provides the greatest assurance of success with respect to avoiding struvite formation. We recommend that one pilot digester be upgraded with RDT mixers that are designed with specific struvite mitigation measures, such as Kynar lining and coating. Further we recommend that the second pilot digester be designed with either focused flow or LM mixers. Of the two technologies, we believe that the focused flow mixers have a higher probability of success at the size of digester being upgraded for San Jose. However, the LM mixers, if successful, have a lower potential cost. The submerged fixed concrete covers could be designed so that RDT mixers, focused flow mixers, LM mixers, and confined gas mixing could be accommodated with appropriate cover access and mixer mounting requirements. This would allow the City some flexibility in pilot testing within two tanks with submerged fixed cover retrofits.

Similar to the manifold sizing, the recommended lateral sizes are conservatively large as they are based on the assumptions that the system will continue to operate at the current digester gas pressure and that future gas volumes will be increased by high FOG loads to the digesters. The submerged fixed cover will allow higher operating pressures and there is an opportunity to downsize gas piping with alternative, less conservative assumptions. Optimization of gas piping sizes should be conducted in the early phases of detailed design.

4.1.3 Digesters That Are Not Upgraded but Will Remain In Operation

Digesters that are not upgraded but will remain in operation require the following gas lateral upgrades:

- Install new 16 inch gas lateral to new above-ground manifold (Note: this lateral size could be reduced until such time as these digesters are upgraded. In addition lateral sizing optimization during detailed design may allow smaller lateral size.)
- Install redundant PRV and flame arrester assemblies;
- Replace manual condensate drip traps with automatic barometric traps;
- Install condensation removal at all low points.

4.1.4 DAFT Modifications

The DAFT modifications involve the upgrade of six DAFT units and will include the following elements:

- New feed pumps;
- New float pumps;
- Retrofits for a blend tank system;
- New polymer system;
- Saturation system upgrades;
- Piping modifications associated with all upgrades;
- Aluminum covers for upgraded DAFT tanks;
- Piping and associated pumps and fittings to route thickened sludge directly to Digesters 5, 6, 7 and 8;
- Fans, foul air ducting, and treatment system(s) for odor control;
- During modifications of the DAFT tanks, a temporary polymer addition system to enhance solids sludge thickening and solids capture should be considered;
- Perform DAFT saturation testing;

- Provide recommendations for analysis of viable alternative saturation devices;
- Perform an analysis of results of additional testing to confirm co-thickening design criteria.

The existing equipment, sludge collectors, concrete surfaces of the DAFT tanks, and other components and related equipment were not thoroughly inspected as part of this project. Therefore, as part of the 10 percent design phase for the new DAFT improvements, the existing DAFT facilities, structures, equipment, and appurtenances should be assessed. Following this condition assessment, a recommendation shall be made to the City on potential modifications to aging DAFT facilities, structures, equipment, piping, valving, and other appurtenances. The City will then make decisions based on this recommendation as to how to proceed. The chosen direction may be incorporated into the Digester and DAFT Upgrades/Modifications Project.

4.1.5 DAFT Odor Control Assessment

A project memorandum associated with the Plant Master Plan (PMP) recommended a two-stage odor control system for the DAFT: packed tower chemical scrubbers followed by activated carbon adsorption. This two-stage system was selected for the final version of the PMP to address potential future non-methane hydrocarbon (NMHC) air emission regulations, given an assumption that the two-stage system described above would provide better treatment of NMHC emissions than a single-stage bulk media biofilter.

After further review of the odor control options for the upgraded DAFT system, the following conclusions and steps to be taken prior to final design of the DAFT odor control system have been identified:

- The two-stage odor control system recommended in the final version of the PMP (packed tower chemical scrubbing followed by activated carbon) would be a fairly costly option based on a life-cycle cost estimate made as part of the PMP. The higher cost is associated with increased operation and maintenance attention associated with a two-stage system, cost of chemicals, higher power requirements, and other factors.
- A single-stage bulk media biofilter would be a less costly option based upon the same life-cycle cost estimate referred to above. However, this option would not be able to fully address potential future NMHC regulations, even with the most advanced internal components incorporated into the biofilter design.
- It is possible to design bulk media biofilters such that they could be retrofitted in the future by installing covers, an additional (or upgraded) exhaust fan, and a second stage of activated carbon so as to address potential future NMHC regulations, if required.
- The design of the DAFT modifications should evaluate the potential viable odor control alternatives and make a recommendation to the City as to which alternative should be implemented. Alternatives to be included shall be the following: (1) Packed tower chemical scrubbers followed by activated carbon adsorption (two-stage system), (2) Bulk media biofilter (single-stage system), and (3) Bioscrubber followed by activated carbon adsorption (two-stage system).
- The City shall make a decision relative to the selected course of action, based on the analysis of the three odor control alternatives described above and associated recommendations.
- The DAFT upgrade odor control design shall incorporate the City's decision, and if a single stage system such as bulk media biofilter is chosen, should include provisions for future additions of covers, an additional or upgraded fan, and second stage of odor treatment.

This odor control assessment should be incorporated into the project elements for this work, and should be completed prior to detailed design of the new DAFT odor control system.

4.1.6 Heating Improvements

Heating improvements include the following elements:

- Install individual flow controllers at each digester load circuit;
- Remove flow restriction orifices in the common pipes of each load circuit;
- Replace the hydronic distribution pumps to match flow and head requirements

4.1.7 Improvements to Mitigate Struvite

Improvements to mitigate struvite formation include the following elements:

- Install chemical metering pumps;
- Install chemical storage tank.

In addition, any new sludge piping will use long radius, smooth lined elbows. Also, piloting of RDT mixers with smooth liners and coatings is recommended and struvite control chemicals are not proven effective.

4.2 Site Grading and Civil

The 2007 Condition Assessment report by CH2M Hill evaluated and recommended grading, pavement, and hardscaping improvements. The following summarizes the evaluation and provides recommended improvements:

Digesters 1, 2, and 3

- The grading, pavement, and hardscaping in the area of Digesters 1, 2, and 3 is in fair condition.
- Ponding of water and drainage toward structures was noted.
- Recommendation: If digesters are upgraded, modify grading and pavement to remove ponding.

Digester 4

- The area is subject to ponding,
- An underground vault is subject to flooding.
- Hardscaping is significantly damaged by burrowing animals and settlement.
- Recommendation: If digester is upgraded, modify grading and pavement to remove ponding, slope area away from vault to prevent vault flooding, and repair damaged hardscaping from burrowing animals and settlement.

Digesters 5, 6, 7, and 8

- Grading, pavement, and hardscaping are in fair condition.
- Ponding of water and drainage toward structures were noted.
- Recommendation: When digesters are upgraded, modify grading and pavement to remove ponding.

Digesters 9, 10, and 11

- Grading, pavement, and hardscaping are in good condition.
- Nuisance ponding of water and drainage toward structures was noted.
- Recommendation: When digesters are upgraded, modify grading and pavement to remove ponding.

Digesters 12, 13, 14, 15, and 16

- Grading and drainage are generally flat, and electrical vaults are prone to flooding.
- Hardscaping and gutters are in good condition.
- Paving is significantly degraded.
- Recommendation: When digesters are upgraded, modify grading and pavement to remove ponding, flooding of vaults, and repair pavement that is degraded.

Digesters 5 through 8 are recommended for upgrading and significant damage will occur to paving during construction of this project. Modification of grading, if necessary, and repaving to eliminate ponding in this area is recommended. Areas around other digesters are not severe enough to warrant repaving at this time, unless damaged by during this construction project.

4.3 Safety Considerations

4.3.1 Explosion Hazard Prevention

Design features for the digesters that will be provided to protect against potential digester gas explosion hazards include:

- Appropriate NFPA 820 classification of areas around digesters, with required classified equipment, such as explosion proof motors in Class I Division 1 areas (i.e. on top or next to digesters, etc.).
- Physical separation of digester gas pipes onto an outdoor overhead pipe rack and equipment (gas sediment traps, boilers, etc.) from other equipment, to limit potential for sparks in high risk areas.
- Air monitoring for lower explosive limit in areas where digester gas could concentrate, in order to detect methane gas leaks.
- Air flow switch in any ventilation systems for classified areas to detect failure of ventilation systems.
- Flame arrestors on PRVs to protect the digesters from ignition during venting.
- Digestion tanks designed with gas dome purge connections to allow maintenance staff to purge digester headspace with nitrogen or other inert gas during tank filling and emptying.

4.3.2 High Pressure or Vacuum Hazard Prevention

In general, overpressure hazards can be prevented by ensuring that gas or liquid can exit the digester before tank pressures exceed the design pressure of the structure, and by control interlocks that can stop or relieve the source of over-pressurization. Vacuum hazard can be prevented by ensuring that gas can enter the digester when a vacuum is created, and by appropriate control interlocks.

4.3.3 Instrumentation and Control Safety Features

This section summarizes the instrumentation and control requirements for the construction contracts. Fail-safe operational philosophies and soft sensors will be incorporated into the control narratives.

4.3.3.1 Gas Pressure

- Gas pressure sensors will be installed in the gas dome of each digester and in the common digester gas header at the digester gas piping interconnects of all digesters. This design provides instrumentation redundancy and reliability.
- A high gas pressure would trigger the shut down of all digester feed, transfer, and sludge circulation pumps capable of pumping to the digester.
- A low gas pressure would trigger the shut down of all withdrawal, transfer, and sludge circulation pumps capable of pumping from the digester.
- An interlock will prevent associated feed and withdrawal pumps and all transfer and circulation sludge pumps from operating if a pressure signal from a tank is not present.

4.3.3.2 Liquid Level

- Digester liquid level measurements will be provided by two pressure-based sensors and a radar level sensor. The liquid level sensors are differential pressure sensors that compensate for gas pressure and provide analog signals. The two digester level sensors are mounted on the digester side wall near the bottom and located on opposite sides of the digesters. The radar sensor is located on the top of the digester to detect surface level.
- A high liquid level switch, providing a discrete signal, will be installed in each digester gas dome.
- Normal operation would be within a fixed liquid level band, and deviation from that level band would trigger a warning.

- A low liquid level reading on one of the two digester level sensors would shutdown the bottom withdrawal pump and the sludge circulation pumps for the respective digester. This interlock could be overridden during tank draining events. Note that if the pressure was to drop below the low pressure set point, the pumps would shut off from the gas pressure interlock described above.
- At above normal high liquid level, three analog signals (from the pressure based liquid level sensors), and two discrete signals (from the switch and radar level sensor) will be available to the process logic controller (PLC). In order to prevent false alarms triggering an unnecessary shut down of the pumps, the control strategy could be based on having two of the three analog signals out of the normal range before triggering the shut down procedure. The discrete high level switch would initiate shutdown on its own.
- The pressure-based level sensors could fail to provide an accurate measurement if the valve between the tank and the sensor was inadvertently closed. A position switch could be installed on the valve to identify an inadvertently closed valve.

4.3.4 Mechanical Safety Features

- Condensate traps in gas piping low spots will be sized conservatively to prevent moisture accumulation from plugging gas piping.
- Foam prevention to avoid entrainment in gas piping is achieved by the submerged fixed cover via constant confined surface sludge withdrawal and gas dome recirculation sludge pumping. In addition, foam generation is minimized by a well-designed heating system, the ability to adjust mixing energy with mixer variable frequency drives (VFDs), and the ability to feed the digester at uniform load.
- Gas piping outlet will be positioned at the highest point of the gas dome.
- Dual gas PRVs will be provided for each digester to ensure that gas is released to the atmosphere if the pressure rises above the high pressure set point or that air is allowed into the tank if the pressure drops below the low pressure set point. These valves operate based on a counterweight system and do not rely on instrumentation or other powered control. Three-way isolation valves are used on the dual relief valve assemblies permitting one of the two to be operational at any point in time, but assuring that both cannot be isolated from use at any time. A pressure/vacuum relief open alarm sensor will be provided.
- An emergency overflow system will utilize a double u-tube trap system for redundancy—one trap can be cleaned while the other is functional. The emergency overflow system is piped to discharge to an overflow location with no valves installed in the line. The overflow is sized to accommodate gravity transfer of flows in excess of the maximum feed or transfer flow rates. The emergency overflow is normally designed for liquid removal only, with the trap water column greater than the digesters gas pressure rating. However the drain system is properly vented to assure gas is appropriately handled if it does enter the drain system. The emergency overflow does not rely on instrumentation, pumps, or other powered control.
- A final pressure relief device that includes a hatch that is counterweighted specifically to open at a high pressure setpoint above that of the gas pressure relief valve, thus allowing gas or liquid to exit the digester after all other pressure relief mechanisms have failed will be installed.

4.3.5 Structural Safety Features

- The resistance to positive or negative pressure, gravity, and seismic loads, will be developed using all of the structural elements including wall, roof slab, columns, piers, and micropiles, and footings. The liquid and gas pressures result in hoop tensile stresses in the wall that are resisted by the hoop reinforcing in the wall. The roof slab resists upward pressure through concrete mass.
- The roof slab will be designed with two mats of fully developed reinforcing.

4.4 Constructability

There are a number of constructability issues for the recommended project, which are discussed below:

- Consideration should be given to position the mobilization areas for multiple construction contractors at the WPCP site.
- The upgraded digesters will be fitted with new submerged fixed concrete covers. This will require that the existing covers be removed and there be sufficient lay down area adjacent to the digesters for setting the cranes and putting down the existing covers for demolition. If there is not enough space to put the digester covers down, the Contractor will have to partially demolish the cover in place and the digester floor will need to be protected from falling debris.
- The new submerged fixed concrete covers will be supported by the existing digester walls and by new columns that will be located inside the digester. The columns are required to carry the majority of the cover weight to minimize extensive retrofitting of the digester wall footings. Based on previous geotechnical investigation reports, the soils around the digesters have insufficient strength to support column footings and the columns will need to be founded on a deep foundation system such as drilled piers. The pier drilling rig will need to be mobilized by a large crane placed outside the digester.
- The construction of the new submerged fixed concrete cover will require formwork and shoring. The shoring system will need to be designed such that pressure exerted on the digester floor slab does not exceed the slab and soil capacities. The cover can be poured monolithically, in half, or in quadrants. The fewer the construction joints the lower potential for leakage but the higher potential for shrinkage cracking. To minimize shrinkage cracking the concrete cover can be designed as a pre-stressed concrete structure or shrinkage compensating admixtures can be added to the concrete mix design. A monolithic pour requires a major coordination with concrete supplier and pumping requirements.
- The upgraded digesters will have a larger capacity than the existing digesters. The additional liquid weight and the new concrete cover weight increase the wall footing bearing pressure. Therefore, underpinning around the interior perimeter of the digester wall will be required. Underpinning can be achieved by using micropiles or minipiles, which are less disruptive than piles or drilled piers because of the small equipment required to install the piles. Underpinning may not be required if a new geotechnical investigation indicates that the soil bearing capacity criterion can be increased because of soil compaction.
- The replacement of the existing digesters access manways with larger manways will require modification of the existing pre-stressing rods on the outside face of the digesters walls. The process is delicate since these rods are tensioned with large forces and the snap of any rod may cause material damage and/or personnel injuries. Typical procedures for installing new manways on post-tensioned tanks require either jacking apart the rods or installing new spreader bars to maintain the support of existing post tensioning. This type of work has to be done by experienced and qualified contractors.
- The increased capacity of the new digester will require hoop strengthening of the existing digester walls. The strengthening can be accomplished by adding post-tensioning monostrands over the length of the wall requiring strengthening. Two layers of sheathing protect the monostrands, but a layer of shotcrete over the monostrands is recommended for added protection, aesthetics, and insulation value.
- To maintain operation of the digestion process, construction needs to commence in a manner that minimizes the number and duration of any digester outages. With four digesters undergoing major rehabilitation, the construction should be staged so that the time that all four are off line is minimized. This can include a construction schedule that leaves two available for operation while the first two undergo all structural modifications. This sequencing also has the benefit of staging scaffolding and other structural equipment and crews. For modifications to all digesters not undergoing extensive rehabilitation (e.g. gas lateral and heating system modifications) construction should take place so that no more than one digester is off line for these modifications at any one time.
- The pipe rack system may be constructed by a different contractor than the one installing the new digester gas laterals. Therefore, construction schedules will need to be coordinated between contractors where appropriate.

5. PILOT TESTING PROGRAM

There are several pilot projects discussed in the various TMs that would provide valuable information to the City. The City intends to utilize or pilot test facilities with a definite chance of success and to avoid experimenting with the equipment having little or no chance for success. Data gathered from these projects would provide site specific information that could potentially reduce construction and/or operations and maintenance costs.

5.1 Struvite Mitigation

Struvite has been identified as a significant issue at the WPCP. The alternative evaluation performed as a part of TM 4.6 identified the lowest net present value alternative to be adding anti-scaling chemicals to the digesters. However, anti-scaling chemicals are not commonly added directly to anaerobic digesters, and may not work. Bench-scale and full-scale trials are recommended to confirm that anti-scaling chemicals are a viable solution.

5.2 Digester Heating

The existing heat exchangers may not be sufficient for the rehabilitated digesters because the total digester volume will increase, resulting in a higher load and heating requirement for each digester. The capacity of the existing heat exchangers can be evaluated by a pilot test to determine if the heat exchangers would need to be replaced or a second one added. This testing would involve increasing the hot water temperature from 160 degrees F to 180 degrees F and measuring the heat output from the heat exchangers. It is recommended that the heat exchangers are tested before beginning of the design phase to assure their ability to handle required heat

5.3 DAFT Co-Thickening

The benefits of co-thickening depend on the performance of the DAFT system. A well performing DAFT will maximize float concentration, minimize underflow concentration, and minimize power consumption. The underflow concentration and the power consumption depend heavily on the air-to-solids ratio and the efficiency of the saturation system. The ability to thicken float depends on the sludge itself, the SVI, and the operation of the float collection system. Most parameters that control performance of the co-thickening DAFTs are operational adjustments that do not require pilot testing; they can be tested and adjusted for optimization when the full scale system comes on line. These include such things as polymer type and dose, float scrapper speed, sludge load, and air-to-solids ratio.

One system that would require pilot testing is an innovative saturation system that has the potential for reducing energy input by as much as 65 percent. DAFT systems operate by the precipitation of air that has been dissolved at high pressure. Typically, pressures in DAFT saturation systems may be from 50 psi to 80 psi. The energy expended in DAFT systems arises principally from the pressurization pump that lifts recycled water from essentially atmospheric pressure, to saturation pressure. Therefore, the pumping head of these pumps can be from 125 ft to 200 ft.

Recognizing the significant amount of energy expended for waste sludge thickening by conventional DAFT systems, the concept introduced in TM 7.1 is to significantly reduce the pumping energy for saturation by recycling water under pressure, but having the suction and discharge sides of the pump at essentially the same pressure. The concept involves two interconnected loops, operated intermittently. During an initial cycle, the first loop operates under pressure and water is cycled around the loop with a retention vessel and compressed air injection. After saturation, a switchover allows the pump to convey and displace the pressure-saturated water in the loop to the DAFT unit. Since this concept has not been installed to date at full scale, pilot testing is recommended to prove the concept prior to full scale design.

5.4 FOG Digestion

In preparation for a fully implemented FOG digestion program, the City would benefit from a pilot study to determine the gas production and VSR possible with FOG addition. The City is currently in negotiations with a private FOG handler to construct and operate a pilot FOG receiving and digester feed facility. The gas production and VSR can be measured to determine both the additional VSR possible with co-digestion and the specific gas production of FOG. In addition, the maximum FOG loading that is possible while preventing digester upset can be determined. These data will provide the City with information to estimate additional revenue possible from FOG digestion because of increased gas production.

Once the heating improvements are completed, one or potentially more digesters can be fed with FOG to determine process performance. At this condition, the FOG loading should not exceed 3,000 to 9,000 gallons per day. After mixing upgrades are completed on the pilot digesters (No. 5 or 6), the VS associated with FOG can be up to 30 percent of the annual average VS loading.

5.5 Digester Mixing

The digester mixing technology that was selected for full-scale implementation includes installing gas lances inside draft tube assemblies lined with Kynar or similar material (inside only). This gas lance draft tube technology was selected because evidence at other full-scale facilities suggests that this application will have minimal impact from struvite. However, LM mixers were shown in TM 4.2 to potentially have the lowest net present value. There is uncertainty whether or not these mixers are able to keep grit in suspension, which is a primary objective in digester mixing, and if they will be impacted by struvite. If this technology is successful, it would represent a significant cost savings. If the City chooses to investigate these technologies further, a pilot test is recommended.

Another benefit of a pilot study would be to determine if struvite would be an issue with RDT mixers. Struvite has been shown at other facilities to accumulate on mechanical draft tube mixers and in draft tubes. Pilot testing RDT mixers would afford the opportunity to test a variety of struvite mitigation ideas including Kynar liners on draft tubes, Kynar or Teflon coatings on impellers, etc. If anti-scaling chemicals prove impractical or ineffective (TM 4.6), a pilot testing program is recommended to evaluate if struvite formation is an issue on any of the mixer technologies and what if any mitigation methods related to specific mixers are effective at reducing or eliminating struvite issues. An investment in this pilot study could result in the identification of struvite mitigation measures that could decrease (or eliminate) the current costs associated with struvite formation.

5.6 Potential Master Plan Related Pilot Studies

There are several pilot studies directly or indirectly related to digestion that the Plant Master Plan suggested that the City may wish to consider in the future. These include:

- Pilot testing sludge screens to determine effectiveness to remove debris from primary sludge;
- Sludge preprocessing technologies (prior to digestion) to determine cost effectiveness;
- Dewatering technologies;
- Drying technologies such as thermal drying and greenhouse;
- Onsite composting

The first two have the potential for improving digestion performance. It is recommended that if the City wishes to perform these tests, they schedule them for after the new mixing systems come on line in the upgraded digesters.

6. IMPLEMENTATION OF RECOMMENDED PROJECT

This section provides recommended construction contract packaging for the project, as well as project cost and schedule. The work may include coordination between multiple design consultants and multiple contractors. As such, coordination between consultants and contractors will need to be considered and planned for.

6.1 Construction Contracts

Several construction packaging approaches are available for this project. All major project elements could be included in a single construction contract and allocated to a single general contractor. Construction projects of this size are commonly delivered by a single contract. With this approach, mixer pre-purchasing would be recommended to allow specific negotiations with sole source suppliers and to afford the ability to conform the final design to approved submittal information.

Alternatively, multiple contract packages can be used to divide up the work and accelerate the schedule for completion of design and commencing construction. Multiple contracts are more complex and costly to administer, and can create contractor overlap and work area conflicts. However, they can afford the ability to accelerate some components through design to improve the schedule. With one reasonable multiple contract alternative, there are potentially five construction packages and two pre-purchase contracts listed below. Splitting Construction Contract No. 1 and No. 2 can result in accelerating commissioning of the new digester gas manifold and tunnel improvements by about 3 months over the single contract approach. If this extra implementation time for this project element can be tolerated by the City, the single contract approach could result in a much easier to administer project. Details of select project components are provided in Attachment A.

- Construction Contract No. 1 – Digester Gas Manifold and Tunnel Improvements - This contract includes a new above ground gas manifold, removal of other hazardous piping from the tunnels, sealing the tunnels from other classified areas, and relocating some ventilation intakes. The new gas manifold system will include installing one 30-inch manifold pipe that will connect to all digester gas laterals. In addition, there will be two, 24-inch branch lines that connect to the gas manifold pipe. It includes minor improvements to individual digester gas piping to improve safety and condensate removal (all digesters but 5, 6, 7, and 8 being modified in Contract No. 2). These improvements include constructing redundant PRV and flame arrester assemblies, replacing manual condensate drip traps with automatic barometric traps, and adding condensation removal at all low points.
- Construction Contract No. 2 – Digester Cover and Mixing Upgrades –This includes installing new covers and new mixers on Digesters 5, 6, 7, and 8. The digester upgrades will consist of replacing existing floating covers with concrete, submerged fixed covers, installing gas lances, draft tube assemblies lined with Kynar (inside only), new compressors, replacing the existing 10-inch hose lateral piping with 16-inch stainless steel lateral piping, constructing redundant PRV and flame arrester assemblies; and installing new condensate tanks. One of the pilot digesters (number 5 and 6) will be constructed with RDT mixers (some or all draft tubes will be lined on the inside with Kynar) and the other pilot digester will be equipped with LM mixer.
- Pre-Purchase Contract No. 1 – Digester Mixing Equipment 1 - This includes pre-purchase of sole-source digester mixing equipment the City wishes to pilot test. This could include focused flow mixers and/or linear motion mixers. At this time, it is assumed that LM mixers will be installed in one of the pilot digesters.
- Pre-Purchase Contract No. 2 – Digester Mixing Equipment 2 - This includes pre-purchase of other digester mixing equipment, notably mechanical draft tube mixers.
- Construction Contract No. 3 – DAFT Final Upgrades – Six of the existing DAFT units will be upgraded and odor containment and treatment will be provided. The thickening modifications include new DAFT feed pumps, new float pumps, retrofits for a blend tank system, new polymer system, saturation system upgrades, and piping modifications associated with all upgrades. The odor containment modifications include covers for DAFT tanks, air ducting, and fans. The odor treatment includes addition of a biofilter. The saturation system upgrades include a cost for six new saturation pressure tanks. The tank covers for the odor control system will be aluminum panels that are easy to remove for tank maintenance purposes. During modifications of the DAFT tanks, a temporary

polymer addition system to enhance solids sludge thickening and solids capture should be considered. In addition, DAFT saturation testing should be performed, protocols developed for additional tests, and the results reviewed prior to recommending improvements to the saturation system. Alternative saturation devices could be considered for full-scale implementation.

- Construction Contract No. 4 – Digester Heating Upgrades – This contract makes piping and equipment and control modifications to the individual digester heat supply system. This includes installing individual flow controllers at each digester load circuit and removing flow restriction orifices in the common pipes of each load circuit.
- Construction Contract No. 5 – Struvite Control Chemical Feed – This contract would be implemented only if pilot testing confirmed the performance of proprietary chemicals for struvite control.

The City is currently exploring another contract with a private FOG handling company to build and operate a pilot FOG receiving station that will be used to test FOG feed to the digestion system. The private company will likely be responsible for delivering the FOG and operating the receiving and FOG feed system. The recommended project work will be configured and scheduled to accommodate this pilot FOG receiving plan.

6.2 Schedule

Figure 6-1 provides a Network Diagram of the schedule for the digester upgrades assuming the multiple construction contract approach discussed above. Figure 6-2 presents the associated Gantt schedule. The Network diagram shows linkages between individual project tasks and elements and provides the foundation for overall project scheduling.

Figure 6-3 shows a Network Diagram for a single contract alternative, where all construction is consolidated into a single construction contract. This approach adds about 3 months to the commissioning of the new digester gas manifold and tunnel improvements. This delay results from the longer design period required for the larger, all inclusive, single contract.

Figure 6-4 provides a Gantt schedule for the single contract approach to the project.

All construction activities are scheduled to be complete by May of 2015, followed by performance and additional testing. All activities are scheduled to be complete by June 2016.

The following assumptions were included in the project scheduling:

1. Because of the condition of the digester gas manifold, the digester gas manifold piping would be completed as soon as practical.
2. Since Digesters 5 and 6 are out of service, these digesters would be completed first followed by Digesters 7 and 8. This will minimize the time that digesters are not available.
3. The DAFT upgrades would complete in parallel to Digesters 5 and 6 to allow these digesters to pilot thicken sludge.





Figure 6-1. San Jose Digester Rehabilitation Project Network Diagram - Multi Construction Contract Alternative (v11)

THIS PAGE INTENTIONALLY LEFT BLANK.



Project: Schedule Network Diagram (v Date: Thu 9/15/11




Figure 6-2. San Jose Digester Rehabilitation Project Schedule - Multi Construction Contract Alternative (v11)

THIS PAGE INTENTIONALLY LEFT BLANK.





Figure 6-3. San Jose Digester Rehabilitation Project Network Diagram - Consolidated Construction Contract Alternative (v11)

THIS PAGE INTENTIONALLY LEFT BLANK.



Project: Schedule Network Diagram (v
Date: Thu 9/15/11

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			

Figure 6-4. San Jose Digester Rehabilitation Project Schedule - Consolidated Construction Contract Alternative (v11)

THIS PAGE INTENTIONALLY LEFT BLANK.

6.3 Project Cost Estimate

The basis of the cost estimates and the detailed cost estimates are provided in Attachment B. A summary of the preliminary project costs is provided in Table 6-1. The total project cost is estimated to be \$61.7 million. All costs include escalation to midpoint of construction. An estimator's construction contingency is included in the cost estimate. In addition, engineering, legal, and administration costs of 35 percent and O&M training of 2 percent are included.

Figure 6-5 presents an overview of project cash flow for all construction and pre-purchase contracts. The engineering and construction costs were segregated and construction cost spending was developed by assuming a typical S-curve for construction activity (i.e. low activity at project commencement, followed by a uniform period preceded and followed by modest ramp up and ramp down periods, respectively). Project invoicing was assumed to occur the quarter after the quarter the work was performed. Figure 6-5 shows the highest spending occurring in the first and second quarters of 2013 due to the simultaneous construction of construction contracts 1, 3, 4 and 5. This peak could be reduced by offsetting the timing of the projects.

Table 6-1. Summary of Preliminary Project Costs – Multiple Construction Contract Alternative

Project Phase	Project Cost	Description
Construction Contracts		
Construction Contract No. 1	\$18.5 million	Construct new above ground gas manifold, remove other hazardous piping from the tunnels, seal tunnels from other classified areas, and relocate some ventilation intakes. Also included are minor improvements to individual digester gas piping to improve safety and condensate removal (all digesters but 5, 6, 7, and 8 being modified in Contract No. 1.)
Construction Contract No. 2	\$33.2 million	Install new submerged fixed covers and new mixers on Digesters 5, 6, 7, and 8. (RDT and LM mixers will be pre-purchased)
Construction Contract No. 3	\$7.33 million	Incorporate findings from DAFT testing to implement full co-thickening.
Construction Contract No. 4	\$1.0 million	Piping and equipment and control modifications to the individual digester heat supply system.
Construction Contract No. 5	\$0.32 million	Install chemical metering system for struvite inhibition chemical. Implemented if pilot testing confirmed the performance of proprietary chemicals for struvite control.
Pre-Purchase Contracts		
Pre-Purchase Contract No. 1	\$0.48 million ^a	Pre-purchase of sole-source digester mixing equipment for one digester for pilot testing.
Pre-Purchase Contract No. 2	\$0.83 million ^b	Pre-purchase of other digester mixing equipment for three digesters, notably mechanical draft tube mixers.
Total Project Cost	\$61.7 million	

^a pre-purchase of 1 LM mixer

^b pre-purchase of 4 mechanical draft tube mixers




Figure 6-5. San Jose Digester Rehabilitation Project Estimate of Project Cash Flow

7. PHASING OF FUTURE PROJECTS

This section describes how this project is coordinated with the Plant Master Plan effort. The Plant Master Plan schedule of digester upgrades is presented.

7.1 Scheduling Future Digester Upgrades

A total of 9 digesters will require upgrade to satisfy the 2030 flow and load conditions. Of these 7 digesters, two will serve as redundant units. Following discussion between the City's staff and consultants, the schedule of upgrades is as follows:

- Phase 1 – Upgrade 4 digesters (complete by 2015)
- Phase 2 – Upgrade 4 digesters (complete by 2021)
- Phase 3 – Upgrade 2 digesters or 1 digester (complete by 2025)

This schedule is projected to comply with the City's planning objectives. An accelerated schedule could be achieved, if necessary. An example of where this may be necessary is if the City were to increase import materials such as food waste of sludge from another City. The following represents an accelerated schedule:

- Phase 2 – Upgrade 4 digesters (complete by 2019)
 - Design - April 2014 – February 2016
 - Bidding – March 2016 – June 2016
 - Construction – July 2016 – December 2019
- Phase 3 – Upgrade 2 digesters or 1 digester (complete by 2023)
 - Design - September 2019 – August 2020
 - Bidding – September 2020– December 2020
 - Construction – January 2021 – December 2023

7.2 Master Plan Coordination and Schedule

Under separate contract and parallel to this project, a Plant Master Plan for the San Jose/Santa Clara WPCP is being developed. Several tasks in the Plant Master Plan effort are related to the anaerobic digester facilities including developing overall planning goals and objectives, establishing reliability and redundancy criteria, review of historical WPCP operating data, and projection of flow and loads. The information from the Plant Master Plan has been used in developing recommendations for digester improvements. As more detailed information in the digester pre-design report was developed, the Plant Master Plan recommendations were updated to reflect the new information.

8. ALTERNATIVE DELIVERY METHODS

Alternative delivery options for the project, including design-bid-build, design-build, general contractor construction manager (GCCM), pre-purchasing and negotiated contract are discussed in this section. The advantages and disadvantages of each type of delivery method are provided and recommendations made for delivery of the various project contracts.

8.1 Description of Alternative Delivery Options

8.1.1 Design-Bid-Build

The most widely used method in delivering wastewater treatment improvement projects is the traditional design-bid-build method. Under this approach, the steps are sequential and there are multiple parties and contracts with the owner. The construction contract is typically awarded to the lowest bidder. The typical contracting and communications relationships in a traditional design-bid-build process are shown in Figure 8-1.




Figure 8-1. Design-Bid-Build relationships between key entities.

The design-bid-build method of project delivery is characterized by three phases: (1) The owner engages the designer to prepare construction documents, (2) The construction documents are used for bidding by a contractor, and (3) The owner hires the contractor to build the project. This conventional approach is appropriate for public utilities that are legally required to select a low-bid contractor.

The primary advantages of the traditional design-bid-build method of project delivery are as follows:

- It has widespread use and owners are typically most familiar with this method versus alternate forms of project delivery.
- Clear roles are assigned to each of the three entities involved (Figure 8-1).
- Design options are thoroughly investigated to a full level of development before construction begins.
- The process is linear, which makes the project delivery easier for owners to manage.

The following disadvantages are commonly associated with the traditional design-bid-build method of project delivery:

- Linear phasing makes construction schedules longer than most alternate delivery methods.
- Separation of design and construction into two distinct phases often restricts useful communication, and precludes input from the contractor into the design.
- The owner typically has less control over the selection of equipment or materials.
- Change orders and delay claims are more likely than in alternate delivery methods.

Typical perspectives on the merits of the traditional design-bid-build approach are depicted in Figure 7-2. Note that all three entities tend to think that quality is best in this approach.

8.1.2 Design-Build

The design-build alternative delivery method includes a fourth entity, the design-builder, who engages in relationships and contracts with the owner, designer, and builder as shown in Figure 8-2. Variations occur where either the designer or the builder take on the contractual role as the design builder. In a design-build arrangement, the owner executes only one contract with the design-builder, who is then fully accountable and responsible to the owner for all the design and construction. Bridging (sometimes referred to as design assist) can be considered a form of design-build. The bridging method has the owner first hiring its own designer to develop the preliminary design and performance specifications for the project. This designer also normally serves as the owner’s representative throughout the course of the entire project. After developing the preliminary design to a level satisfying the owner, the project is bid to design-build entities that are able to execute the work. After selection of a design builder, the design builder completes the detailed design and becomes the engineer of record. After a final price is determined, construction begins.




Figure 8-2. Design-Build relationships between key entities.

This alternative project delivery method developed from the traditional approach as a way of bringing design and construction in closer alignment and obtaining contractor input during design. Such contractor input during design is often referred to as preconstruction services. These services include constructability reviews of the design, cost estimating, schedule estimating, and application of value engineering techniques whose intended effect is to reduce costs or accelerate the schedule. The intent of this approach is to foster a collaborative relationship between the owner, engineer, and builder.

Typically, design-build projects can be implemented quicker and more cost effectively than traditional design-bid-build projects. The single point of accountability also can provide an owner with an enhanced risk allocation for the project. Noted advantages of the design-build method of delivery are as follows:

- With both design and construction in the hands of a single entity, there is a single point of responsibility and accountability for performance, quality, cost, and schedule.
- Because design and construction activities are overlapped and because bidding periods and redesign are eliminated, total design and construction time can be significantly reduced. Materials and equipment procurement and construction work can begin before the construction documents are fully complete. In recent projects that BC has

been involved, overall time savings have been noted to range from 10 percent to 30 percent. A corresponding cost savings has frequently been noted in these projects. Note this savings is only the case when the owner has limited specific requirements beyond project performance. When the owner has extensive specific requirements, the owner's representative usually completes the design up to about the 30 percent level and defines these specific requirements. This can add to the design schedule and negate any time savings.

- Change orders are typically eliminated because the design-builder has responsibility for developing the plans and specifications as well as constructing a fully-functioning project.
- With only one contract and one responsible party, the owner is not required to invest resources to coordinate and arbitrate between multiple contracts and parties.
- Singularized responsibility inherent in design-build can serve as a motivation for the design-builder to increase quality and proper project performance.
- With design-build, the owner has the obligation to define requirements and expectations in performance terms, and it is the responsibility of the design-builder to produce the desired results. The design-builder will warrant to the owner that it will produce design documents that are complete and free from error. In the design-bid-build approach, it is the *owner's* warranty to the builder that the design is complete and free from error. This traditional warranty results in the owner implementing restrictive language, audits, and inspections in the construction contract to ensure project quality.
- Guaranteed construction costs are known earlier than the traditional design-bid-build approach. In the design-build arrangement there is potential that the guaranteed construction cost received by the owner will be the final project cost.

The following disadvantages are commonly associated with the design-build method of project delivery:

- The design-build method is more complex than traditional methods, especially for owners that have not engaged in a design-build process previously.
- There is no normally direct connection between the owner and the designer. All communications occur through the design-builder, thus the owner may have less input into design considerations.
- There is a potential for cost-savings strategies, such as value engineering efforts and builder compromising on quality where not specified to save money, to erode design and construction quality.

High marks are usually given to the design-build approach for schedule, cost control, and legal liability, including the highest possible evaluation from the perspective of the owner. Schedule can be the fastest from the perspective of both the owner and the builder because the design development period occurs simultaneously with the construction period. Cost control is high from the owner's perspective because the owner is dealing with a single entity that will not take issue with construction documents and produce costly change orders. Finally, legal liability is greatly improved with the design-build alternative delivery approach as the requirement is given to the design-builder to warrant the quality of the design and the construction of the project, rather than the requirement being placed on the owner. Overall quality of design build projects can suffer from the perspective of meeting owner's expectations unless the time and effort are invested by the owner up front to delineate those requirements.

8.1.3 GCCM – General Contractor Construction Manager

The GCCM approach has the same contractual and communication relationships as shown in Figure 8-1, however, the method of contractor procurement differs in that the contractor is selected early in the design process through a qualifications based selection process, the contractor then works with the designer providing constructability input and cost estimating during design, and a final negotiated construction cost is agreed to with the owner after design is complete. At that point contract packages are bid to the market by the GCCM contractor and the GCCM contractor is allowed to bid on and self perform some or all of the construction. This method allows contractor input during the design and can reduce change orders and provide a more constructible and less expensive project. The contractor negotiated price however can reduce competitive bidding.

8.2 Description of Equipment Procurement Options

Table 8-1 presents a summary of possible procurement alternatives for major equipment. In general, owner selection of equipment by sole-source, negotiated price, or pre-purchase rather than by inclusion within the general construction contract may be preferred if the application and process requirements can only be met by one manufacturer, schedule drivers cannot be met with a competitive bid, or the price may increase because of outside forces.

If pre-purchase options are considered, a performance guarantee is recommended to protect the City from some of the liabilities a contractor may bear for equipment acquisition. A performance guarantee from the vendor is recommended in the purchase of new technologies.

Table 8-1. Procurement Alternatives

Procurement Alternatives	Process Description	Opportunities	Challenges
Competitive bid equipment specification as part of the larger construction contract	Detailed specification written around required equipment allowing competition for equal manufacturers.	<p>Competition in equipment can mean lower cost.</p> <p>Competitive bidding may be a legal requirement, agency policy, or may require significant effort to justify sole-source or pre-purchasing of equipment.</p> <p>Delivery time and damage risk is the responsibility of the general contractor.</p>	<p>Owner and Engineer have less control over equipment selection. In a competitive bid, a manufacturer without adequate experience may provide equipment that is not suited well for the application.</p> <p>Higher probability of necessary change orders to accommodate alternate suppliers - Rotary press manufacturers have different configurations requiring coordination with ancillary equipment during construction.</p> <p>Possible protests from un-named manufacturers.</p> <p>May be scheduling issues with long lead time equipment</p> <p>Design of multiple comparable systems can lead to higher design and construction costs</p>
Sole-source specification as part of the larger construction contract	Detailed specification written around required equipment not allowing for competition from similar manufacturers.	<p>No surprise manufacturers at bid time - there are a limited number of manufacturers with limited full scale operational history. In a competitive bid situation, a manufacturer without pilot testing may provide equipment that is not suited well for the application.</p> <p>Designing around sole-sourced equipment may reduce design, and construction costs because information on the sole-source equipment configuration will be readily available.</p> <p>With owner selection of minor ancillary components, minimizes the number of manufacturers of fittings, valves, and electrical equipment thereby providing a maintenance benefit once construction is complete</p>	<p>Possible protests from un-named manufacturers.</p> <p>Possibly higher initial cost due to lack of competition.</p> <p>May not meet legal or agency requirements for competitive bids.</p>

Table 8-1. Procurement Alternatives

Procurement Alternatives	Process Description	Opportunities	Challenges
<p>Negotiated price as part of the larger construction contract</p>	<p>Owner negotiates price and options with the manufacturer prior to bidding, and requires confirmation of negotiated price in final bidding documents</p>	<p>Facilitates sole source purchase</p> <p>Obtain long-lead time equipment and materials sooner because shop drawing review time will be shorter – could save up to one month.</p> <p>Allows designer to review submittals directly with selected manufacturer, thereby confirming that equipment will meet the design intent and facilitating changes resulting from submittal review.</p> <p>Fabrication and manufacturing can commence earlier, which could save up to one month</p> <p>Can expedite construction and maintain quality control because coordination of ancillary equipment can be completed earlier.</p> <p>Eliminates bid shopping and substitutions of equipment</p> <p>With owner selection of minor ancillary components, minimizes the number of manufacturers of fittings, valves, and electrical equipment thereby providing a maintenance benefit once construction is complete</p> <p>Price is locked in early, which eliminates the effects of inflation and currency exchange rates.</p>	<p>Additional effort required from design and/or CM team (preparation of pre-negotiated documents and evaluation of submittals).</p> <p>Interface between pre-negotiated contract and construction contract must be carefully defined to ensure proper coordination of ancillary equipment</p> <p>Some increase in risk to owner from integration of contracts.</p> <p>Delivery dates must be carefully defined to prevent contractor change orders for schedule delays.</p> <p>Liquidated damages must be estimated and defined and payable to both the owner and to the contractor.</p> <p>Some contractors may perceive pre-negotiated equipment and materials as a “plug-in”, leaving information gaps in installation details.</p> <p>Contractors lose some of their favorite “hammers” in their subcontracts</p>
<p>Owner negotiates sole source contract with vendor outside of the larger construction contract</p>	<p>Owner negotiates price and options with the manufacturer prior to bidding the construction contract and procures the equipment outside of the general contractor’s contract.</p>	<p>Obtain long-lead time equipment and materials - fabrication and manufacturing can begin earlier, reducing the schedule</p> <p>If scheduled appropriately, can allows designer to review submittals directly with manufacturer, thereby confirming that equipment will meet the design intent and facilitating changes in the design resulting from submittal review</p> <p>Can expedite construction and maintain quality control because coordination of ancillary equipment can be completed earlier</p> <p>Owner direct selection avoids bid shopping and substitutions</p> <p>With owner selection of minor ancillary components, minimizes the number of manufacturers of fittings,</p>	<p>Additional effort required from design and CM team (preparation of sole source contract documents and evaluation/negotiation of submittals).</p> <p>Interface between sole source equipment contract and construction contract must be carefully defined to ensure proper coordination of the ancillary equipment, testing and commissioning responsibilities, etc.</p> <p>Some increase in risk to owner from integration of contracts.</p> <p>Delivery dates must be carefully defined to prevent contractor change orders for schedule delays.</p> <p>Liquidated damages must be estimated and defined and payable to both the owner and to the contractor.</p> <p>Some contractors may perceive pre-purchased equipment and materials as a “plug-in.” For example, the responsibility for internal cabinet terminations, internal modifications, and troubleshooting</p>

Table 8-1. Procurement Alternatives

Procurement Alternatives	Process Description	Opportunities	Challenges
		<p>valves, and electrical equipment thereby providing a maintenance benefit once construction is complete</p> <p>Price is locked in early, eliminating the effects of inflation and currency exchange rates</p> <p>Eliminates contractor markup</p> <p>Owner can assign contract to general contractor.</p>	<p>must be clearly specified.</p> <p>May require “earnest money” to ensure full submittal participation.</p> <p>Contractors lose some of their favorite “hammers” in their subcontracts.</p> <p>Owner is less equipped than a contractor to enforce terms and conditions with manufacturer.</p> <p>Contractors may see this as extra risk for them without the benefit of a markup on equipment price.</p>
<p>Owner pre-purchases equipment by competitive bidding outside of the larger construction contract</p>	<p>Owner competitively bids the equipment prior to bidding the construction contract and procures the equipment outside of the general contractor’s contract.</p>	<p>Obtain long-lead time equipment and materials - fabrication and manufacturing can begin earlier, reducing the schedule</p> <p>If scheduled appropriately, can allows designer to review submittals directly with manufacturer, thereby confirming that equipment will meet the design intent and facilitating changes in the design resulting from submittal review.</p> <p>Can expedite construction and maintain quality control because coordination of ancillary equipment can be completed earlier.</p> <p>Promotes bidding among qualified peers, which avoids bid shopping and substitutions</p> <p>Price is locked in early, eliminating the effects of inflation and currency exchange rates.</p> <p>Eliminates contractor markup.</p> <p>Owner can assign contract to general contractor.</p>	<p>Additional effort required from design and/or CM team (preparation of pre-purchase documents and evaluation of submittals).</p> <p>Interface between sole source equipment contract and construction contract must be carefully defined to ensure proper coordination of the ancillary equipment, testing and commissioning responsibilities, etc.</p> <p>Some increase in risk to owner from integration of contracts.</p> <p>Delivery dates must be carefully defined to prevent contractor change orders for schedule delays.</p> <p>Liquidated damages must be estimated and defined and payable to both the owner and to the contractor.</p> <p>Some contractors may perceive pre-purchased equipment and materials as a “plug-in.” For example, the responsibility for internal cabinet terminations, internal modifications, and troubleshooting must be clearly specified.</p> <p>May require “earnest money” to ensure full submittal participation.</p> <p>Contractors lose some of their favorite “hammers” in their subcontracts.</p> <p>Owner is less equipped than a contractor to enforce terms and conditions with manufacturer.</p> <p>Contractors may see this as extra risk for them without the benefit of a markup on equipment price.</p>

8.3 Recommended Delivery Strategy

Two contract packaging alternatives are presented in this implementation plan that span the range of reasonable contract packaging. Upon consideration, the City may elect to deliver the project by one or the other or some hybrid of the two. With the single major construction contract alternative, we recommend that the project consist of one major construction package (cover, mixer, DAFT, heating, manifold, and tunnel upgrades) and one minor contract for the anti-scaling chemical feed system only if they are proven effective. We recommend that these contracts be delivered by the design-bid-build method. In addition, we recommend two pre-purchase contracts, one negotiated sole source contract for pilot tested mixers and one competitively bid pre-purchase contract for other mixers. If the City elects the multiple contract alternative, we recommend that the project consist a maximum of five construction packages delivered by the design-bid-build method and two pre-purchase contracts, one negotiated sole source mixer contract and one competitively bid pre-purchase mixer contract. The specific contracts for the multiple contract approach would include the following:

- Construction Contract No. 1 – Digester Gas Manifold and Tunnel Improvements – This contract includes a new above ground gas manifold, removal of other hazardous piping from the tunnels, sealing the tunnels from other classified areas, and relocating some ventilation intakes. It includes minor improvements to individual digester gas piping to improve safety and condensate removal (all digesters but 5, 6, 7, and 8 being modified in Contract No. 2)
- Construction Contract No. 2 – Digester Cover and Mixing Upgrades – This contract includes installing new submerged fixed covers and new mixers on Digesters 5, 6, 7, and 8.
- Pre-Purchase Contract No. 1 – Digester Mixing Equipment 1 – This contract includes pre-purchase of sole-source digester mixing equipment the City wishes to pilot test. This could include focused flow mixers and/or linear motion mixers
- Pre-Purchase Contract No. 2 – Digester Mixing Equipment 2 – This contract includes pre-purchase of other digester mixing equipment, notably mechanical draft tube mixers.
- Construction Contract No. 3 – DAFT Final Upgrades – DAFT final upgrades will allow for co-thickening of primary and secondary sludge.
- Construction Contract No. 4 – Digester Heating Upgrades – This contract makes piping, equipment and control modifications to the individual digester heat supply system.
- Construction Contract No. 5 – Struvite Control Chemical Feed – This contract would be implemented only if pilot testing confirmed the performance of proprietary chemicals for struvite control.

The City is currently exploring another contract with a private FOG (fats, oils, and grease) handling company to build and operate a pilot FOG receiving station that will be used to test FOG feed to the digestion system. The private company will likely be responsible for delivering the FOG and operating the receiving and FOG feed system. The recommended project work will be configured and scheduled to accommodate this pilot FOG receiving plan.

The City could elect to deliver Construction Contract No. 1 by the GCCM method (if allowable under current City policy).

THIS PAGE INTENTIONALLY LEFT BLANK.

ATTACHMENT A. SUMMARY OF MAJOR ELEMENTS FOR CONSTRUCTION

THIS PAGE INTENTIONALLY LEFT BLANK.

**Table A-1. Summary of Major Elements for
Construction Contract No. 1 for Multi-Contract Alternative**

Parameter	Value
Lateral Peak Gas Flow, scfm	2,050
Manifold Peak Gas Flow, scfm	3,250
Gas Manifold Piping to Cogeneration Facilities and Gas Storage	
Pipe Rack Supports	
Number	49
Height, ft	20
Width, in	30
Process Piping	
Type	316 ss
Number	1
Length, ft	1,400
Diameter, inch	30
Number of Elbows	35
Number of Valves	28
Number of Flanges	56
Number of 45's	7
Number of Tees	42
Gas Manifold Branch Lines	
Pipe Rack Supports	
Number	21
Height, ft	20
Width, in	30
Process Piping	
Type	316 ss
Number	2
Length, ft	600
Diameter, inch	24
Number of Elbows	15
Number of Valves	12
Number of Flanges	24
Number of 45's	3
Number of Tees	18
Tunnel Modifications	
Partition Wall Area, sf	1,350
Gas Detection System	2

**Table A-1. Summary of Major Elements for
Construction Contract No. 1 for Multi-Contract Alternative**

Parameter	Value
Fans	
Number	17
Power, hp	1/2
PRV/Flame Arrestor Assemblies	
Flame Arrestors	
Number	32
PRV Assemblies	
Number	32
Process Piping	
Type	316 ss
Length, ft	32
Diameter, inch	8
Number of Flanges/Fittings	64
Number of Valves	16
Condensate Tanks	
Number	16
Digester Gas Laterals	
Process Piping	
Type	316 ss
Length, ft	400
Diameter, inch	16
Number of Valves	4
Flowmeters	
Type	Insertion style with ball valve
Number	4
Pressure Transmitters	
Number	4

**Table A-2. Summary of Major Elements for
Construction Contract No. 2 for Multi-Contract Alternative**

Parameter	Value
Submerged Fixed Covers	
Type	concrete submerged fixed
Number	4
Structural Concrete, cy	3,271
Guniting, sf	20,732
Membrane Lining	
Type	HDPE
Area, sf	44,000
Railing	
Type	aluminum
Length, ft	1,380
Foundation	
Micropiles	
Type	cast in place concrete
Number	58
Diameter, in	8
Length, ft	60
Piers	
Type	uncased concrete
Number	96
Diameter, in	24
Length, ft	50
Gas Mixing System	
Compressors	4
Power, hp	30 each
Number of draft tube and lance assemblies	8
Process Piping	
Type	316 ss
Length	120 ft of 4 in 660 ft of 8 in
Number of Fittings	216 of 4 in 60 of 8 in
RDT Mixers	
Number	4
Type	draft tube
Power, hp	20 each

**Table A-2. Summary of Major Elements for
Construction Contract No. 2 for Multi-Contract Alternative**

Parameter	Value
Linear Motion Mixers	
Number	1
Power, hp	15
Digester Feed Pumps	
Type	Progressive Cavity
Number	6

**Table A-3. Summary of Major Elements for
Construction Contract No. 3 for Multi-Contract Alternative**

Parameter	Value
Piping Modifications	
Primary Sludge Piping	
Type	DIP cement lined
Diameter, in	10
Length, ft	120
WAS	
Type	DIP cement lined
Diameter, in	16
Length, ft	120
Feed Sludge	
Type	DIP cement lined
Diameter, in	16
Length, ft	120
Blend Tank	
Structural Concrete, cy	71
Mixing Pumps	
Number	2
Power, hp	25
DAFT Feed Pumps	
Type	centrifugal
Number	2
Power, hp	10
DAFT Float Pumps	
Type	progressive cavity
Number	2
Power, hp	10
Polymer Blending Units	
Number	6
Process Piping	
Type	schedule 80 PVC
Diameter, in	2.5
Length, ft	360
Number of Valves	24
Polymer Storage Tank	

**Table A-3. Summary of Major Elements for
Construction Contract No. 3 for Multi-Contract Alternative**

Parameter	Value
Type	cross-linked HDPE
Number	4
Volume, gal	5800
Pressure Retention Tank	
Type	Steel
Number	6
Volume, gal	2000
Compressors	
Number	6
Capacity, gal	1500
Odor Control Covers	
Type	aluminum
Area, sf	11500
Odor Control Fans and Ductwork	
Type	centrifugal
Number	2
Ductwork	
Type	FRP
Diameter, in	16 and 18
Length, ft	45
Number of Fittings	16
Process Piping	
Type	HDPE and PVC
Diameter, in	8, 10, 16 & 24
Length, ft	429
Number of Fittings	96
Odor Control Biofilter	
Biofilter	
Media Type	
Volume, cf	3672
Process Piping	
Type	PVC
Diameter, in	1.5 & 8
Length, ft	480
Number of Fittings	30

**Table A-3. Summary of Major Elements for
Construction Contract No. 3 for Multi-Contract Alternative**

Parameter	Value
Electrical, Instrumentation and Controls	lump sum
Dedicated Digester Feed Piping	
Process Piping	
	500 (8 inch)
Length, ft	500 (4 inch)
	11 (8 inch)
Number of Fittings	42 (4 inch)

**Table A-4. Summary of Major Elements for
Construction Contract No. 4 for Multi-Contract Alternative**

Parameter	Value
Process Piping	
Type	316 ss
Diameter, in	4
Length, ft	100
Number of Flanges	128
Number of Valves	32
Number of Flowmeters	32

**Table A-5. Summary of Major Elements for
Construction Contact No. 5 for Multi-Contract Alternative**

Parameter	Value
Structural	
Structural Concrete, cy	33
Mechanical	
Metering Pumps	
Type	peristaltic
Power, hp	0.75
Number	6
Process Piping	allowance
Polymer Tank	allowance
Electrical and Instrumentation	allowance

THIS PAGE INTENTIONALLY LEFT BLANK.

ATTACHMENT B. CONSTRUCTION COST ESTIMATES

THIS PAGE INTENTIONALLY LEFT BLANK.

BASIS OF COST ESTIMATE REPORT

Introduction

Brown and Caldwell (BC) is pleased to present this estimate of probable construction cost (estimate) prepared for the San Jose WWTP digester covers, mixing, and dissolved air flotation upgrades and modifications.

Summary

This Basis of Estimate contains the following information:

- Scope of work
- Background of this estimate
- Class of estimate
- Estimating methodology
- Direct cost development
- Indirect cost development
- Bidding assumptions
- Estimating assumptions
- Estimating exclusions
- Allowances for known but undefined work
- Contractor and other estimate markups

Scope of Work

This project includes upgrades to the WPCP anaerobic digesters, digester tunnels and appurtenances, and dissolved air flotation thickening (DAFT) systems to improve digester capacity, safety, and performance. Although a number of contract packaging alternatives are workable for this project, to achieve multiple objectives in the shortest amount of time, we recommend that the project consist of five construction packages and two pre-purchase contracts, which include the following:

- Construction Contract No. 1 – Digester Gas Manifold and Tunnel Improvements – This contract is separated from Contract No. 2 to allow more rapid construction completion and to more quickly resolve digester tunnel classification issues. It includes a new above ground gas manifold, removal of other hazardous piping from the tunnels, sealing the tunnels from other classified areas, and relocating some ventilation intakes. It also includes minor improvements to individual digester gas piping to improve safety and condensate removal (all digesters but 5, 6, 7, and 8 being modified in Contract No. 1.)
- Pre-Purchase Contract No. 1 – Digester Mixing Equipment 1 - This includes pre-purchase of sole-source digester mixing equipment the City wishes to pilot test. This could include focused flow mixers or linear motion mixers
- Pre-Purchase Contract No. 2 – Digester Mixing Equipment 2 - This includes pre-purchase of mechanical draft tube mixers.
- Construction Contract No. 2 – Digester Cover and Mixing Upgrades – This includes installing new submerged fixed covers and new mixers on Digesters 5, 6, 7, and 8.
- Construction Contract No. 3 – DAFT Final Upgrades – DAFT final upgrades will incorporate findings from the testing to implement full co-thickening.

- Construction Contract No. 4 – Digester Heating Upgrades – This includes piping and equipment and control modifications to the individual digester heat supply system.
- Construction Contract No. 5 – Struvite Control Chemical Feed – This contract would be implemented only if pilot testing confirmed the performance of proprietary chemicals for struvite control.

Class of Estimate

In accordance with the Association for the Advancement of Cost Engineering International (AACE) criteria, this is a Class 4 estimate. A Class 4 estimate is defined as a Planning Level or Design Technical Feasibility Estimate. Typically, engineering is from 1 percent to 15 percent complete. Class 4 estimates are used to prepare planning level cost scopes or to evaluate alternatives in design conditions and form the base work for the Class 3 Project Budget or Funding Estimate.

Expected accuracy for Class 4 estimates typically range from -30 percent to +50 percent, depending on the complexity of the project, appropriate reference information, and the inclusion of an appropriate contingency determination. In unusual circumstances, ranges could exceed those shown.

Estimating Methodology

This estimate was prepared using quantity take-offs, vendor quotes, and equipment pricing furnished either by the project team or by the estimator. The estimate includes direct labor costs, including a shift differential if applicable, and anticipated productivity adjustments to labor, and equipment. Where possible, estimates for work anticipated to be performed by specialty subcontractors have been identified.

Construction labor crew and equipment hours were calculated from production rates contained in documents and electronic databases published by R.S. Means, Mechanical Contractors Association (MCA), National Electrical Contractors Association (NECA), and Rental Rate Blue Book for Construction Equipment (Blue Book).

This estimate was prepared using BC's estimating system, which consists of a Windows-based commercial estimating software engine using BC's material and labor database, historical project data, the latest vendor and material cost information, and other costs specific to the project locale.

Direct Cost Development

Costs associated with the General Provisions and the Special Provisions of the construction documents, which are collectively referred to as Contractor General Conditions (CGC), were based on the estimator's interpretation of the documents. The estimates for CGCs are divided into two groups: a time-related group (e.g., field personnel), and non-time-related group (e.g., bonds and insurance). Labor burdens such as health and welfare, vacation, union benefits, payroll taxes, and workers compensation insurance are included in the labor rates. No trade discounts were considered.

Indirect Cost Development

A percentage allowance for contractor's home office expense has been included in the overall rate markups. The rate is standard for this type of heavy construction and is based on typical percentages outlined in Means Heavy Construction Cost Data, 2010/2011.

The contractor's cost for builder's risk, general liability, and vehicle insurance has been included in this estimate as part of the construction contingency markup. Based on historical data, this is typically two to four percent of the overall construction contract amount. These indirect costs have been included in this estimate as a percentage of the gross cost, and are added to the net totals after the net markups have been applied to the appropriate items.

Bidding Assumptions

The following bidding assumptions were considered in the development of this estimate.

- Bidders must hold a valid, current Contractor's credentials, applicable to the type of project.
- Bidders will develop estimates with a competitive approach to material pricing and labor productivity, and will not include allowances for changes, extra work, unforeseen conditions, or any other unplanned costs.
- Estimated costs are based on a minimum of four bidders. Actual bid prices may increase for fewer bidders or decrease for a greater number of bidders.
- Bidders will account for General Provisions and Special Provisions of the contract documents and will perform all work except that which will be performed by traditional specialty subcontractors as identified here:
 - Electrical
 - Painting
 - Plumbing

Estimating Assumptions

As the design progresses through different completion stages, it is customary for the estimator to make assumptions to account for details that may not be evident from the documents. The assumptions below were used in the development of this estimate.

- Contractor performs the work during normal daylight hours, nominally 7 a.m. to 5 p.m., Monday through Friday, in an 8-hour shift. No allowance has been made for additional shift work or weekend work.
- Contractor has complete access for lay-down areas and mobile equipment.
- Equipment rental rates are based on verifiable pricing from the local project area rental yards, Blue Book rates, and/or rates contained in the estimating database.
- Contractor markup is based on conventionally accepted values that have been adjusted for project-area economic factors.
- Major equipment costs are based on both vendor supplied price quotes obtained by the project design team and/or estimators, and on historical pricing of like equipment.
- Process equipment vendor training using vendors' standard Operations and Maintenance (O&M) material, is included in the purchase price of major equipment items where stated in that quotation.
- Bulk material quantities are based on manual quantity take-offs.
- There are no civil improvements such as new fencing, major pavement, and major site drainage upgrades.
- There are no dump fees for soil hauled off-site.
- Digester covers are 24" thick.
- Unless otherwise stated in the plans, slabs on grade include 12" of bedding. Slabs are #5 rebar @ 12" both sides/each way and are generally 12" thick under process equipment & 8" thick otherwise. This results in an average of 145 # of rebar per CY of concrete.
- Concrete walls are 8" thick unless otherwise indicated and with #7 rebar is placed at 12 both sides/each way. This results in an average of about #370 of rebar per CY.
- Where not specified, equipment pads are 1-ft thick
- Where allowances are used to cost piping, the cost in some places is accounted for by assuming double the longest length of the building and adding up to 50% to the bare pipe cost to account for fittings, supports,

etc. (for utility water for example). Alternately, piping can be estimated at up to 30% of the cost of the associated equipment (for example - a process pump) or more (up to 100% for chemical equipment).

- Welds occur at approximate 15-ft intervals on straight runs of stainless steel pipe. Two welds are added for each elbow and three for tees.
- Where no information exists, fittings are typically but not always assumed to be required on average for each 10-lf of pipe.
- Unless otherwise stated, pipe supports occur at a spacing of 10-lf.
- Equipment is supplied with a topcoat applied at the factory, and a final coat applied in the field.
- Pumps require equipment dismantling joints, where applicable, and are supplied without base plates, which are provided separately by the contractor.
- The digesters will have gas mixing.
- Gas piping is installed 5' above ground along most of its length, and 15'-7" across roads.

Estimating Exclusions

The following estimating exclusions were assumed in the development of this estimate.

- Hazardous materials remediation and/or disposal.
- O&M costs for the project with the exception of the vendor supplied O&M manuals.
- Utility agency costs for incoming power modifications.
- Permits beyond those normally needed for the type of project and project conditions.
- Metalwork including handrail, grating, etc.
- Civil work

Allowances

The following allowances were assumed in the development of one or more of these estimates.

- Process and utility piping.
- Electrical and Instrumentation
- Demolition
- Yard Piping
- Temporary Polymer Blend System
- Dewatering
- Misc and Structural Steel
- Struvite Control Polymer System

Contractor and Other Estimate Markups

Contractor markup is based on conventionally accepted values that have been adjusted for project-area economic factors. Estimate markups are shown in Table B-1.

Table B-1. Estimate Markups

Item	Rate range, percent
Labor Markup	10
Material/Process Equipment Mark-up	8
Subcontractor Mark-up	8
Construction Equipment Markup	8
Sales tax	9.25
Material Shipping & Handling (on div 11 items only)	2
Escalation	14.3
Contractor General Conditions	10
Contractor Start-up, training, O&M on Div 11 items	2
Construction Contingency	30
Building Risk, Liability and Auto Insurance	2
Bonds	1.5
Engineering, Legal and Administrative	35

Labor Markup. The labor rates used in the estimate were derived chiefly from the published State Prevailing Wage Rates at the time of estimate development. These rates include costs beyond raw labor for such items as Payroll Tax and Insurance (PT&I), FICA, and Workers Compensation Insurance. In addition to these markups, the General Contractor (GC) typically adds a percentage to each raw labor dollar to cover overhead and profit, payroll and accounting costs, additional insurance, retirement, 401k contributions, and sick leave/vacation cost.

Materials and Process Equipment Markup. This markup consists of the additional cost to the contractor beyond the raw dollar amount for material and process equipment. This includes shop drawing preparation, submittal and/or re-submittal cost, purchasing and scheduling materials and equipment, accounting charges including invoicing and payment, inspection of received goods, receiving, storage, overhead and profit.

Equipment (Construction) Markup. This markup consists of the costs associated with operating the construction equipment used in the project. Most GCs will rent rather than own the equipment and then charge each project for its equipment cost. The equipment rental cost does not include fuel, delivery and pick-up charges, additional insurance requirements on rental equipment, accounting costs related to home office receiving invoices and payment. However, the crew rates used in the estimate do account for the equipment rental cost. Occasionally, larger contractors will have some or all of the equipment needed for the job, but in order to recoup their initial purchasing cost they will charge the project an internal rate for

equipment use that is similar to the rental cost of equipment. The GC will apply an overhead and profit percentage to each individual piece of equipment whether rented or owned

Subcontractor Markup. This markup consists of the GC's costs for subcontractors who perform work on the site. This includes costs associated with shop drawings, review of subcontractor's submittals, scheduling of subcontractor work, inspections, processing of payment requests, home office accounting, and overhead and profit on subcontracts

Material Shipping and Handling. This can range from 2 percent to 6 percent, and is based on the type of project, material makeup of the project, and the region and location of the project. Material shipping and handling covers delivery costs from vendors, unloading costs (and in some instances loading and shipment back to vendors for rebuilt equipment), site paper work, and inspection of materials prior to unloading at the project site. BC typically adjusts this percentage by the amount of materials and whether vendors have included shipping costs in the quotes that were used to prepare the estimate. This cost also includes the GC's cost to obtain local supplies, e.g., oil, gaskets, and bolts that may be missing from the equipment or materials shipped.

Escalation to Midpoint for Labor, Materials and Subcontractors. In addition to contingency, it is customary for projects that will be built over several years to include escalation to midpoint of anticipated construction to account for the potential escalation of labor, material, and equipment costs beyond values at the time the estimate is prepared. For this project, the anticipated rate of escalation is 4 percent per annum.

In developing the appropriate percentage rate to apply to this project, Brown and Caldwell reviewed information published by the following organizations and chief economists from nationally recognized companies.

- Engineering News Record – The Construction Cost Index (CCI) for April 2011 shows an annual increase of 4 percent with the labor component 3.4 percent and materials 6.9 percent.
- Goldman-Sach, Jim Hatzius, Chief Economist published his anticipated escalation rate of 4 percent to Mid 2012 as outlined in the construction economics section of their web site, May 2, 2011.
- Associated General Contractors of America, Ken Simonson, Chief Economist, in his latest published report dated April 5, 2011, sees an increase of 3 to 8 percent in overall material pricing by the end of 2011. He projects the PPI increase at 5 percent, slightly less than last year's 6.9 percent
- Gerson Lehrman Group Research – Analysis indicates that raw materials will escalate at 8 to 10 percent in 2012 and 2013, with alloy materials rising in price by 12 to 14 percent for the same period. Major manufactured equipment will increase on average 6 to 8 percent, coupled with longer lead times resulting from shop capacity shortages and a higher demand for finished products. Technical and skilled labor costs will also increase 5 to 7 percent for 2012 and 2013, with selected shortages in some skill sets. Pricing levels for late 2013 could have similar effects as those observed after the last major recession in the late 1970's and early 1980's when pricing increased significantly to rates approaching double digits
- US Department of Labor – The Producer Price Index (PPI) from March 2010 to March 2011 increased on at an average of 6.9 percent.
- Reed Construction Data – Jim Haughey, Chief Economist predicts 3 to 4 percent average increase across the board for 2011/2012 with an anticipated 5 percent increase in materials by the end of 2011. The reference is an economic update on the current Reed Construction Data web site, May 2, 2011.
- Federal Reserve Bank of Philadelphia is forecasting a 3 to 4 percent increase by the end of 2011 as outlined in the construction economics section of their web site, May 2, 2011

Based on the information from industry leading sources, Brown and Caldwell anticipates this project will experience a rate of escalation of 4 percent per annum. In reviewing the forecast above, this reflects an average labor increase of approximately 2.5 percent and a material increase of approximately 5 percent.

The estimated construction time for this project is 32 months, exclusive of delays due to unusual weather or site conditions. Construction is anticipated to start in March, 2013 and complete in August, 2015. The escalation for this estimate is calculated from the date the estimate is finalized to the anticipated midpoint of construction at approximately 41 months from the date of this estimate, January 1, 2011. Pre-purchased equipment is addressed separately from construction, and is assumed to have a purchase date of 12 months before the midpoint of construction.

Contractor General Conditions. This markup covers temporary cost not directly associated with any item being installed. It includes contractor's trailer and laydown area, project manager's and superintendent's salary, job schedule and cost accounting, etc.

Contractor Startup, Training, and O&M Manuals. This cost markup is often confused with either vendor startup or owner startup. It is the cost the GC incurs on the project beyond the vendor startup and owner startup costs. The GC generally will have project personnel assigned to facilitate the installation, testing, startup, and O&M Manual preparation for equipment that is put into operation by either the vendor or owner. These project personnel often include an electrician, pipe fitter or millwright, and/or I&E technician. These personnel are not included in the basic crew makeup to install the equipment but are there to assist and trouble shoot the startup and proper running of the equipment. The GC also incurs a cost for startup for such things as consumables (oil, fuel, filters, etc.), startup drawings and schedules, startup meetings, and coordination with the plant personnel in other areas of the plant operation.

Construction Contingency. The contingency factor covers unforeseen conditions, area economic factors, and general project complexity. This contingency is used to account for those factors that cannot be addressed in each of the labor and/or material installation costs. Based on industry standards, completeness of the project documents, project complexity, the current design stage, and area factors, construction contingency can range from five percent to 50 percent.

Builders Risk, Liability, and Vehicle Insurance. This percentage comprises all three items. There are many factors that make up this percentage, including the contractor's track record for claims in each of the categories. Another factor affecting insurance rates has been a dramatic price increase across the country over the past several years due to domestic and foreign influences. Consequently, in the construction industry, we have observed a range of 0.5 to 1 percent for Builders Risk Insurance, 1 to 1.25 percent for General Liability Insurance, and 0.85 to 1 percent for Vehicle Insurance. Many factors affect each area of insurance, including project complexity, and contractor's requirements and history. Instead of using numbers from a select few contractors, we believe it is more prudent to use a combined 2 percent to better reflect the general costs across the country. Consequently, the actual cost could be higher or lower based on the bidder, region, insurance climate, and on the contractor's insurability at the time the project is bid.

Performance and Payment Bonds. Based on historical and industry data, this can range from 0.75 percent to 3 percent of the project total. There are several contributing factors including such items as size of the project, regional costs, contractor's historical record on similar projects, complexity, and current bonding limits. BC uses 1.5 percent for bonds, which we have determined to be reasonable for most heavy construction projects.

Engineering, Legal, and Administrative. This markup is intended to cover costs to the owner but outside the construction contract.

Range of Accuracy. The amount of contingency in the estimate should not be confused with the accuracy of the estimate. The Expected Accuracy Range defines the window within which the bids are expected to fall based on the project complexity, information available during the estimate process, outside influences (wage rates, material, bidding climate), and includes a level of contingency appropriate to the project definition at the time the estimate was prepared. It is important to understand that AACEI notes on its ranges of accuracy that,

“The state of process technology and availability of applicable reference cost data affect the range markedly. The +/- value [of the ranges] represents typical percentage variation of actual costs from the cost estimate after application of contingency (typically at a 50 percent level of confidence) for given scope.”

While a 50-percent level of confidence in the contingency may seem broad, typically this results in a 90-percent confidence that the actual cost will fall within the bounds of the low and high ranges.

The caution here is that these estimates are not what are often referred to as “bid quality,” i.e., estimates prepared by contractors who are receiving competitive bids from subcontractors, equipment vendors, and materials suppliers. In general, we receive reasonable budget values from those willing to provide quotations.

SUMMARY ESTIMATE REPORT WITH MARK-UPS ALLOCATED



Digester Upgrade Project Construction Contract 1 Various Project Components - with BC Markups

Project Number: 136242-005

BC Project Manager: STEVE KRUGEL/TIM BANYAI

BC Office: WALNUT CREEK

Estimate Issue Number: 01

Estimate Original Issue Date: 2010-12-21

Estimate Revision Number: 04

Estimate Revision Date: 2011-05-01

Lead Estimator: DES ORSINELLI

Estimate QA/QC Reviewer: TIM BANYAI

Estimate QA/QC Date: 2010-12-21

PROCESS LOCATION/AREA INDEX

General Demolition
Gas Manifold
Tunnel Modifications
PRV/Flame Arrestors
Condensate Tanks
16" Lateral Lines

Digester Upgrade Project
Construction Contract 1

Description	Total w/ Markups Allocated
--- Base Estimate ---	18,466,013
1100 - GENERAL DEMOLITION	
02 - Site Construction	1,014,863
1100 - GENERAL DEMOLITION Total	1,014,863
1101A - 24" REPLACEMENT OF DIGESTER GAS MANIFOLD PIPING	
02 - Site Construction	76,657
05 - Metals	356,854
09 - Finishes	1,812
15 - Mechanical	3,042,273
1101A - 24" REPLACEMENT OF DIGESTER GAS MANIFOLD PIPING Total	3,477,596
1101B - 30" REPLACE OF DIGESTER GAS MANIFOLD PIPING	
02 - Site Construction	199,526
05 - Metals	832,660
09 - Finishes	4,228
15 - Mechanical	9,402,907
1101B - 30" REPLACE OF DIGESTER GAS MANIFOLD PIPING Total	10,439,322
1102 - TUNNEL MODIFICATIONS	
02 - Site Construction	181,580
03 - Concrete	15,426
07 - Thermal & Moisture Protection	4,027
08 - Doors & Windows	8,010
09 - Finishes	58,364
11 - Equipment	8,392
13 - Special Construction	1,828
15 - Mechanical	113,439
16 - Electrical	249,308
1102 - TUNNEL MODIFICATIONS Total	640,375
1103 - PRV/FLAME ARRESTORS	
11 - Equipment	1,010,769
15 - Mechanical	318,603
1103 - PRV/FLAME ARRESTORS Total	1,329,372
1104 - CONDENSATE TANKS	
03 - Concrete	51,590
05 - Metals	10,648
15 - Mechanical	964,906
1104 - CONDENSATE TANKS Total	1,027,143

Digester Upgrade Project
Construction Contract 1

Description	Total w/ Markups Allocated
1105 - LATERALS	
15 - Mechanical	265,456
16 - Electrical	154,141
17 - Instrumentation	117,745
1105 - LATERALS Total	537,342
Grand Total	18,466,013



DETAILED ESTIMATE REPORT

Digester Upgrade Project Construction Contract 1 Various Project Components - with BC Markups

Project Number: 136242-005

BC Project Manager: STEVE KRUGEL/TIM BANYAI

BC Office: WALNUT CREEK

Estimate Issue Number: 01

Estimate Original Issue Date: 2010-12-21

Estimate Revision Number: 04

Estimate Revision Date: 2011-05-01

Lead Estimator: DES ORSINELLI

Estimate QA/QC Reviewer: TIM BANYAI

Estimate QA/QC Date: 2010-12-21

PROCESS LOCATION/AREA INDEX

General Demolition
Gas Manifold
Tunnel Modifications
PRV/Flame Arrestors
Condensate Tanks
16" Lateral Lines

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
--- Base Estimate ---										7,074,839
1100 - GENERAL DEMOLITION										400,000
02200 - Site Preparation										
02220450 - Selective Demolition - Process Equipment										
0180bc	General Demolition Crew	1.0	Isum	270,914.36	17,830.82	111,254.81			400,000.00	400,000
	Site Preparation Total									400,000

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1101A - 24" REPLACEMENT OF DIGESTER GAS MANIFOLD PIPING										1,324,526
02200 - Site Preparation										
02210200 - Core Drilling										
1700	Concrete core drilling, core, reinforced concrete slab, 24" diameter, up to 6" thick slab, includes bit, layout and set up	12.0	EA	111.88	52.87	13.25			178.00	2,136
1750	Concrete core drilling, core, reinforced concrete slab, 24" diameter, up to 6" thick slab, includes bit, layout and set up, each added inch thick in same hole, add	72.0	EA	6.99	9.45	0.83			17.28	1,244
Site Preparation Total										3,380
02300 - Earthwork										
02315120 - Backfill, Structural										
5420	Backfill, structural, common earth, 300 H.P. dozer, 300' haul	4,070.4	L.C.Y.	0.59		1.14			1.72	7,020
02315310 - Compaction, General										
7000	Compaction, around structures and trenches, 2 passes, 18" wide, 6" lifts, walk behind, vibrating plate	2,930.7	E.C.Y.	2.17		0.17			2.34	6,870
02315424 - Excavating, Bulk Bank Measure										
1550	Excavating, bulk bank measure, 1-1/2 C.Y. capacity = 80 C.Y./hour, wheel mounted, excluding truck loading	2,930.7	B.C.Y.	1.23		0.55			1.78	5,223
Earthwork Total										19,113
02950 - Site Restoration & Rehabilitation										
02955400 - Pipe Repair										
0300	Pipe repair, clamp, stainless steel, lightweight, for steel pipe, 3" long, 24" diameter pipe, excludes excavation or backfill	24.0	EA	105.87	206.30				312.16	7,492
Site Restoration & Rehabilitation Total										7,492
05050 - Basic Metal Materials & Methods										
05090900 - Welding Structural										
1500	Welding structural steel in field, single pass, 0.3 Lb/LF, 1/4" thick, continuous fillet, type 6011	975.0	LF	12.61	0.61	2.90			16.11	15,711

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Basic Metal Materials & Methods Total										15,711
05100 - Structural Metal Framing										
05120440 - Lightweight Framing										
0476	Angle framing, structural steel, 3"x3"x3/8", field fabricated, incl cutting & welding	600.0	LF	31.64	5.57	2.54			39.75	23,851
Structural Metal Framing Total										23,851
05500 - Metal Fabrications										
05580950 - Miscellaneous Fabrication										
0100bc	Pipe rack, 20 ft high x 30" wide, complete incl concrete base pedestal	21.0	each	902.56	3,500.00	200.00			4,602.56	96,654
Metal Fabrications Total										96,654
05900 - Metal Restoration & Cleaning										
05910500 - Metal Cleaning										
6240	Metal cleaning, steel surface treatment, 3.0 lb sand per S.F., commercial blast, tight mill scale, little/no rust (SSPC-SP6)	600.0	SF	2.06	0.60	0.22			2.88	1,728
Metal Restoration & Cleaning Total										1,728
09900 - Paints & Coatings										
09910650 - Coatings & Paints										
8020bc	[2x] Coatings & paints, Steel, 6 mils Hi Build Epoxy	1,200.0	sqft	0.41	0.18				0.60	715
Paints & Coatings Total										715
15050 - Basic Materials & Methods										
15050010 - Miscellaneous Mechanical										
0430	piping, cut-in, 24", existing line	12.0	each	1,425.64					1,425.64	17,108
15080600 - Piping Insulation										
7662	Insulation, pipe covering, fiberglass with all service jacket, 3" wall, 24" iron pipe size	1,200.0	LF	45.45	26.08				71.54	85,842
Basic Materials & Methods Total										102,950

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
15100 - Building Services Piping										
15107920 - Pipe, Stainless Steel										
9420	Pipe, stainless steel, schedules 5 and 10, welding labor, per joint, 24" pipe size, making the weld, includes the weld machine	150.0	EA	915.11		45.92			961.03	144,155
15110800 - Valves, Stainless Steel										
0350	Valves, stainless stl, butterfly, motor operated 24" size,	16.0	each	2,372.47	20,310.32				22,682.79	362,925
15120730 - Sleeves And Escutcheons										
0270	Sleeve, link seal, for 24" carrier pipe	12.0	EA	354.95	565.11				920.06	11,041
Building Services Piping Total										518,120
15200 - Process Piping										
15200212 - Pipe, 316 Stainless Steel										
0240	Pipe, SS, A778, weld, Sched. 10S, type 316L, 24" dia.	600.0	lnft	130.07	237.55	5.53			373.15	223,890
15200217 - Fittings, 316 Stainless Steel										
1290	Fittings, SS, A774, butt weld jt, type 316L,sched. 10S, 90<elb, smooth flow,24"	15.0	each	3,757.07	3,907.00	159.65			7,823.72	117,356
1740	Fittings, SS, A774, butt weld jt, type 316L,sched. 10S, 45<elb, smooth flow,24"	3.0	each	3,593.38	2,735.84	152.69			6,481.91	19,446
1740	Fittings, SS, A774, butt weld jt, type 316L,sched. 10S, blind flange, 24"	4.0	each	353.94	1,313.20	152.69			1,819.84	7,279
2340	Fittings, SS, A774, butt weld jt, type 316L,Sched. 10S, Tee, 24"	18.0	each	5,466.60	3,378.69	232.29			9,077.58	163,397
Process Piping Total										531,368
15950 - Testing/Adjusting/Balancing										
15955700 - Piping, Testing										
0180	Pipe testing, nondestructive hydraulic pressure test, isolate, 1 hour hold	3.0	EA	1,148.49					1,148.49	3,445
Testing/Adjusting/Balancing Total										3,445

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1101B - 30" REPLACE OF DIGESTER GAS MANIFOLD PIPING										3,960,536
02200 - Site Preparation										
02210200 - Core Drilling										
1700	Concrete core drilling, core, reinforced concrete slab, 30" diameter, up to 6" thick slab, includes bit, layout and set up	28.0	EA	131.88	72.87	18.25			223.00	6,244
1750	Concrete core drilling, core, reinforced concrete slab, 30" diameter, up to 6" thick slab, includes bit, layout and set up, each added inch thick in same hole, add	168.0	EA	9.99	11.45	1.83			23.27	3,910
Site Preparation Total										10,154
02300 - Earthwork										
02315120 - Backfill, Structural										
5420	Backfill, structural, common earth, 300 H.P. dozer, 300' haul	9,497.5	L.C.Y.	0.59		1.14			1.72	16,379
02315310 - Compaction, General										
7000	Compaction, around structures and trenches, 2 passes, 18" wide, 6" lifts, walk behind, vibrating plate	6,838.2	E.C.Y.	2.17		0.17			2.34	16,030
02315424 - Excavating, Bulk Bank Measure										
1550	Excavating, bulk bank measure, 1-1/2 C.Y. capacity = 80 C.Y./hour, wheel mounted, excluding truck loading	6,838.2	B.C.Y.	1.23		0.55			1.78	12,187
Earthwork Total										44,596
02950 - Site Restoration & Rehabilitation										
02955400 - Pipe Repair										
0300	Pipe repair, clamp, stainless steel, lightweight, for steel pipe, 3" long, 30" diameter pipe, excludes excavation or backfill	56.0	EA	105.87	306.30				412.16	23,081
Site Restoration & Rehabilitation Total										23,081
05050 - Basic Metal Materials & Methods										
05090900 - Welding Structural										
1500	Welding structural steel in field, single pass, 0.3 Lb/LF, 1/4" thick, continuous fillet, type 6011	2,275.0	LF	12.61	0.61	2.90			16.11	36,660

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Basic Metal Materials & Methods Total										36,660
05100 - Structural Metal Framing										
05120440 - Lightweight Framing										
0476	Angle framing, structural steel, 3"x3"x3/8", field fabricated, incl cutting & welding	1,400.0	LF	31.64	5.57	2.54			39.75	55,651
Structural Metal Framing Total										55,651
05500 - Metal Fabrications										
05580950 - Miscellaneous Fabrication										
0100bc	Pipe rack, 20 ft high x 30" wide, complete incl concrete base pedestal	49.0	each	902.56	3,500.00	200.00			4,602.56	225,525
Metal Fabrications Total										225,525
05900 - Metal Restoration & Cleaning										
05910500 - Metal Cleaning										
6240	Metal cleaning, steel surface treatment, 3.0 lb sand per S.F., commercial blast, tight mill scale, little/no rust (SSPC-SP6)	1,400.0	SF	2.06	0.60	0.22			2.88	4,032
Metal Restoration & Cleaning Total										4,032
09900 - Paints & Coatings										
09910650 - Coatings & Paints										
8020bc	[2x] Coatings & paints, Steel, 6 mils Hi Build Epoxy	2,800.0	sqft	0.41	0.18				0.60	1,668
Paints & Coatings Total										1,668
15050 - Basic Materials & Methods										
15050010 - Miscellaneous Mechanical										
0430	piping, cut-in, 30", existing line	28.0	each	1,671.44					1,671.44	46,800
15080600 - Piping Insulation										
7666	Insulation, pipe covering, fiberglass with all service jacket, 3" wall, 30" iron pipe size	2,800.0	LF	53.53	32.84				86.38	241,858
Basic Materials & Methods Total										288,659

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
15100 - Building Services Piping										
15107920 - Pipe, Stainless Steel										
9420	Pipe, stainless steel, schedules 5 and 10, welding labor, per joint, 30" pipe size, making the weld, includes the weld machine	350.0	EA	1,015.11		55.92			1,071.03	374,861
15110800 - Valves, Stainless Steel										
0350	Valves, stainless stl, butterfly, motor operated 30" size,	31.0	each	2,372.47	25,310.32				27,682.79	858,167
15120730 - Sleeves And Escutcheons										
0280	Sleeve, link seal, for 30" carrier pipe	28.0	EA	441.67	874.23				1,315.90	36,845
Building Services Piping Total										1,269,872
15200 - Process Piping										
15200212 - Pipe, 316 Stainless Steel										
0250	Pipe, SS, A778, weld, Sched. 10S, type 316L, 30" dia.	1,400.0	lnft	156.62	341.63	6.66			504.90	706,865
15200217 - Fittings, 316 Stainless Steel										
1300	Fittings, SS, A774, butt weld jt, type 316L, 5/16" wall, 90<elb, smooth flow, 30"	35.0	each	4,780.84	7,066.00	203.15			12,050.00	421,750
1750	Fittings, SS, A774, butt weld jt, type 316L, sched. 10S, 45<elb, smooth flow, 30"	7.0	each	4,599.45	4,945.93	195.44			9,740.83	68,186
1750	Fittings, SS, A774, butt weld jt, type 316L, sched. 10S, blind flange, 30"	2.0	each	442.43	2,374.05	195.44			3,011.92	6,024
2350	Fittings, SS, A774, butt weld jt, type 316L, 5/16" wall, Tee, 30"	42.0	each	8,088.41	10,372.00	343.70			18,804.12	789,773
Process Piping Total										1,992,598
15950 - Testing/Adjusting/Balancing										
15955700 - Piping, Testing										
0180	Pipe testing, nondestructive hydraulic pressure test, isolate, 1 hour hold	7.0	EA	1,148.49					1,148.49	8,039
Testing/Adjusting/Balancing Total										8,039

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1102 - TUNNEL MODIFICATIONS										257,927
02200 - Site Preparation										
02220330 - Selective Demolition, Dump Charges										
9999	Dump Charge, typical urban city, fees only, bldg constr mat'ls	100.0	ton					33.00	33.00	3,300
02220390 - Selective Demolition, Steel Pipe With Insulation										
0400	Selective demolition, steel pipe, 18"-24", excludes excavation	2,700.0	LF	12.30		6.43			18.73	50,568
1200	Selective demolition, steel pipe with insulation, fittings, 18"-24", excludes excavation	81.0	EA	98.20		51.35			149.55	12,113
Site Preparation Total										65,982
02300 - Earthwork										
02315492 - Hauling										
0009	Loading Trucks, F.E. Loader, 3 C.Y.	700.0	cuyd	0.81		1.10			1.91	1,338
4498	Cycle hauling(wait, load,travel, unload or dump & return) time per cycle, excavated or borrow, loose cubic yards, 25 min load/wait/unload, 20 CY truck, cycle 20 miles, 45 MPH, no loading equipment	700.0	L.C.Y.	2.68		3.65			6.33	4,432
Earthwork Total										5,771
03050 - Basic Concrete Materials & Methods										
03055110 - Selective Concrete Demolition										
0150	Selective concrete demolition, remove whole pieces, incl loading, sawcut, demo, haul	11.0	EA	408.91		145.94			554.85	6,103
Basic Concrete Materials & Methods Total										6,103
07500 - Membrane Roofing										
07570350 - Foamed Coated Roofing										
0500	Sprayed polyurethane foam roofing, closed cell spray polyurethane foam, 3 lbs per CF density, 3" thick, R20.1	675.0	SF	0.11	2.10	0.05			2.26	1,525
Membrane Roofing Total										1,525
08200 - Wood And Plastic Doors										

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
08210960 - Wood Frames										
0400	Framing - barrier	360.0	LF	3.04	5.55				8.59	3,093
Wood And Plastic Doors Total										3,093
09200 - Plaster & Gypsum Board										
09260100 - Partition Wall										
2000	Partition Wall, interior, fire resistant, 2 layers, 1 1/2 hour, taped both sides, installed on & incl. 2" x 4" wood studs, 16" O.C., 8' to 12' high, 1/2" gypsum drywall	1,350.0	SF	5.44	1.69				7.13	9,622
2000	Labor to form and cut to fit barrier	192.0	hour	71.46					71.46	13,720
Plaster & Gypsum Board Total										23,343
11000 - Equipment										
11001800 - Leak detection systems										
0130	Gas Detection Unit	1.0	each		3,055.03				3,055.03	3,055
Equipment Total										3,055
13700 - Security Access And Surveillance										
13720065 - Detection Systems										
3500	[2x] Detection Systems, alarm bell, excl. wires & conduit	2.0	EA	258.75	98.80				357.55	715
Security Access And Surveillance Total										715
15200 - Process Piping										
15200200 - Flanges, Steel										
0180	Unbolt Coupling, 24"	80.0	each	117.98					117.98	9,439
Process Piping Total										9,439
15700 - Heating/Ventilating/Air Conditioning Equipment										
15700200 - Fans										
1290	[3x] Fan, 1/2HP, supply, incl penetration, excluding concrete work	10.0	each	365.95	717.60				1,083.55	10,836
1290	Fan, 1/2HP, exhaust, incl. penetratio excluding concrete work	7.0	each	365.95	717.60				1,083.55	7,585

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Heating/Ventilating/Air Conditioning Equipment Total										18,420
15800 - Air Distribution										
15810100 - Metal Ductwork										
5520	[2x] Metal Ductwork, spiral preformed, steel, galvanized, straight lengths, max. 10" S.P.W.G., 24" , 24 Ga. includes supports and testing	240.0	LF	46.34	20.31				66.65	15,997
Air Distribution Total										15,997
16000 - Electrical and Instrumentation										
16000000 - Electrical and Instrumentation										
0001	[5x] Electrical and Instrumentation Subcontract	5.0	Isum				18,180.00		18,180.00	90,900
Electrical and Instrumentation Total										90,900
16050 - Basic Electrical Materials & Methods										
16055300 - Electrical Demolition										
2440	[3x] Lamp Fixture - remove and relocate	30.0	EA	452.82					452.82	13,584
Basic Electrical Materials & Methods Total										13,584

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1103 - PRV/FLAME ARRESTORS										496,729
11000 - Equipment										
11000100 - Process Equipment										
0530	Arrestor, flame, digester	32.0	each	307.28	4,308.96				4,616.24	147,720
1470	PRV, digester pressure/vacuum assembly	32.0	each	1,143.36	5,815.67			75.00	7,034.03	225,089
Equipment Total										372,809
15200 - Process Piping										
15200212 - Pipe, 316 Stainless Steel										
0170	Pipe, SS, A778, weld, Sched. 10S, type 316L, 8" dia.	32.0	Inft	46.01	42.39	1.96			90.36	2,892
15200217 - Fittings, 316 Stainless Steel										
1670	Fittings/Flanges, SS, A774, butt weld jt, type 316L,sched. 10S	64.0	each	1,016.69	109.50	43.20			1,169.40	74,841
15200280 - Valves, Plug										
0295	Valves, 3-way, lubricated plug valve, flanged, 200 psi, 8" pipe	16.0	each	963.51	1,923.17				2,886.69	46,187
Process Piping Total										123,920

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1104 - CONDENSATE TANKS										425,257
03300 - Cast-In-Place Concrete										
03310240 - Concrete In Place										
B503	Concrete in place, equipment pads	16.0	cuyd	905.95	366.51	1.19			1,273.65	20,378
Cast-In-Place Concrete Total										20,378
05050 - Basic Metal Materials & Methods										
05090300 - Chemical Anchors										
1540	Chemical anchoring, for fastener 1-1/4" diam x 10" embedment, incl epoxy cartridge, excl layout, drilling & fastener	64.0	EA	19.00	45.00				64.00	4,096
Basic Metal Materials & Methods Total										4,096
15050 - Basic Materials & Methods										
15050010 - Miscellaneous Mechanical										
0008	Piping, water supply	16.0	Isum					5,000.00	5,000.00	80,000
0008	Piping, drip discharge	16.0	Isum					5,000.00	5,000.00	80,000
0009	Piping, Gas connection	16.0	Isum					5,000.00	5,000.00	80,000
Basic Materials & Methods Total										240,000
15200 - Process Piping										
15200212 - Pipe, 316 Stainless Steel										
0240	Tank, Condensate 24" dia x 48" tall.	16.0	each	4,247.28	5,200.00	601.60			10,048.88	160,782
Process Piping Total										160,782

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1105 - LATERALS										209,865
15100 - Building Services Piping										
15107690 - Pipe, Grooved-Joint Steel Fittings & Valves										
8320	Pipe, fittings and valves, valve, butterfly, stainless steel trim, grooved joint, 10" pipe size, add 1 coupling (material only) per joint for installed price, includes lever operator, excludes joint coupling material	4.0	EA	219.83	5,700.00				5,919.83	23,679
Building Services Piping Total										23,679
15200 - Process Piping										
15200212 - Pipe, 316 Stainless Steel										
0210	Pipe, SS, A778, weld, Sched. 10S, type 316L, 16" dia.	400.0	lnft	88.48	98.95	3.76			191.19	76,476
Process Piping Total										76,476
16000 - Electrical and Instrumentation										
16000000 - Electrical and Instrumentation										
0001	Electrical and Instrumentation Subcontract	1.0	lsum				65,000.00		65,000.00	65,000
Electrical and Instrumentation Total										65,000
17020 - PRESSURE INSTRUMENTS										
17020000 - Pressure Instruments										
0030	Pressure Transmitters	4.0	each	398.08	1,263.25				1,661.33	6,645
PRESSURE INSTRUMENTS Total										6,645
17030 - PROCESS TAPS & PRIMARY EL										
17030000 - Process Taps And Primary Elements										
0083J	16" Insertion style flowmeter w/brass ball valve & SSnipple	4.0	ea	589.92	8,926.00				9,515.92	38,064
PROCESS TAPS & PRIMARY EL Total										38,064

Digester Upgrade Project
Construction Contract 1

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Grand Total									7,074,839	

CITY OF SAN JOSE

**Digester Upgrade Project
Construction Contract 1**

Category	Percent	Amount	Hours
--- Base Estimate --- Totals			
Labor	39.14 %	2,769,434	33,643.9
Material	51.30 %	3,629,596	
Subcontractor	2.20 %	155,900	
Equipment	3.88 %	274,209	15,326.4
Other	3.47 %	245,700	
User			
Net Costs		7,074,839	
Labor Mark-up	10.00 %	276,943	
Material/Process Equipment Mark-up	8.00 %	290,368	
Subcontractor Mark-up	5.00 %	7,795	
Construction Equipment Mark-up	8.00 %	21,937	
Sales tax	9.25 %	361,102	
Material Shipping & Handling	2.00 %	65,383	
Escalation	14.30 %	1,158,066	
Subtotal		9,256,432	
Contractor General Conditions	10.00 %	809,837	
Subtotal		10,066,269	
Start-up, training, O & M on Div11	2.00 %	96,915	
Subtotal		10,163,184	
Construction Contingency	30.00 %	3,048,955	

Digester Upgrade Project
Construction Contract 1

Category	Percent	Amount	Hours
Subtotal		13,212,140	
Bldg Risk, Liability Auto Ins.	2.00 %	264,243	
Subtotal		13,476,382	
Bonds	1.50 %	202,146	
Subtotal		13,678,528	
Engineering, Legal & Admin	35.00 %	4,787,485	
Total --- Base Estimate ---		18,466,013	
Estimate Grand Total		18,466,013	

SUMMARY ESTIMATE REPORT WITH MARK-UPS ALLOCATED



Digester Upgrade Project Construction Contract 2 Digester Mixers and Covers with BC Markups

Project Number: 136242-004-200

BC Project Manager: Steve Krugel/Tim Banyai

BC Office: Walnut Creek

Estimate Issue Number: 01

Estimate Original Issue Date: 2011-04-27

Estimate Revision Number: 02

Estimate Revision Date: 2011-05-01

Lead Estimator: Des Orsinelli

Estimate QA/QC Reviewer: NA

PROCESS LOCATION/ALTERNATES INDEX

Demo
Digester Covers
Mixers

Digester Upgrade Project
Construction Contract 2

Description	Total w/ Markups Allocated
--- Base Estimate ---	33,199,445
1100 - DEMOLITION	
02 - Site Construction	
	1,831,370
	1100 - DEMOLITION Total 1,831,370
1200 - COVER - CONCRETE FIXED	
01 - Brown & Caldwell	3,253,185
02 - Site Construction	1,724,456
03 - Concrete	12,235,957
05 - Metals	1,571,569
07 - Thermal & Moisture Protection	1,377,365
14 - Conveying Systems	41,212
15 - Mechanical	1,488,104
	1200 - COVER - CONCRETE FIXED Total 21,691,848
1300 - MIXERS	
05 - Metals	469,515
09 - Finishes	424,625
11 - Equipment	538,645
15 - Mechanical	2,246,752
	1300 - MIXERS Total 3,679,537
1500 - ELECTRICAL AND INSTRUMENTATION	
16 - Electrical	
	5,996,689
	1500 - ELECTRICAL AND INSTRUMENTATION Total 5,996,689
	Grand Total 33,199,445



DETAILED ESTIMATE REPORT

Digester Upgrade Project
Construction Contract 2
Digester Mixers and Covers with BC
Markups

Project Number: 136242-004-200

BC Project Manager: Steve Krugel/Tim Banyai

BC Office: Walnut Creek

Estimate Issue Number: 01

Estimate Original Issue Date: 2011-04-27

Estimate Revision Number: 02

Estimate Revision Date: 2011-05-01

Lead Estimator: Des Orsinelli

Estimate QA/QC Reviewer: NA

PROCESS LOCATION/ALTERNATES INDEX

Demo
Digester Covers
Mixers

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
--- Base Estimate ---										13,079,831
1100 - DEMOLITION										740,000
02000 - Site Civil Work										
02000000 - General Civil Work										
0990	Allowance - Demolition of Cover, Piping and Misc	1.0	LSUM	493,333.33			246,666.67		740,000.00	740,000
Site Civil Work Total										740,000

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1200 - COVER - CONCRETE FIXED										8,430,977
01230 - Final Clean Up										
01230 - Final Clean Up										
0030	Drain, cleanup and prepare interior tank, interior of digester, drain final 20% of tank capacity, clean.	4.0	Isum	85,470.88	19,206.76	22,822.36			127,500.00	510,000
Final Clean Up Total										510,000
01500 - Temporary Facilities & Controls										
01540750 - Scaffolding										
2550	Scaffolding, steel tubular, rented	4.0	Isum			99,176.00			99,176.00	396,704
6610	Scaffolding, steel tubular, heavy duty shoring for elevated slab forms, floor area, rent/month of materials only, to 14'-8" high	25.6	Csf		43.00				43.00	1,101
01540950 - Daily Crane Crews										
0600	Crane crew, daily use for small jobs, 100-ton truck-mounted hydraulic crane, portal to portal	20.0	days	1,197.26		2,729.64			3,926.90	78,538
Temporary Facilities & Controls Total										476,343
01590 - Miscellaneous Equipment Rental without operators										
01590600 - Lifting and hoisting equipment rental without operators										
2100D	Rent crane truck mount, cable 8x4 drive 90 ton, 15' radius - Rent per month	4.0	mnth			16,100.00			16,100.00	64,400
Miscellaneous Equipment Rental without operators Total										64,400
01800 - Facility Operation										
01832230 - Concrete Facilities Maintenance										
1030	Patching concrete, walls, incl. chipping, cleaning & epoxy grout	2,400.0	SF	9.29	8.15				17.44	41,854
Facility Operation Total										41,854
02200 - Site Preparation										
02210200 - Core Drilling										

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1300	Concrete core drilling, core, reinforced concrete slab, 12" diameter, up to 6" thick slab, includes bit, layout and set up	232.0	EA	91.07	27.00	10.82			128.88	29,901
1350	Concrete core drilling, core, reinforced concrete slab, 12" diameter, up to 6" thick slab, includes bit, layout and set up, each added inch thick in same hole, add	1,392.0	EA	4.87	4.35	0.58			9.81	13,653
02220240 - Minor Site Demolition										
3390	Process Equipment and Piping - Remove, Store and Reinstall	4.0	Job	35,152.00		7,184.32			42,336.32	169,345
02240900 - Wellpoints										
0200	Dewatering Allowance	4.0	Isum	12,000.00					12,000.00	48,000
Site Preparation Total										260,899
02450 - Foundation & Load Bearing Elements										
02455100 - Cast-In-Place Concrete Piles										
0110	Uncased drilled concrete piers, thin wall shell pile, straight sided, 16 ga., 8" diameter, 5.8 lb./L.F., priced using 200 piles, 60' long, unless specified otherwise, excludes pile caps, mobilization, or reinforcing	3,480.0	vlft	6.84	9.25	1.36			17.45	60,740
1200	Uncased drilled concrete piers, friction pile, fluted tapered steel, 4000 psi concrete, 7 ga., 50' long, 24" diameter, priced using 200 piles, 60' long, unless specified otherwise, excludes pile caps, mobilization, or reinforcing	4,800.0	vlft	13.20	55.20	2.64			71.03	340,947
Foundation & Load Bearing Elements Total										401,687
03050 - Basic Concrete Materials & Methods										
03060850 - Waterproofing And Dampproofing										
9000	Membrane lining, HDPE	44,000.0	sqft				26.40		26.40	1,161,600
Basic Concrete Materials & Methods Total										1,161,600
03100 - Concrete Forms & Accessories										
03110420 - Forms In Place, Elevated Slabs										
1500	C.I.P. concrete forms, elevated slab, flat plate, plywood, 15' to 20' high ceilings, includes shoring, erecting, bracing, stripping and cleaning	2,560.0	SF	6.77	1.67				8.44	21,600

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
2350	C.I.P. concrete forms, elevated slab, flat slab with drop panels, 20' to 35' high ceilings, 4 use, includes shoring, erecting, bracing, stripping and cleaning	38,013.3	SF	13.48	5.95				19.43	738,477
	03110445 - Forms In Place, Slab On Grade									
3050	[2x] C.I.P. concrete forms, slab on grade, edge, wood, 7" to 12" high, 4 use, includes erecting, bracing, stripping and cleaning	9,204.6	sfca	6.07	0.74				6.81	62,664
	03150860 - Waterstop									
0600	Waterstop, hydrophylic, 3/8" thick x 9" wide	1,382.3	LF	8.01	4.50				12.51	17,297
0600	Waterstop, PVC, ribbed, with center bulb, 3/8" thick x 9" wide	2,576.0	LF	4.58	4.50				9.08	23,388
	Concrete Forms & Accessories Total									863,427
	03200 - Concrete Reinforcement									
	03210600 - Reinforcing In Place									
0602	[2x] Reinforcing steel, in place, slab on grade, #3 to #7, A615, grade 60, incl labor for accessories, excl material for accessories	725,915.8	lb	0.95	0.56				1.51	1,095,961
2000	[2x] Reinforcing steel, unload and sort, add to base	426.5	ton	71.04		8.54			79.57	33,937
2210	[2x] Reinforcing steel, crane cost for handling, average, add	426.5	ton	76.83		9.30			86.13	36,733
2450	[2x] Reinforcing steel, in place, dowels, deformed, A615, grade 60, longer and heavier, add	127,047.7	lb	2.53	0.61				3.14	399,324
2520	Reinforcing steel, in place, dowels, smooth, 12" long, 5/8" diameter, A615, grade 60	1,320.0	EA	9.14	1.15				10.29	13,577
	03230600 - Prestressing Steel									
1600	Prestressing steel, ungrouted strand, 200' span, 100 kip, post-tensioned in field	36,816.0	lb	1.56	0.62	0.99			3.17	116,766
	Concrete Reinforcement Total									1,696,297
	03300 - Cast-In-Place Concrete									
	03310220 - Concrete, Ready Mix Normal Weight									
0300	[2x] Structural concrete, ready mix, normal weight, 4000 PSI, includes local aggregate, sand, Portland cement and water, delivered, excludes all additives and treatments	3,052.8	CY		106.00				106.00	323,600

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
03310240 - Concrete In Place										
1020	Structural concrete, in place, column, square, avg reinforcing, 36" x 36", includes forms(4 uses), reinforcing steel, and finishing	168.0	CY	601.11	505.00	35.67			1,141.78	191,818
03310700 - Placing Concrete										
1500	Structural concrete, placing, elevated slab, pumped, 6" to 10" thick, includes vibrating, excludes material	237.0	CY	23.07		5.34			28.41	6,735
1650	Structural concrete, placing, elevated slab, with crane and bucket, over 10" thick, includes vibrating, excludes material	2,815.8	CY	57.46		9.94			67.40	189,788
03350300 - Finishing Floors										
0150	[2x] Concrete finishing, floors, manual screed, bull float, manual float, broom finish	40,573.3	SF	1.26					1.26	51,059
03370300 - Gunite (Dry-Mix)										
0550	Gunite, dry mix, typical in place, 4" thick, include 2 X 2 mesh reinforcing, maximum	20,732.0	SF	12.63	1.94	2.28			16.85	349,251
Cast-In-Place Concrete Total										1,112,251
05010 - Misc Metals										
05010 - Misc Metals										
0980	Connect outrigger supports	212.0	each	45.76	101.47	2.77			150.00	31,800
Misc Metals Total										31,800
05500 - Metal Fabrications										
05514500 - Ladder										
1390	Ladder, shop fabricated, alternating tread stair, aluminum, 68 deg	32.0	vft	23.40	206.00				229.40	7,341
05520700 - Railing, Pipe										
0160	Railing, pipe, aluminum, dark anodized finish, 3 rails, 3'-6" high, posts @ 5' O.C., 1-1/4" dia, toe plate, shop fabricated	1,380.0	LF	19.25	79.75	1.17			100.16	138,226
05580950 - Miscellaneous Fabrication										
0010bc	Allowance - Misc and Structural Metals - supports, platforms, baseplates, grating	1.0	lsum	76,192.75	103,807.25				180,000.00	180,000
	Fabricated gas dome, 316 SS, 12' diameter, 10'H, w/lid, flg conn.	4.0	ea	8,361.40	50,000.00	1,246.56			59,607.96	238,432

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Metal Fabrications Total										563,998
07200 - Thermal Protection										
07240100 - Exterior Insulation Finish System										
0433	Crack and concrete surface repair	4.0	Isum	71,863.22	61,136.78				133,000.00	532,000
Thermal Protection Total										532,000
11000 - Equipment										
11010 - Process Equipment										
001	Overflow u-tube assembly, complete	4.0	each	8,513.24	28,500.00				37,013.24	148,053
Equipment Total										148,053
14020 - Material handling										
14020 - Material handling										
990	Crane, davit type, incl base	4.0	each	702.01	3,072.99				3,775.00	15,100
Material handling Total										15,100
15001 - Sludge Piping										
15001002 - Ductile Iron Pipe										
3140	Allowance - Piping, fittings & accessories - sludge withdrawal	4.0	Isum	16,921.27	34,364.32	3,714.41			55,000.00	220,000
3140	Allowance - Piping, fittings & accessories - gas	4.0	Isum	12,306.38	24,992.24	2,701.39			40,000.00	160,000
Sludge Piping Total										380,000
15190 - CARBON STEEL PIPE, WELDED										
15190 - Pipe, steel										
B0500	Manway, 30"	8.0	each	2,020.51	7,045.21	434.28			9,500.00	76,000
CARBON STEEL PIPE, WELDED Total										76,000
15200 - Process Piping										
15200212 - Pipe, 316 Stainless Steel										
0130	Standpipe, 316 ss, 36" dia x 30 long. Includes mounting hardware, connections, supports	4.0	EA	2,409.75	16,000.00				18,409.75	73,639

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Process Piping Total										73,639
15350 - Sleeves and escutcheons										
15350 - Sleeves and escutcheons										
0110	Pipe sleeve/port. 8"	16.0	each	412.93	411.60				824.53	13,192
0130	Pipe sleeve/port. 12"	8.0	each	512.60	541.80				1,054.40	8,435
Sleeves and escutcheons Total										21,628

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1300 - MIXERS										1,408,855
05500 - Metal Fabrications										
05580950 - Miscellaneous Fabrication										
0010bc	Allowance - Misc and Structural Metals - supports, platforms, baseplates, grating	1.0	Isum	76,192.75	103,807.25				180,000.00	180,000
Metal Fabrications Total										180,000
09900 - Paints & Coatings										
09910640 - B & C coating specification										
0095bc	Coatings, B & C, Kynar. RDT - 3 tubes + 2 impellers	865.0	sqft	34.40	7.31				41.71	36,079
0095bc	Coatings & paints, B & C, Kynar. 8 tubes	3,140.0	sqft	34.40	7.31				41.71	130,969
Paints & Coatings Total										167,049
11000 - Equipment										
11010 - Process Equipment										
1461DS	Mixer, digester draft tube, 15hp (install only)	4.0	each	5,899.20		528.88			6,428.08	25,712
1461DS	Mixer - 12.5 hp LM16 Linear Motion Mixer (Instl Only)	1.0	each	43,261.00		1,057.76			44,318.76	44,319
11001000 - Pumps miscellaneous										
0131DS	Progressive cavity pump, CI, 200-gpm	4.0	each	2,472.71	20,097.01				22,569.72	90,279
0131DS	Progressive cavity pump, CI, 200-gpm (SPARES ONLY)	2.0	each	442.43	20,097.01				20,539.43	41,079
Equipment Total										201,389
15100 - Building Services Piping										
15107690 - Pipe, Grooved-Joint Steel Fittings & Valves										
8280	Pipe, fittings and valves, valve, butterfly, stainless steel trim, grooved joint, 4" pipe size, add 1 coupling (material only) per joint for installed price, includes 2 position handle, excludes joint coupling material	48.0	EA	37.31	320.00				357.31	17,151
Building Services Piping Total										17,151
15200 - Process Piping										

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
15200065 - Pipe, Black Steel Welded										
0370	Gas Mixing Draft/Eductor Tube, 60" Steel w/ Tenemic Coating	1.0	ea	6,709.37	7,700.06	3,028.87			17,438.30	17,438
15200212 - Pipe, 316 Stainless Steel										
0150	Pipe, SS, A778, weld, Sched. 10S, type 316L, 4" dia.	120.0	lnft	28.32	16.64	1.20			46.16	5,539
0170	Pipe, SS, A778, weld, Sched. 10S, type 316L, 8" dia.	660.0	lnft	46.01	42.39	1.96			90.36	59,638
15200217 - Fittings, 316 Stainless Steel										
1200	Fittings, SS, A774, butt weld jt, type 316L,sched. 10S,fitting, smooth flow,4"	40.0	each	660.10	28.13	28.05			716.28	28,651
1220	Fittings, SS, A774, butt weld jt, type 316L,sched. 10S, 90<elb, smooth flow,8"	36.0	each	1,032.62	138.00	43.88			1,214.50	43,722
2270	Fittings, SS, A774, butt weld jt, type 316L,Sched. 10S, Tee, 8"	8.0	each	1,544.95	247.50	65.65			1,858.10	14,865
5100	Gas Mixing Lance	48.0	each	6,306.00	1,428.00	200.00			7,934.00	380,832
5270	Fittings, SS, butt weld jt, type 316L, Stub Ends, 4" w flange	128.0	each	549.33	79.04	23.34			651.71	83,419
5290	Fittings, SS, butt weld jt, type 316L, Stub Ends,w flange 8"	16.0	each	720.48	127.64	30.62			878.74	14,060
Process Piping Total										648,164
15400 - Plumbing Fixtures & Equipment										
15440800 - Pumps, Sewage Ejector										
3160	Compressor, Gas, 30-hp. Digester Gas.	4.0	EA	7,341.07	40,000.00	1,434.48			48,775.55	195,102
Plumbing Fixtures & Equipment Total										195,102

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1500 - ELECTRICAL AND INSTRUMENTATION										2,500,000
16050 - Basic Electrical Materials & Methods										
16055300 - Electrical Demolition										
0100	Electrical and Instrumentation	1.0	Isum				2,500,000.00		2,500,000.00	2,500,000
	Basic Electrical Materials & Methods Total									2,500,000

Digester Upgrade Project
Construction Contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Grand Total									13,079,831	

Digester Upgrade Project
Construction Contract 2

Category	Percent	Amount	Hours
--- Base Estimate --- Totals			
Labor	37.94 %	4,962,659	72,045.2
Material	25.69 %	3,359,785	
Subcontractor	29.88 %	3,908,267	
Equipment	6.49 %	849,120	45,950.2
Other			
User			
Net Costs		13,079,831	
Labor Mark-up	10.00 %	496,266	
Material/Process Equipment Mark-up	8.00 %	268,783	
Subcontractor Mark-up	5.00 %	195,413	
Construction Equipment Mark-up	8.00 %	67,930	
Sales tax	9.25 %	389,324	
Material Shipping/Handling Div11	2.00 %	16,068	
Escalation	14.30 %	2,075,447	
Subtotal		16,589,062	
Contractor General Conditions	10.00 %	1,658,906	
Subtotal		18,247,968	
Start-up, training, O & M on Div11	2.00 %	24,091	
Subtotal		18,272,059	
Construction Contingency	30.00 %	5,481,618	

Digester Upgrade Project
Construction Contract 2

Category	Percent	Amount	Hours
Subtotal		23,753,676	
Bldg Risk, Liability Auto Ins.	2.00 %	475,074	
Subtotal		24,228,750	
Bonds	1.50 %	363,431	
Subtotal		24,592,181	
Engineering, Legal, and Admin	35.00 %	8,607,263	
Total --- Base Estimate ---		33,199,445	
Estimate Grand Total		33,199,445	

SUMMARY ESTIMATE REPORT WITH MARK-UPS ALLOCATED



Digester Upgrade Project Construction Contract 3 DAFT Permanent Upgrades - with BC markups

Project Number: 136242-007

BC Project Manager: Steve Krugel, Tim Banyai

BC Office: Walnut Creek

Estimate Issue Number: 01

Estimate Original Issue Date: 2011-04-27

Estimate Revision Number: 02

Estimate Revision Date: 2011-05-01

Lead Estimator: Des Orsinelli / DSnowden

Estimate QA/QC Reviewer: Tim Banyai

Estimate QA/QC Date: 2010-12-21

PROCESS LOCATION/AREA INDEX

1105 - Misc Demo and Yard Piping
1110 - Piping Modifications
1115 - Blend Tank
1120 - DAFT Feed Pumps
1125 - Float Pumps
1126 - Dedicated Digester Feed Piping
1130 - Polymer Blending Units
1135 - Polymer Storage Tank
1140 - Pressure Retention Tank
1145 - Odor Control Covers
1150 - Odor Control Fans & Ductwork
1155 - Odor Control Biofilter
5000 - Electrical, Instrumentation & Controls

Description	Total w/ Markups Allocated
--- Base Estimate ---	7,326,726
1105 - Misc Yard Piping & Demo	
02 - Site Construction	
1105 - Misc Yard Piping & Demo Total	220,084
1110 - Piping Modifications	
09 - Finishes	
15 - Mechanical	
1110 - Piping Modifications Total	117,617
1115 - Blend Tank	
02 - Site Construction	
03 - Concrete	
05 - Metals	
11 - Equipment	
15 - Mechanical	
16 - Electrical	
1115 - Blend Tank Total	734,312
1120 - DAFT Feed Pumps	
02 - Site Construction	
03 - Concrete	
05 - Metals	
11 - Equipment	
15 - Mechanical	
16 - Electrical	
1120 - DAFT Feed Pumps Total	308,273
1125 - Float Pumps	
02 - Site Construction	
05 - Metals	
08 - Doors & Windows	
11 - Equipment	
15 - Mechanical	
1125 - Float Pumps Total	345,140
1126 - Dedicated Digester Feed Piping	
15 - Mechanical	
1126 - Dedicated Digester Feed Piping Total	370,046
1130 - Polymer Blending Units	
03 - Concrete	
1130 - Polymer Blending Units Total	12,094

Digester Upgrade Project
Construction Contract 3

Description	Total w/ Markups Allocated
05 - Metals	47,679
09 - Finishes	2,141
11 - Equipment	512,204
15 - Mechanical	68,981
1130 - Polymer Blending Units Total	643,098
1135 - Polymer Storage Tank	
03 - Concrete	28,223
05 - Metals	18,606
11 - Equipment	110,340
15 - Mechanical	11,422
1135 - Polymer Storage Tank Total	168,590
1140 - Pressure Retention Tank	
11 - Equipment	319,335
13 - Special Construction	17,946
1140 - Pressure Retention Tank Total	337,281
1145 - Odor Control Covers	
05 - Metals	1,552,837
1145 - Odor Control Covers Total	1,552,837
1150 - Odor Control Fans & Ductwork	
01 - Brown & Caldwell	208,633
1150 - Odor Control Fans & Ductwork Total	208,633
1155 - Odor Control Biofilter	
01 - Brown & Caldwell	401,874
1155 - Odor Control Biofilter Total	401,874
5000 - Electrical, Instrumentation & Controls	
16 - Electrical	1,918,941
5000 - Electrical, Instrumentation & Controls Total	1,918,941
Grand Total	7,326,726



DETAILED ESTIMATE REPORT

Digester Upgrade Project Construction Contract 3 DAFT Permanent Upgrades - with BC markups

Project Number: 136242-007

BC Project Manager: Steve Krugel, Tim Banyai

BC Office: Walnut Creek

Estimate Issue Number: 01

Estimate Original Issue Date: 2011-04-27

Estimate Revision Number: 02

Estimate Revision Date: 2011-05-01

Lead Estimator: Des Orsinelli / DSnowden

Estimate QA/QC Reviewer: Tim Banyai

Estimate QA/QC Date: 2010-12-21

PROCESS LOCATION/AREA INDEX

- 1105 - Misc Demo and Yard Piping
- 1110 - Piping Modifications
- 1115 - Blend Tank
- 1120 - DAFT Feed Pumps
- 1125 - Float Pumps
- 1126 - Dedicated Digester Feed Piping
- 1130 - Polymer Blending Units
- 1135 - Polymer Storage Tank
- 1140 - Pressure Retention Tank
- 1145 - Odor Control Covers
- 1150 - Odor Control Fans & Ductwork
- 1155 - Odor Control Biofilter
- 5000 - Electrical, Instrumentation & Controls



DETAILED ESTIMATE REPORT

Digester Upgrade Project Construction Contract 3 DAFT Permanent Upgrades - with BC markups

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
--- Base Estimate ---										2,841,137
1105 - Misc Yard Piping & Demo										85,000
02000 - Site Civil Work										
02000000 - General Civil Work										
0990	Allowance - Misc Yard Piping	1.0	LSUM	24,000.00	44,000.00		2,000.00		70,000.00	70,000
0990	Allowance - Misc Demo	1.0	LSUM	10,000.00			5,000.00		15,000.00	15,000
Site Civil Work Total										85,000

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1110 - Piping Modifications										44,338
09900 - Paints & Coatings										
09910640 - B & C coating specification										
0010bc	Coatings & paints, B & C coating system E-1 (Epoxy, metal pipe & equipment)	700.0	sqft	0.92	0.74				1.66	1,159
Paints & Coatings Total										1,159
15001 - Pipe, Water Supply										
15001002 - Water Supply, Ductile Iron Pipe										
2080	Ductile iron pipe, cement lined, no fittings, 10" diameter (PS)	120.0	LF	25.86	26.50	5.67			58.04	6,965
2080	Ductile iron, 10" diameter - Fittings, Valves & Supports (PS)	120.0	LF	11.64	11.93	2.55			26.12	3,134
2140	Ductile iron pipe, cement lined, no fittings, 16" diameter (WAS)	120.0	LF	40.59	45.50	8.97			95.06	11,407
2140	Ductile iron, 16" diameter - Fittings, Valves & Supports (WAS)	120.0	LF	18.26	20.48	4.04			42.78	5,133
2140	Ductile iron pipe, cement lined, no fittings, 16" diameter (Feed Sludge)	120.0	LF	40.59	45.50	8.97			95.06	11,407
2140	Ductile iron, 16" diameter - Fittings, Valves & Supports (Feed Sludge)	120.0	LF	18.26	20.48	4.04			42.78	5,133
Pipe, Water Supply Total										43,179

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1115 - Blend Tank										277,155
02300 - Earthwork										
02315120 - Backfill, Structural										
4420	Backfill, structural, common earth, 200 H.P. dozer, 300' haul	31.9	L.C.Y.	1.07		1.59			2.66	85
02315310 - Compaction, General										
7500	Compaction, 2 passes, 24" wide, 6" lifts, walk behind, vibrating roller	28.7	E.C.Y.	1.89		0.38			2.27	65
7520	Compaction, 3 passes, 24" wide, 6" lifts, walk behind, vibrating roller	33.3	E.C.Y.	2.83		0.56			3.39	113
7540	Compaction, 4 passes, 24" wide, 6" lifts, walk behind, vibrating roller	66.7	E.C.Y.	3.78		0.75			4.53	302
02315492 - Hauling										
0009	Loading Trucks, F.E. Loader, 3 C.Y.	134.9	cuyd	0.81		1.10			1.91	258
4498	Cycle hauling(wait, load,travel, unload or dump & return) time per cycle, excavated or borrow, loose cubic yards, 25 min load/wait/unload, 20 CY truck, cycle 20 miles, 45 MPH, no loading equipment	134.9	L.C.Y.	2.68		3.65			6.33	854
02315610 - Excavating, Trench										
0060	Excavating, trench or continuous footing, common earth, 1/2 C.Y. excavator, 1' to 4' deep, excludes sheeting or dewatering	139.8	B.C.Y.	5.06		1.86			6.92	967
02315640 - Utility Bedding										
0100	Fill by borrow and utility bedding, for pipe and conduit, crushed stone, 3/4" to 1/2", excludes compaction	77.5	L.C.Y.	9.37	48.02	2.12			59.51	4,613
Earthwork Total										7,257
03100 - Concrete Forms & Accessories										
03110425 - Forms In Place, Equipment Foundations										
0050	C.I.P. concrete forms, equipment foundations, 2 use, includes erecting, bracing, stripping and cleaning	96.0	sfca	17.59	1.98				19.57	1,879
03110445 - Forms In Place, Slab On Grade										
3050	C.I.P. concrete forms, slab on grade, edge, wood, 7" to 12" high, 4 use, includes erecting, bracing, stripping and cleaning	240.0	sfca	4.95	0.74				5.69	1,366

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Concrete Forms & Accessories Total										3,245
03200 - Concrete Reinforcement										
03210600 - Reinforcing In Place										
0602	[2x] Reinforcing steel, in place, slab on grade, #3 to #7, A615, grade 60, incl labor for accessories, excl material for accessories	9,025.4	lb	0.54	0.48				1.02	9,250
2000	Reinforcing steel, unload and sort, add to base	4.6	ton	41.39		8.54			49.93	228
2210	Reinforcing steel, crane cost for handling, average, add	4.6	ton	44.77		9.30			54.07	247
2420	Reinforcing steel, in place, dowels, deformed, 2' long, #5, A615, grade 60	92.0	EA	2.63	1.78				4.41	406
Concrete Reinforcement Total										10,131
03300 - Cast-In-Place Concrete										
03310220 - Concrete, Ready Mix Normal Weight										
0300	[2x] Structural concrete, ready mix, normal weight, 4000 PSI, includes local aggregate, sand, Portland cement and water, delivered, excludes all additives and treatments	70.7	CY		106.00				106.00	7,491
03310700 - Placing Concrete										
4650	[2x] Structural concrete, placing, slab on grade, pumped, over 6" thick, includes vibrating, excludes material	70.7	CY	20.01		4.62			24.62	1,740
03350300 - Finishing Floors										
0150	Concrete finishing, floors, manual screed, bull float, manual float, broom finish	1,880.0	SF	0.74					0.74	1,390
03350350 - Finishing Walls										
0150	Concrete finishing, walls, carborundum rub, wet, includes breaking ties and patching voids	96.0	SF	2.64					2.64	254
0750	Concrete finishing, walls, sandblast, heavy penetration	108.0	SF	5.50	1.41	0.56			7.48	807
Cast-In-Place Concrete Total										11,681
05050 - Basic Metal Materials & Methods										
05090340 - Drilling										

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
0400	Concrete impact drilling, for anchors, up to 4" D, 5/8" dia, in concrete or brick walls and floors, incl bit & layout, excl anchor	92.0	EA	11.90	0.08				11.98	1,102
0500	Concrete impact drilling, for anchors, up to 4" D, 3/4" dia, in concrete or brick walls and floors, incl bit & layout, excl anchor	214.0	EA	12.70	0.10				12.80	2,739
	05090380 - Expansion Anchors									
8300	Wedge anchor, stainless steel, 1/2" dia x 7" L, in concrete, brick or stone, excl layout & drilling	214.0	EA	4.58	5.81				10.39	2,223
	05090540 - Machinery Anchors									
0800	Machinery anchor, heavy duty, 1" dia stud & bolt, incl sleeve, floating base nut, lower stud & coupling nut, fiber plug, connecting stud, washer & nut	16.0	EA	60.26	98.50	7.24			166.00	2,656
	Basic Metal Materials & Methods Total									8,720
	05500 - Metal Fabrications									
	05530300 - Floor Grating, Aluminum									
1900	Floor grating, aluminum, heavy duty extruded plank, 5.0 lb per S.F., 2-1/4" D, field fabricated from panels	1,700.0	SF	2.74	50.00	0.16			52.90	89,928
	05530360 - Grating Frame									
0020	Grating frame, aluminum, 1" to 1-1/2" D, field fabricated	210.0	LF	8.34	2.88				11.22	2,357
	05580950 - Miscellaneous Fabrication									
0020bc	Pump mounting base plate, complete w/ anchor bolts, 8 sf	2.0	each	857.52	1,671.17				2,528.69	5,057
	Metal Fabrications Total									97,343
	11000 - Equipment									
	11000100 - Process Equipment									
0290	DAFT demo, (incl. piping; Excluding compressor, air sat tanks and covrs elsewhere)	1.0	each	36,000.00		18,000.00			54,000.00	54,000
	11001000 - Pumps miscellaneous									
0310	Pump, cntfgl, sludge mix pump, 25hp	2.0	each	2,246.06	24,276.94				26,523.00	53,046
	Equipment Total									107,046
	15001 - Pipe, Water Supply									

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
15001002 - Water Supply, Ductile Iron Pipe										
2080	Ductile iron pipe, cement lined, no fittings, 10" diameter (PS)	170.0	LF	25.86	26.50	5.67			58.04	9,866
2080	Ductile iron, 10" diameter - Fittings, Valves & Supports (PS)	170.0	LF	11.64	11.93	2.55			26.12	4,440
Pipe, Water Supply Total										14,306
16200 - Electrical Power										
16220900 - Variable Frequency Drives/Adjustable Frequency Drives										
1160	Variable frequency drives, custom-engineered, 460 volt, 25 HP motor size	2.0	EA	3,387.91	5,325.00				8,712.91	17,426
Electrical Power Total										17,426

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1120 - DAFT Feed Pumps										117,076
02300 - Earthwork										
02315120 - Backfill, Structural										
4420	Backfill, structural, common earth, 200 H.P. dozer, 300' haul	31.9	L.C.Y.	1.07		1.59			2.66	85
02315310 - Compaction, General										
7500	Compaction, 2 passes, 24" wide, 6" lifts, walk behind, vibrating roller	28.7	E.C.Y.	1.89		0.38			2.27	65
7520	Compaction, 3 passes, 24" wide, 6" lifts, walk behind, vibrating roller	33.3	E.C.Y.	2.83		0.56			3.39	113
7540	Compaction, 4 passes, 24" wide, 6" lifts, walk behind, vibrating roller	66.7	E.C.Y.	3.78		0.75			4.53	302
02315492 - Hauling										
0009	Loading Trucks, F.E. Loader, 3 C.Y.	134.9	cuyd	0.81		1.10			1.91	258
4498	Cycle hauling(wait, load,travel, unload or dump & return) time per cycle, excavated or borrow, loose cubic yards, 25 min load/wait/unload, 20 CY truck, cycle 20 miles, 45 MPH, no loading equipment	134.9	L.C.Y.	2.68		3.65			6.33	854
02315610 - Excavating, Trench										
0060	Excavating, trench or continuous footing, common earth, 1/2 C.Y. excavator, 1' to 4' deep, excludes sheeting or dewatering	139.8	B.C.Y.	5.06		1.86			6.92	967
02315640 - Utility Bedding										
0100	Fill by borrow and utility bedding, for pipe and conduit, crushed stone, 3/4" to 1/2", excludes compaction	77.5	L.C.Y.	9.37	48.02	2.12			59.51	4,613
Earthwork Total										7,257
03100 - Concrete Forms & Accessories										
03110425 - Forms In Place, Equipment Foundations										
0050	C.I.P. concrete forms, equipment foundations, 2 use, includes erecting, bracing, stripping and cleaning	96.0	sfca	17.59	1.98				19.57	1,879
03110445 - Forms In Place, Slab On Grade										
3050	C.I.P. concrete forms, slab on grade, edge, wood, 7" to 12" high, 4 use, includes erecting, bracing, stripping and cleaning	240.0	sfca	4.95	0.74				5.69	1,366

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Concrete Forms & Accessories Total										3,245
03200 - Concrete Reinforcement										
03210600 - Reinforcing In Place										
0602	[2x] Reinforcing steel, in place, slab on grade, #3 to #7, A615, grade 60, incl labor for accessories, excl material for accessories	9,025.4	lb	0.54	0.48				1.02	9,250
2000	Reinforcing steel, unload and sort, add to base	4.6	ton	41.39		8.54			49.93	228
2210	Reinforcing steel, crane cost for handling, average, add	4.6	ton	44.77		9.30			54.07	247
2420	Reinforcing steel, in place, dowels, deformed, 2' long, #5, A615, grade 60	92.0	EA	2.63	1.78				4.41	406
Concrete Reinforcement Total										10,131
03300 - Cast-In-Place Concrete										
03310220 - Concrete, Ready Mix Normal Weight										
0300	[2x] Structural concrete, ready mix, normal weight, 4000 PSI, includes local aggregate, sand, Portland cement and water, delivered, excludes all additives and treatments	70.7	CY		106.00				106.00	7,491
03310700 - Placing Concrete										
4650	[2x] Structural concrete, placing, slab on grade, pumped, over 6" thick, includes vibrating, excludes material	70.7	CY	20.01		4.62			24.62	1,740
03350300 - Finishing Floors										
0150	Concrete finishing, floors, manual screed, bull float, manual float, broom finish	1,880.0	SF	0.74					0.74	1,390
03350350 - Finishing Walls										
0150	Concrete finishing, walls, carborundum rub, wet, includes breaking ties and patching voids	96.0	SF	2.64					2.64	254
0750	Concrete finishing, walls, sandblast, heavy penetration	108.0	SF	5.50	1.41	0.56			7.48	807
Cast-In-Place Concrete Total										11,681
05050 - Basic Metal Materials & Methods										
05090340 - Drilling										

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
0400	Concrete impact drilling, for anchors, up to 4" D, 5/8" dia, in concrete or brick walls and floors, incl bit & layout, excl anchor	92.0	EA	11.90	0.08				11.98	1,102
	05090540 - Machinery Anchors									
0800	Machinery anchor, heavy duty, 1" dia stud & bolt, incl sleeve, floating base nut, lower stud & coupling nut, fiber plug, connecting stud, washer & nut	16.0	EA	60.26	98.50	7.24			166.00	2,656
	Basic Metal Materials & Methods Total									3,758
	05500 - Metal Fabrications									
	05580950 - Miscellaneous Fabrication									
0010bc	Pump mounting base plate, complete w/ anchor bolts, 4 sf	2.0	each	714.60	795.79				1,510.40	3,021
	Metal Fabrications Total									3,021
	11000 - Equipment									
	11001000 - Pumps miscellaneous									
0310	Pump, cntfgl, dilute sludge pump, complete w/ motor	2.0	each	2,246.06	24,276.94				26,523.00	53,046
	Equipment Total									53,046
	15050 - Basic Materials & Methods									
	15050010 - Miscellaneous Mechanical									
0009	Piping, process, allowance	1.0	Isum					#####	15,000.00	15,000
	Basic Materials & Methods Total									15,000
	16200 - Electrical Power									
	16220900 - Variable Frequency Drives/Adjustable Frequency Drives									
1130	Variable frequency drives, custom-engineered, 460 volt, 10 HP motor size	2.0	EA	1,693.96	3,275.00				4,968.96	9,938
	Electrical Power Total									9,938

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1125 - Float Pumps										129,925
02050 - Basic Site Materials & Methods										
02080400 - Utility Boxes										
0540	Utility structures, utility vaults precast concrete, 10' x 10', 10' deep, excludes excavation and backfill	1.0	EA	4,893.62	10,207.21	1,096.18			16,197.00	16,197
Basic Site Materials & Methods Total										16,197
02300 - Earthwork										
02315120 - Backfill, Structural										
4420	Backfill, structural, common earth, 200 H.P. dozer, 300' haul	183.0	L.C.Y.	1.07		1.59			2.66	488
02315310 - Compaction, General										
7000	[3x] Compaction, around structures and trenches, 2 passes, 18" wide, 6" lifts, walk behind, vibrating plate	169.0	E.C.Y.	2.17		0.17			2.34	396
02315424 - Excavating, Bulk Bank Measure										
4400	Excavating, bulk bank measure, in sheeting or cofferdam, with all other equipment, minimum	204.0	B.C.Y.	6.61		7.41			14.02	2,860
02315492 - Hauling										
0009	Loading Trucks, F.E. Loader, 3 C.Y.	72.0	cuyd	0.81		1.10			1.91	138
4498	Cycle hauling(wait, load,travel, unload or dump & return) time per cycle, excavated or borrow, loose cubic yards, 25 min load/wait/unload, 20 CY truck, cycle 20 miles, 45 MPH, no loading equipment	72.0	L.C.Y.	2.68		3.65			6.33	456
02315640 - Utility Bedding										
0100	Fill by borrow and utility bedding, for pipe and conduit, crushed stone, 3/4" to 1/2", excludes compaction	2.0	L.C.Y.	9.37	43.50	2.12			54.99	110
Earthwork Total										4,447
02600 - Drainage & Containment										
02630400 - Storm Drainage Manholes, Frames & Covers										
1300	Storm Drainage Manholes, Frames, and Covers, precast concrete, 4' diameter manhole, 8" thick top	1.0	EA	175.33	209.00	39.47			423.80	424

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Drainage & Containment Total										424
05050 - Basic Metal Materials & Methods										
05090340 - Drilling										
0400	Concrete impact drilling, for anchors, up to 4" D, 5/8" dia, in concrete or brick walls and floors, incl bit & layout, excl anchor	30.0	EA	11.90	0.08				11.98	359
05090540 - Machinery Anchors										
0800	Machinery anchor, heavy duty, 1" dia stud & bolt, incl sleeve, floating base nut, lower stud & coupling nut, fiber plug, connecting stud, washer & nut	8.0	EA	60.26	98.50	7.24			166.00	1,328
Basic Metal Materials & Methods Total										1,687
05500 - Metal Fabrications										
05514500 - Ladder										
0400	Ladder, shop fabricated, aluminum, 20" W, bolted to concrete, excl cage	10.0	vfft	28.20	64.50	1.71			94.40	944
05580950 - Miscellaneous Fabrication										
0010bc	Pump mounting base plate, complete w/ anchor bolts, 4 sf	6.0	each	714.60	795.79				1,510.40	9,062
Metal Fabrications Total										10,006
08300 - Specialty Doors										
08310350 - Floor, Industrial										
1550	Doors, specialty, access, floor, industrial, aluminum, 300 psf L.L., double leaf, 5' x 5', 235 lb	1.0	Opng	260.16	2,400.00				2,660.16	2,660
Specialty Doors Total										2,660
11000 - Equipment										
11001000 - Pumps miscellaneous										
0131DS	Progressive cavity pump, CI, 50 GPM, 100 PSI, 10 HP, 2 stage	6.0	each	1,433.46	11,650.44				13,083.90	78,503
Equipment Total										78,503
15050 - Basic Materials & Methods										
15050010 - Miscellaneous Mechanical										

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
0009	Piping, process, allowance	1.0	Isum					#####	16,000.00	16,000
Basic Materials & Methods Total										16,000

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1126 - Dedicated Digester Feed Piping										141,426
15100 - Building Services Piping										
15110600 - Valves, Semi-Steel										
7030	Valves, semi-steel, lubricated plug valve, flanged, 200 lb., 4"	12.0	EA	471.92	385.00				856.92	10,283
7050	Valves, semi-steel, lubricated plug valve, flanged, 200 lb., 8"	1.0	EA	877.30	1,225.00				2,102.30	2,102
Building Services Piping Total										12,385
15200 - Process Piping										
15200190 - Pipe, Steel										
1510	Pipe, stl, sched 80, wldd, on yoke & roller hngs, 10' o.c., blk, 4" dia	500.0	lnft	42.90	12.93	1.82			57.65	28,826
1540	Pipe, stl, sched 80, wldd,, on yoke & roller hngs, 10' o.c., blk, 8" di	500.0	lnft	88.09	66.61	2.41			157.11	78,554
15200195 - Fittings, Steel										
0065	Pipe, steel ftngs, CI, standard weight, black, 90< elb, straight, 4"	18.0	each	235.96	78.00				313.96	5,651
0085	Pipe, steel ftngs, CI, standard weight, black, 90< elb, straight, 8"	6.0	each	367.05	525.00				892.05	5,352
0310	Pipe, steel fittings, CI, standard weight, black, tee, straight, 8"	4.0	each	734.11	805.00				1,539.11	6,156
15200200 - Flanges, Steel										
0060	Stl ftg, gskt & bolt set, 150#, 4" pipe	12.0	each	98.32	8.70				107.02	1,284
0680	Stl ftg, weld-on flg, fst, slip-on, 150 lb flg, wld fr&back, 4" pipe	12.0	each	235.96	22.00	10.03			267.99	3,216
Process Piping Total										129,040

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1130 - Polymer Blending Units										236,873
03100 - Concrete Forms & Accessories										
03110425 - Forms In Place, Equipment Foundations										
0050	C.I.P. concrete forms, equipment foundations, 2 use, includes erecting, bracing, stripping and cleaning	120.0	sfca	17.59	1.98				19.57	2,349
Concrete Forms & Accessories Total										2,349
03200 - Concrete Reinforcement										
03210600 - Reinforcing In Place										
0602	Reinforcing steel, in place, slab on grade, #3 to #7, A615, grade 60, incl labor for accessories, excl material for accessories	399.4	lb	0.54	0.48				1.02	409
2420	Reinforcing steel, in place, dowels, deformed, 2' long, #5, A615, grade 60	108.0	EA	2.63	1.78				4.41	476
Concrete Reinforcement Total										885
03300 - Cast-In-Place Concrete										
03310220 - Concrete, Ready Mix Normal Weight										
0300	Structural concrete, ready mix, normal weight, 4000 PSI, includes local aggregate, sand, Portland cement and water, delivered, excludes all additives and treatments	3.6	CY		106.00				106.00	377
03310700 - Placing Concrete										
4650	Structural concrete, placing, slab on grade, pumped, over 6" thick, includes vibrating, excludes material	3.6	CY	20.01		4.62			24.62	88
03350350 - Finishing Walls										
0150	Concrete finishing, walls, carborundum rub, wet, includes breaking ties and patching voids	120.0	SF	2.64					2.64	317
0750	Concrete finishing, walls, sandblast, heavy penetration	96.0	SF	5.50	1.41	0.56			7.48	718
Cast-In-Place Concrete Total										1,499
05050 - Basic Metal Materials & Methods										
05090340 - Drilling										

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
0400	Concrete impact drilling, for anchors, up to 4" D, 5/8" dia, in concrete or brick walls and floors, incl bit & layout, excl anchor	108.0	EA	11.90	0.08				11.98	1,293
	05090540 - Machinery Anchors									
0800	Machinery anchor, heavy duty, 1" dia stud & bolt, incl sleeve, floating base nut, lower stud & coupling nut, fiber plug, connecting stud, washer & nut	48.0	EA	60.26	98.50	7.24			166.00	7,968
	Basic Metal Materials & Methods Total									9,261
	05500 - Metal Fabrications									
	05580950 - Miscellaneous Fabrication									
0010bc	Pump mounting base plate, complete w/ anchor bolts, 4 sf	6.0	each	714.60	795.79				1,510.40	9,062
	Metal Fabrications Total									9,062
	09900 - Paints & Coatings									
	09910640 - B & C coating specification									
0010bc	Coatings & paints, B & C coating system E-1 (Epoxy, metal pipe & equipment)	500.0	sqft	0.92	0.74				1.66	828
	Paints & Coatings Total									828
	11000 - Equipment									
	11000100 - Process Equipment									
0300IK	Polymer Blending Unit	6.0	each	1,532.30	15,000.00	279.11			16,811.41	100,868
0300IK	Allowance - Temporary Polymer Blend System	1.0	each	4,557.31	44,612.56	830.13			50,000.00	50,000
1660	Polymer static mixer, inline type, 2" dia	6.0	each	786.56	1,497.16				2,283.72	13,702
	11000900 - Pumps, general utility									
0160	Pump, cntfgl, horiz mtd, end suct,vert spl,5HP,1.5"D. Dilution Pump	6.0	each	832.80	2,850.00				3,682.80	22,097
	Equipment Total									186,668
	15100 - Building Services Piping									
	15108520 - Pipe, Plastic									
2520	Pipe, plastic, PVC, 2-1/2" diameter, schedule 80	360.0	LF	27.23	4.60				31.83	11,457

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
2520	Fittings, appurtenances, 2-1/2" diameter, schedule 80, includes couplings 10' OC, and hangers 3 per 10'	360.0	LF	12.25	2.07				14.32	5,156
	15110500 - Valves, Plastic									
2680	Valves, plastic, PVC	24.0	EA	59.49	345.00				404.49	9,708
	Building Services Piping Total									26,321

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1135 - Polymer Storage Tank										63,409
03100 - Concrete Forms & Accessories										
03110425 - Forms In Place, Equipment Foundations										
0050	C.I.P. concrete forms, equipment foundations, 2 use, includes erecting, bracing, stripping and cleaning	160.0	sfca	17.59	1.98				19.57	3,132
Concrete Forms & Accessories Total										3,132
03200 - Concrete Reinforcement										
03210600 - Reinforcing In Place										
0602	Reinforcing steel, in place, slab on grade, #3 to #7, A615, grade 60, incl labor for accessories, excl material for accessories	1,664.0	lb	0.54	0.48				1.02	1,705
2000	Reinforcing steel, unload and sort, add to base	1.0	ton	41.39		8.54			49.93	51
2210	Reinforcing steel, crane cost for handling, average, add	1.0	ton	44.77		9.30			54.07	55
2420	Reinforcing steel, in place, dowels, deformed, 2' long, #5, A615, grade 60	156.0	EA	2.63	1.78				4.41	688
Concrete Reinforcement Total										2,498
03300 - Cast-In-Place Concrete										
03310220 - Concrete, Ready Mix Normal Weight										
0300	Structural concrete, ready mix, normal weight, 4000 PSI, includes local aggregate, sand, Portland cement and water, delivered, excludes all additives and treatments	14.8	CY		106.00				106.00	1,570
03310700 - Placing Concrete										
4650	Structural concrete, placing, slab on grade, pumped, over 6" thick, includes vibrating, excludes material	14.8	CY	20.01		4.62			24.62	365
03350350 - Finishing Walls										
0150	Concrete finishing, walls, carborundum rub, wet, includes breaking ties and patching voids	160.0	SF	2.64					2.64	423
0750	Concrete finishing, walls, sandblast, heavy penetration	400.0	SF	5.50	1.41	0.56			7.48	2,990
Cast-In-Place Concrete Total										5,348
05050 - Basic Metal Materials & Methods										

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
05090340 - Drilling										
0400	Concrete impact drilling, for anchors, up to 4" D, 5/8" dia, in concrete or brick walls and floors, incl bit & layout, excl anchor	156.0	EA	11.90	0.08				11.98	1,868
05090540 - Machinery Anchors										
0800	Machinery anchor, heavy duty, 1" dia stud & bolt, incl sleeve, floating base nut, lower stud & coupling nut, fiber plug, connecting stud, washer & nut	32.0	EA	60.26	98.50	7.24			166.00	5,312
Basic Metal Materials & Methods Total										7,180
11000 - Equipment										
11000600 - Chemical Tanks										
0200	Tanks,xl-hdpe,5,800 gal,nutrient tank	4.0	each	1,415.00	8,647.64				10,062.64	40,251
Equipment Total										40,251
15050 - Basic Materials & Methods										
15050010 - Miscellaneous Mechanical										
0009	Piping, process, allowance	1.0	lsum					5,000.00	5,000.00	5,000
Basic Materials & Methods Total										5,000

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
	1140 - Pressure Retention Tank									129,085
	11000 - Equipment									
	11001700 - Compressors & Accessories									
0320	Compressors, air, receiver, 1500 gal. capacity	6.0	each	11,386.66	8,393.96			562.39	20,343.00	122,058
	Equipment Total									122,058
	13005 - Selective Demolition									
	13005201 - Selective Demolition, Storage Tanks									
0520	Steel tank, single wall, above ground, 550 thru 2,000 gallon, selective demolition, not including foundation, pumps or piping	6.0	EA	881.41		289.74			1,171.16	7,027
	Selective Demolition Total									7,027

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1145 - Odor Control Covers										583,485
05050 - Basic Metal Materials & Methods										
05090340 - Drilling										
0500	Concrete impact drilling, for anchors, up to 4" D, 3/4" dia, in concrete or brick walls and floors, incl bit & layout, excl anchor	1,284.0	EA	12.70	0.10				12.80	16,435
05090380 - Expansion Anchors										
8300	Wedge anchor, stainless steel, 1/2" dia x 7" L, in concrete, brick or stone, excl layout & drilling	1,284.0	EA	4.58	5.81				10.39	13,340
Basic Metal Materials & Methods Total										29,775
05500 - Metal Fabrications										
05530300 - Floor Grating, Aluminum										
1900	Floor grating, aluminum, heavy duty extruded plank, 5.0 lb per S.F., 2-1/4" D, field fabricated from panels	10,200.0	SF	2.74	50.00	0.16			52.90	539,567
05530360 - Grating Frame										
0020	Grating frame, aluminum, 1" to 1-1/2" D, field fabricated	1,260.0	LF	8.34	2.88				11.22	14,143
Metal Fabrications Total										553,710

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1150 - Odor Control Fans & Ductwork										78,800
11 - EQUIPMENT										
11010 - Process Equipment										
0140	Odor control , centrifugal fan	2.0	each	1,624.68	18,010.00				19,634.68	39,269
EQUIPMENT Total										39,269
15 - MECHANICAL										
15045 - Pipe, Fiberglass										
0100	Pipe, fitting, fbgl., 24" x 16" Tee	1.0	each	733.60	1,148.00				1,881.60	1,882
0180	Pipe, fitting, fbgl., 24" x 16" Reducer	1.0	each	532.00	100.96				632.97	633
B0016	Duct, FRP, 16" dia.	16.3	lnft	67.20	36.83				104.03	1,698
B0024	Duct, FRP, 24" dia.	28.9	lnft	84.00	74.93				158.93	4,593
B1016	Fitting, FRP, 90 Elbow, 16" dia.	1.0	ea	425.60	261.62				687.22	687
B4024	[2x] Fitting, FRP, Weld, 24" dia.	12.0	ea	178.23	74.93				253.16	3,038
B4036	Fitting, FRP, Weld, 36" dia.	1.0	ea	249.22	105.41				354.63	355
15060 - Pipe,hdpe butt fush jnts										
0030	Piping, HDPE butt fusion jts, SDR 21, 40' L, 8" dia	312.1	lnft	6.11	6.21	3.27			15.59	4,865
0070	Piping, HDPE butt fusion jts, SDR 21, 40 L, 16" dia	28.6	lnft	10.86	21.36	5.82			38.03	1,086
0240	Piping, HDPE butt fusion jts, SDR 21, fittings, 16" x 8" Cross	12.0	each	79.34	460.00	22.08			561.42	6,737
15095 - Pipe,drng&sewg,plyv chlrd										
0020	Piping,drainage & sewage, PVC, no exc/bkfill,10' L,SDR 35,B&S,4" dia	87.7	lnft	2.44	1.68				4.12	361
0100	Piping, fittings, bends or elbows, 8" diameter	2.0	each	127.95	7.05				135.00	270
15245 - Pipe,hgh dns ply hdpe										
0730	Pipe, plastic, HDPE, flange adapter w/ring, DR 26, 1/2 bolts, 8" dia	73.0	each		118.72				118.72	8,667
0760	Pipe, plastic, HDPE, flange adapter w/ring, DR 26, 1/2 bolts, 16" dia	5.0	each		551.20				551.20	2,756

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
0795	Pipe, plastic, HDPE, flange adapter w/ring, DR 17, 1/2 bolts, 24" dia	1.0	each		1,245.50				1,245.50	1,246
	15270 - Solenoid valves									
0030	Solenoid valve, 1 1/2" . 120 vac, fail open	2.0	each	84.00	185.50				269.50	539
	15665 - Duct accessories									
2920	Round damper, butterfly, vol control w/lever lock rgltr, 24" dia	1.0	each	44.96	74.04				119.00	119
	MECHANICAL Total									39,531

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1155 - Odor Control Biofilter										154,565
01 - GENERAL REQUIREMENTS										
01220 - Wellpoint equipment rent										
0010	Rent 8" diam wellpoint discharge pipe	102.0	lf_dy				0.45		0.45	46
0040	Rent wellpoint header pipe, 6" diameter, 400 GPM	51.0	lf_dy				0.48		0.48	24
0100	Rent wellpoint 25' long w/fittings & riser pipe 1-1/2" or 2" suction	2.0	ea_dy				3.50		3.50	7
0120	Rent wellpoint pump, diesel, 30 HP, 6" suction	1.0	days				199.00		199.00	203
GENERAL REQUIREMENTS Total										280
02 - SITE CONSTRUCTION										
02260 - Wellpoints										
0020	Wellpoints, inst&rmv of sgl stage sys, L, 2.0 hours per L.F. header	17.0	lnft	93.36					93.36	1,587
02330 - Backfill, structural										
0050	Backfill, structural, 200 H.P., 50' haul, common earth	690.5	cuyd	0.31		0.62			0.93	643
02340 - Bedding										
0020	Crushed stone 2' to 2.5' - Biofilter	113.2	cuyd	9.60	26.21	2.67			38.48	4,357
02360 - Compaction										
0090	Compaction, riding, sheepsfoot or wobbly whl rlr, 6" lifts, 3 passes - backfill	497.4	cuyd	0.39		0.66			1.05	523
0090	Compaction, riding, sheepsfoot or wobbly whl rlr, 6" lifts, 3 passes - subgrade	46.9	cuyd	0.39		0.66			1.05	49
0350	Compaction, water, truck, 3000 gal, 3 mile haul	497.4	cuyd	0.48	0.22	0.72			1.42	705
02420 - Excavating, structural										
0050	Excavating, structural, mach excav, com earth, hyd backhoe, 2 CY bkt	905.8	cuyd	4.90		7.96			12.86	11,645
02430 - Fill										
0050	Fill, pea gravel fill, compacted, 6" deep - Biofilter	1,224.0	sqft	0.28	0.28	0.03			0.58	715
02460 - Hauling										

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
0050	Hauling, LCY, no loading, 20 c.y dump truck, 20 MI RT, 0.4 lds/hr.	831.6	cuyd	5.36		11.58			16.94	14,089
0900	Loading Trucks, F.E. Loader, 3 C.Y.	831.6	cuyd	0.70		1.47			2.17	1,802
	02470 - Soil stabilization									
0020	Soil stabilization, geotextile fabric, woven, H.D., 600 lb. tensile st	482.8	sqyd	0.31	1.85				2.16	1,043
	02590 - Membrane lining systems									
0010	Membrane lining, HDPE, 60 mil thick	2,142.0	sqft	1.18	1.02				2.20	4,721
	SITE CONSTRUCTION Total									41,880
	03 - CONCRETE									
	03090 - Forms place, slab grade									
0030	[3x] Forms in place, SOG, edge forms, over 12", wood	798.6	sfca	4.56	2.62				7.19	5,741
	03110 - Forms in place, walls									
0080	[3x] Forms in place, walls, job built plyform, 8-16' high	1,964.3	sfca	7.11	2.28				9.39	18,448
	03120 - Waterstop									
0020	[3x] Waterstop, PVC, ribbed 3/16" thick, 6" wide	129.5	lnft	2.81	1.58				4.39	569
0030	[3x] Waterstop, PVC, ribbed, w/center bulb, 3/16" thick, 9" wide	555.5	lnft	3.02	12.97				15.99	8,882
	03130 - Reinforcing in place									
0080	[6x] Reinforcing in place, A615 Gr 60, walls, #3 to #7	5.2	ton	640.64	920.00				1,560.64	8,185
0130	[6x] Reinforcing in place, A615 Gr 60, dowels, longer and heavier dowels	1,307.4	lb	1.32	2.49				3.81	4,988
	03150 - Concrete, ready mix									
0030	[6x] Concrete, ready mix, regular weight, 4000 psi	87.2	cuyd		106.00				106.00	9,240
	03170 - Placing concrete									
0120	[3x] Placing conc, incl vib, slab on grade, slab over 6" thick, pumped	50.8	cuyd	17.17		6.60			23.77	1,207
0130	[3x] Placing conc, incl vib, walls, 8" thick, pumped	36.4	cuyd	31.76		12.22			43.98	1,600

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
03180 - Finishing floors										
0030	[3x] Finishing floors, monolithic, screed, float & broom finish	1,230.0	sqft	0.65					0.65	796
03190 - Finishing walls										
0010	[3x] Finishing walls, break ties & patch voids	1,241.2	sqft	0.75	0.03				0.79	976
0020	[3x] Finishing walls, carborundum rub, wet rub	1,180.1	sqft	2.33	0.03				2.36	2,787
CONCRETE Total										63,419
11 - EQUIPMENT										
11010 - Process Equipment										
0030	Bio-filter media componant, complete	3,672.0	cuft	5.86	2.54	1.40			9.81	36,029
0990	Soaker Hose	20.0	ea		10.00				10.00	200
EQUIPMENT Total										36,229
15 - MECHANICAL										
15045 - Pipe, Fiberglass										
B1036	Fitting, FRP, 90 Elbow, 36" dia.	1.0	ea	896.00	1,121.41				2,017.41	2,017
15050 - Pipe,watr dst,plyth,c901										
0030	Piping, piping, 160 p.s.i., 1-1/2" diameter	97.2	lnft	2.04	0.97				3.00	292
0190	Piping, fittings, tee, 1-1/2" diameter	10.0	each	27.77	5.24				33.01	330
15055 - Pipe,watr dst,plyv chlrd										
0090	PVC pipe, class 160, sdr 26, 8" diameter	188.7	lnft	3.52	13.45				16.97	3,203
0090	PVC pipe, class 160, sdr 26, 8" diameter	17.0	lnft	4.63	14.38				19.01	323
0710	Piping, fittings, bends or elbows, 8" diameter	1.0	each	11.46	124.96				136.41	136
0760	Piping, fittings, wye or tee, 8" diameter	16.0	each	13.09	198.74				211.83	3,389
15095 - Pipe,drng&sewg,plyv chlrd										
0120	Piping, drainage & sewage, PVC, tees, 8" diam.	1.0	each	112.03	38.97				151.00	151
15115 - Pipe,subdraing,plastic										

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
0030	Piping, subdrainage, perforated PVC, 8" dia	176.8	lnft	8.18	2.43	1.16			11.77	2,081
	15395 - Cleanouts									
0060	Cleanouts, flr type, rnd top, xtra hvy dty, 8" pipe size	1.0	each	201.58	438.15				639.73	640
	15665 - Duct accessories									
2940	Round damper, butterfly, vol control w/lever lock rgltr, 36" dia	1.0	each	56.20	137.31				193.51	194
	MECHANICAL Total									12,756

Digester Upgrade Project
Construction Contract 3

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
	5000 - Electrical, Instrumentation & Controls									800,000
	16000 - Electrical and Instrumentation									
	16000000 - Electrical and Instrumentation									
0001	Electrical and Instrumentation Subcontract	1.0	Isum				800,000.00		800,000.00	800,000
	Electrical and Instrumentation Total									800,000

Digester Upgrade Project
Construction Contract 3

Category	Percent	Amount	Hours
--- Base Estimate --- Totals			
Labor	19.63 %	557,800	8,053.4
Material	48.21 %	1,369,722	
Subcontractor	28.41 %	807,280	
Equipment	2.36 %	66,960	1,908.9
Other	1.39 %	39,374	
User			
Net Costs		2,841,137	
Labor Mark-up	10.00 %	55,780	
Material/Process Equipment Mark-up	8.00 %	109,578	
Subcontractor Mark-up	5.00 %	40,364	
Construction Equipment Mark-up	8.00 %	5,357	
Sales tax	9.25 %	132,893	
Material Shipping/Handling on Div11	2.00 %	10,081	
Escalation	14.30 %	456,912	
Subtotal		3,652,102	
Contractor General Conditions	10.00 %	365,210	
Subtotal		4,017,313	
Start-up, training, O & M on Div11	2.00 %	15,115	
Subtotal		4,032,428	
Construction Contingency	30.00 %	1,209,728	

Digester Upgrade Project
Construction Contract 3

Category	Percent	Amount	Hours
Subtotal		5,242,157	
Bldg Risk, Liability Auto Ins.	2.00 %	104,843	
Subtotal		5,347,000	
Bonds	1.50 %	80,205	
Subtotal		5,427,205	
Engineering, Legal, and Admin	35.00 %	1,899,522	
Total --- Base Estimate ---		7,326,726	
Estimate Grand Total		7,326,726	



**SUMMARY ESTIMATE REPORT
WITH MARK-UPS ALLOCATED**

**DIGESTER UPGRADE PROJECT
CONSTRUCTION CONTRACT 4
HEATING IMPROVEMENTS with BC
MARKUPS**

Project Number: 135522-440-441

BC Project Manager: TIM BANYAI

BC Office: WALNUT CREEK

Estimate Issue Number: 01

Estimate Original Issue Date: 2011-04-29

Estimate Revision Number: 01

Estimate Revision Date: 2011-05-01

Lead Estimator: DES ORSINELLI

Estimate QA/QC Reviewer: TIM BANYAI, RION MERLO

Estimate QA/QC Date: 2010-12-21

PROCESS LOCATION/AREA INDEX

**1103 PRV/FLAME ARRESTORS
1104 VALVE/FM**

Description	Total w/ Markups Allocated
--- Base Estimate ---	996,529
1104 - VALVE/FM	
02 - Site Construction	46,873
15 - Mechanical	644,574
17 - Instrumentation	305,081
1104 - VALVE/FM Total	996,529
Grand Total	996,529



DETAILED ESTIMATE REPORT

DIGESTER UPGRADE PROJECT
CONSTRUCTION CONTRACT 4
HEATING IMPROVEMENTS with BC
MARKUPS

Project Number: 135522-440-441

BC Project Manager: TIM BANYAI

BC Office: WALNUT CREEK

Estimate Issue Number: 01

Estimate Original Issue Date: 2011-04-29

Estimate Revision Number: 01

Estimate Revision Date: 2011-05-01

Lead Estimator: DES ORSINELLI

Estimate QA/QC Reviewer: TIM BANYAI, RION MERLO

Estimate QA/QC Date: 2010-12-21

PROCESS LOCATION/AREA INDEX

1103 PRV/FLAME ARRESTORS
1104 VALVE/FM

CITY OF SAN JOSE

DIGESTER UPGRADE PROJECT
CONSTRUCTION CONTRACT 4

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
--- Base Estimate ---										339,986
1104 - VALVE/FM										339,986
02200 - Site Preparation										
02220450 - Selective Demolition - Process Equipment										
0180bc	Allowance - Demolition	5.0	days	2,279.04	148.59	927.12			3,354.75	16,774
Site Preparation Total										16,774
15200 - Process Piping										
15200200 - Flanges, Steel										
0060	Stl ftg, gskt & bolt set, 150#, 4" pipe	64.0	each	98.32	8.70				107.02	6,849
0680	Stl ftg, weld-on flg, fst, slip-on, 150 lb flg, wld fr&back, 4" pipe	64.0	each	235.96	22.00	10.03			267.99	17,151
15200212 - Pipe, 316 Stainless Steel										
0150	Pipe, SS, A778, weld, Sched. 10S, type 316L, 4" dia.	100.0	lnft	28.32	16.64	1.20			46.16	4,616
15200280 - Valves, Plug										
1110do	Valves, semi-steel, eccentric plug, motor operated, 175 psi, Dezurik PEC style, 4" diameter	32.0	each	585.28	5,330.00				5,915.28	189,289
Process Piping Total										217,905
17030 - PROCESS TAPS & PRIMARY EL										
17030000 - Process Taps And Primary Elements										
0010	4" Magnetic flowmeters, 150# AWWA flanges	32.0	each	196.64	3,094.20				3,290.84	105,307
PROCESS TAPS & PRIMARY EL Total										105,307

CITY OF SAN JOSE

**DIGESTER UPGRADE PROJECT
CONSTRUCTION CONTRACT 4**

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
										339,986

Grand Total

339,986

CITY OF SAN JOSE

**DIGESTER UPGRADE PROJECT
CONSTRUCTION CONTRACT 4**

Category	Percent	Amount	Hours
Base Estimate Totals			
Labor	17.84 %	60,642	702.3
Material	80.58 %	273,946	
Subcontractor			
Equipment	1.59 %	5,398	141.0
Other			
User			
Net Costs		339,986	
Labor Mark-up	10.00 %	6,064	
Material/Process Equipment Mark-up	8.00 %	21,916	
Subcontractor Mark-up	5.00 %		
Construction Equipment Mark-up	8.00 %	432	
Sales tax	9.25 %	25,839	
Demolition Costs	10.00 %	33,999	
Material Shipping & Handling	2.00 %	3,484	
Escalation	14.30 %	61,736	
Subtotal		493,455	
Contractor General Conditions	10.00 %	49,346	
Subtotal		542,801	
Start-up, training, O & M on Div11	2.00 %	5,661	
Subtotal		548,462	

CITY OF SAN JOSE

**DIGESTER UPGRADE PROJECT
CONSTRUCTION CONTRACT 4**

Category	Percent	Amount	Hours
Construction Contingency	30.00 %	164,539	
Subtotal		713,001	
Bldg Risk, Liability Auto Ins.	2.00 %	14,260	
Subtotal		727,261	
Bonds	1.50 %	10,909	
Subtotal		738,170	
Engineering, Legal & Admin	35.00 %	258,359	
Total Base Estimate		996,529	
Estimate Grand Total		996,529	

THIS PAGE INTENTIONALLY LEFT BLANK.

SUMMARY ESTIMATE REPORT WITH MARK-UPS ALLOCATED



Digester Upgrade Project Construction Contract 5 Struvite Control with BC Markups

Project Number: 136242-004-460

BC Project Manager: Rion Merlo/Tim Banyai

BC Office: Walnut Creek

Estimate Issue Number: 01

Estimate Original Issue Date: 2010-12-21

Estimate Revision Number: 01

Estimate Revision Date: 2011-05-01

Lead Estimator: Des Orsinelli

Estimate QA/QC Reviewer: Tim Banyai

Estimate QA/QC Date: 2010-12-21

PROCESS LOCATION/AREA INDEX

1100 - General Conditions

1101 - Civil Sitework

1102 - Yard Piping

1103 - Structural

1104 - Architectural

1105 - Mechanical

1106 - Electrical & Instrumentation

Digester Upgrade Project
Construction Contract 5

Description	Total w/ Markups Allocated
--- Base Estimate ---	317,456
1103 - Structural	
02 - Site Construction	5,412
03 - Concrete	82,398
05 - Metals	13,429
1103 - Structural Total	101,239
1105 - Mechanical	
11 - Equipment	129,442
15 - Mechanical	44,893
1105 - Mechanical Total	174,334
1106 - Electrical & Instrumentation	
16 - Electrical	41,882
1106 - Electrical & Instrumentation Total	41,882
Grand Total	317,456



DETAILED ESTIMATE REPORT

Digester Upgrade Project Construction Contract 5 Struvite Control with BC Markups

Project Number: 136242-004-460

BC Project Manager: Rion Merlo/Tim Banyai

BC Office: Walnut Creek

Estimate Issue Number: 01

Estimate Original Issue Date: 2010-12-21

Estimate Revision Number: 01

Estimate Revision Date: 2011-05-01

Lead Estimator: Des Orsinelli

Estimate QA/QC Reviewer: Tim Banyai

Estimate QA/QC Date: 2010-12-21

PROCESS LOCATION/AREA INDEX

1100 - General Conditions

1101 - Civil Sitework

1102 - Yard Piping

1103 - Structural

1104 - Architectural

1105 - Mechanical

1106 - Electrical & Instrumentation

Digester Upgrade Project
Construction Contract 5

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
--- Base Estimate ---										116,473
1103 - Structural										37,710
02300 - Earthwork										
02315120 - Backfill, Structural										
4420	Backfill, structural, common earth, 200 H.P. dozer, 300' haul	8.7	L.C.Y.	1.05		1.59			2.64	23
02315310 - Compaction, General										
7500	Compaction, 2 passes, 24" wide, 6" lifts, walk behind, vibrating roller	7.9	E.C.Y.	1.84		0.38			2.22	17
7520	Compaction, 3 passes, 24" wide, 6" lifts, walk behind, vibrating roller	9.3	E.C.Y.	2.76		0.56			3.32	31
7540	Compaction, 4 passes, 24" wide, 6" lifts, walk behind, vibrating roller	18.5	E.C.Y.	3.69		0.75			4.43	82
02315492 - Hauling										
0009	Loading Trucks, F.E. Loader, 3 C.Y.	41.2	cuyd	0.81		1.10			1.91	79
4498	Cycle hauling(wait, load,travel, unload or dump & return) time per cycle, excavated or borrow, loose cubic yards, 25 min load/wait/unload, 20 CY truck, cycle 20 miles, 45 MPH, no loading equipment	41.2	L.C.Y.	2.61		3.65			6.27	258
02315610 - Excavating, Trench										
0060	[2x] Excavating, trench or continuous footing, common earth, 1/2 C.Y. excavator, 1' to 4' deep, excludes sheeting or dewatering	45.4	B.C.Y.	4.93		1.86			6.79	308
02315640 - Utility Bedding										
0100	Fill by borrow and utility bedding, for pipe and conduit, crushed stone, 3/4" to 1/2", excludes compaction	21.5	L.C.Y.	9.14	43.50	2.12			54.76	1,179
Earthwork Total										1,978
03100 - Concrete Forms & Accessories										
03110425 - Forms In Place, Equipment Foundations										
0050	C.I.P. concrete forms, equipment foundations, 2 use, includes erecting, bracing, stripping and cleaning	180.0	sfca	26.18	1.98				28.16	5,068

Digester Upgrade Project
Construction Contract 5

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
03110445 - Forms In Place, Slab On Grade										
3050	C.I.P. concrete forms, slab on grade, edge, wood, 7" to 12" high, 4 use, includes erecting, bracing, stripping and cleaning	180.0	sfca	7.37	0.74				8.11	1,460
03110455 - Forms In Place, Walls										
2550	C.I.P. concrete forms, wall, job built, plywood, 8 to 16' high, 4 use, includes erecting, bracing, stripping and cleaning	540.0	sfca	12.63	0.78				13.41	7,244
03150860 - Waterstop										
0600	Waterstop, PVC, ribbed, with center bulb, 3/8" thick x 9" wide	90.0	LF	6.81	4.50				11.31	1,018
Concrete Forms & Accessories Total										14,790
03200 - Concrete Reinforcement										
03210600 - Reinforcing In Place										
0602	[4x] Reinforcing steel, in place, slab on grade, #3 to #7, A615, grade 60, incl labor for accessories, excl material for accessories	3,533.7	lb	0.68	0.78				1.46	5,146
0702	Reinforcing steel, in place, walls, #3 to #7, A615, grade 60, incl labor for accessories, excl material for accessories	1,459.3	lb	0.48	0.81				1.29	1,879
2000	[3x] Reinforcing steel, unload and sort, add to base	2.7	ton	51.37		8.54			59.91	160
2210	[3x] Reinforcing steel, crane cost for handling, average, add	2.7	ton	55.56		9.30			64.86	173
2420	Reinforcing steel, in place, dowels, deformed, 2' long, #5, A615, grade 60	54.0	EA	3.26	1.78				5.04	272
2450	Reinforcing steel, in place, dowels, deformed, A615, grade 60, longer and heavier, add	221.3	lb	1.95	0.85				2.80	620
Concrete Reinforcement Total										8,249
03300 - Cast-In-Place Concrete										
03310220 - Concrete, Ready Mix Normal Weight										
0300	[4x] Structural concrete, ready mix, normal weight, 4000 PSI, includes local aggregate, sand, Portland cement and water, delivered, excludes all additives and treatments	32.5	CY		106.00				106.00	3,447
03310700 - Placing Concrete										

Digester Upgrade Project
Construction Contract 5

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
4650	[3x] Structural concrete, placing, slab on grade, pumped, over 6" thick, includes vibrating, excludes material	25.9	CY	24.05		4.62			28.66	741
5350	Structural concrete, placing, walls, pumped, 15" thick, includes vibrating, excludes material	6.7	CY	37.04		7.13			44.18	295
	03350300 - Finishing Floors									
0150	Concrete finishing, floors, manual screed, bull float, manual float, broom finish	530.0	SF	0.89					0.89	471
	03350350 - Finishing Walls									
0150	[2x] Concrete finishing, walls, carborundum rub, wet, includes breaking ties and patching voids	780.0	SF	3.18					3.18	2,478
0750	Concrete finishing, walls, sandblast, heavy penetration	36.0	SF	6.61	1.41	0.56			8.59	309
	Cast-In-Place Concrete Total									7,741
	05050 - Basic Metal Materials & Methods									
	05090340 - Drilling									
0400	Concrete impact drilling, for anchors, up to 4" D, 5/8" dia, in concrete or brick walls and floors, incl bit & layout, excl anchor	54.0	EA	15.77	0.08				15.85	856
	05090540 - Machinery Anchors									
0800	Machinery anchor, heavy duty, 1" dia stud & bolt, incl sleeve, floating base nut, lower stud & coupling nut, fiber plug, connecting stud, washer & nut	24.0	EA	64.90	98.50	7.24			170.64	4,095
	Basic Metal Materials & Methods Total									4,951

Digester Upgrade Project
Construction Contract 5

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
1105 - Mechanical										62,097
11000 - Equipment										
11000800 - Chemical Metering Pumps										
0230	Polymer pmp,mtr.,peristaltic type,3/4hp,dc drive w/cont.,bpv,prv,cal. col.	6.0	each	1,403.98	6,000.00			225.00	7,628.98	45,774
Equipment Total										45,774
15100 - Building Services Piping										
15108520 - Pipe, Plastic										
	Polymer tank/pump piping and valve allowance	1.0	Isum	2,500.00	2,500.00				5,000.00	5,000
Building Services Piping Total										5,000
15200 - Process Piping										
15200230 - Pipe, Plastic, Double Wall										
	Polymer distribution piping and valve allowance	1.0	Isum	5,000.00	5,000.00				10,000.00	10,000
Process Piping Total										10,000
15950 - Testing/Adjusting/Balancing										
15955700 - Piping, Testing										
0160	Pipe testing, nondestructive hydraulic pressure test, isolate, 1 hour hold, 1" to 4" pipe, 250 - 500 L.F.	1.0	EA	1,322.79					1,322.79	1,323
Testing/Adjusting/Balancing Total										1,323

Digester Upgrade Project
Construction Contract 5

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
	1106 - Electrical & Instrumentation									16,667
	16000 - Electrical and Instrumentation									
	16000000 - Electrical and Instrumentation									
	Electrical & Instrumentation subcontract allowance	1.0	lsum				16,667.00		16,667.00	16,667
	Electrical and Instrumentation Total									16,667

Digester Upgrade Project
Construction Contract 5

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Grand Total									116,473	

Digester Upgrade Project
Construction Contract 5

Category	Percent	Amount	Hours
Base Estimate Totals			
Labor	35.93 %	41,845	374.2
Material	47.94 %	55,841	
Subcontractor	14.31 %	16,667	
Equipment	0.66 %	770	25.2
Other	1.16 %	1,350	
User			
Net Costs		116,473	
Labor Mark-up	10.00 %	4,184	
Material/Process Equipment Mark-up	8.00 %	4,467	
Subcontractor Mark-up	5.00 %	833	
Construction Equipment Mark-up	8.00 %	62	
Sales tax	9.25 %	5,237	
Material Shipping & Handling	2.00 %	870	
Escalation to Midpoint	5.00 %	5,756	
Escalation	14.30 %	19,717	
Subtotal		157,600	
Contractor General Conditions	10.00 %	15,760	
Subtotal		173,360	
Start-up, training, O & M on Div11	2.00 %	1,359	
Subtotal		174,719	

Digester Upgrade Project
Construction Contract 5

Category	Percent	Amount	Hours
Construction Contingency	30.00 %	52,416	
Subtotal		227,135	
Bldg Risk, Liability Auto Ins.	2.00 %	4,543	
Subtotal		231,677	
Bonds	1.50 %	3,475	
Subtotal		235,153	
Engineering, Legal & Admin	35.00 %	82,303	
Total Base Estimate		317,456	
Estimate Grand Total		317,456	

THIS PAGE INTENTIONALLY LEFT BLANK.



DETAILED ESTIMATE REPORT

Digester Upgrade Project Digester Mixer Prepurchase - Linear Motion Mixer Pre-Purchase Contract 1B

Project Number: 136242-005

BC Project Manager: Tim Banyai

BC Office: Walnut Creek

Estimate Issue Number: 01

Estimate Original Issue Date: 2010-12-21

Estimate Revision Number: 06

Estimate Revision Date: 2011-05-23

Lead Estimator: Des Orsinelli

Estimate QA/QC Reviewer: NA

PROCESS LOCATION/ALTERNATES INDEX

Mixers - Linear Motion Vortex Ring

**Digester Upgrade Project
Digester Mixer Prepurchase - Linear
Motion Mixer**

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
	--- Base Estimate ---									250,635
	-									250,635
	11000 - Equipment									
	11010 - Process Equipment									
1461DS	Mixer - 12.5 hp LM16 Linear Motion Mixer	1.0	each		250,635.00				250,635.00	250,635
	Equipment Total									250,635

**Digester Upgrade Project
Digester Mixer Prepurchase - Linear
Motion Mixer**

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
Grand Total									250,635	

**Digester Upgrade Project
Digester Mixer Prepurchase - Linear
Motion Mixer**

Category	Percent	Amount	Hours
--- Base Estimate --- Totals			
Labor			
Material	100.00 %	250,635	
Subcontractor			
Equipment			
Other			
User			
Net Costs		250,635	
Tax	9.25 %	23,184	
Shipping	2.00 %	5,013	
Handling & Storage	2.00 %	5,013	
Escalation	10.70 %	30,371	
Subtotal		314,215	
O&M, training	2.00 %	6,284	
Subtotal		320,500	
Estimating Contingency	10.00 %	32,050	
Subtotal		352,550	
Engineering, Legal, and Admin	35.00 %	123,392	
Total --- Base Estimate ---		475,942	

**Digester Upgrade Project
Digester Mixer Prepurchase - Linear
Motion Mixer**

Category	Percent	Amount	Hours
Estimate Grand Total		475,942	

THIS PAGE INTENTIONALLY LEFT BLANK.



DETAILED ESTIMATE REPORT

Digester Upgrade Project Prepurchase contract 2 Draft Tube Mixer Prepurchase

Project Number: 136242-005
BC Project Manager: Tim Banyai
BC Office: Walnut Creek
Estimate Issue Number: 01
Estimate Original Issue Date: 2010-12-21
Estimate Revision Number: 03
Estimate Revision Date: 2011-05-01
Lead Estimator: Des Orsinelli
Estimate QA/QC Reviewer: NA

PROCESS LOCATION/ALTERNATES INDEX

Mixers - Draft Tube

Digester Upgrade Project
 Prepurchase contract 2

Item	Item Description	Qty	Unit	Labor \$/Unit	Materials \$/Unit	Equip \$/Unit	Subs \$/Unit	Other \$/Unit	Total \$/Unit	Total Net Cost \$
--- Base Estimate ---										435,500
-										435,500
11000 - Equipment										
11010 - Process Equipment										
1461DS	Mixer, digester draft tube, 15hp	4.0	each		108,875.00				108,875.00	435,500
Equipment Total										435,500

Digester Upgrade Project
 Prepurchase contract 2

Category	Percent	Amount	Hours
--- Base Estimate --- Totals			
Labor			
Material	100.00 %	435,500	
Subcontractor			
Equipment			
Other			
User			
Net Costs		435,500	
Tax	9.25 %	40,284	
Shipping	2.00 %	8,710	
Handling & Storage	2.00 %	8,710	
Escalation	10.70 %	52,773	
Subtotal		545,977	
O&M, training	2.00 %	10,920	
Subtotal		556,896	
Estimating Contingency	10.00 %	55,690	
Subtotal		612,586	
Engineering, Legal, and Admin	35.00 %	214,405	
Total --- Base Estimate ---		826,991	

THIS PAGE INTENTIONALLY LEFT BLANK.