

## Attachment 2:

# City of San Jose Traffic Signal Pre-Turn On Inspection Request Form

<b>Part A: Project Information</b>	
Instructions: Contractor must complete this form and submit to Project Inspector to request inspection.	
Project:	Contractor Company and Representative:
Intersection:	CSJ Public Works Construction Inspector:
Shop #:	CSJ Public Works Electrical Inspector:
Check one: <input type="checkbox"/> New Traffic Signal Installation <input type="checkbox"/> Traffic Signal Modification	
<b>Part B: Inspection Checklist</b>	
Instructions: All items below must be checked off "Y", "NA" or "Pending". For signal modifications, if the work cannot be completed until after shutdown/activation, select Pending. CSJ reserves the right to cancel or cease inspection if this checklist does not meet the minimum requirements.	
<b>Tesco Service</b> Y-NA-Pending <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 1. Proper metering <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 2. Meter released and in place <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 3. PG&E scheduled for disconnect/reconnect <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 4. Proper field wiring out of Tesco <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 5. Bonding and grounding checked <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 6. Conduit size checked, duct sealed <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 7. Anchor bolts sized correctly <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 8. Location and elevation match plans <b>Traffic Signal Cabinet</b> Y-NA-Pending <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 9. Location and type match plans <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 10. Conduits installed in right location in base; ends of the conduits duct-sealed <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 11. Conduits, cabinet, ground rod and anchor bolts all bonded together with #8 continuous wire <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 12. PVC conduits have #8 copper equipment ground conductor and end bells <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 13. Ground rod installed <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 14. Anchor bolts are right size and have "cut" threads; rolled threads not permitted <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 15. Proper field wiring installed: loops, phases, spares, and feeders. All wires landed in correct locations <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 16. Detector lead-in cables are soldered <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 17. Neutral and ground conductors on proper buss bars <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 18. Service feeder in correct breaker <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 19. S.I.C. cable installed <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 20. Opticom installed and have the cards for the intersection <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 21. CCTV cables are installed per plan	<b>Traffic Signal and Streetlight Poles</b> Y-NA-Pending <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 22. Pole types and locations, anchor bolt sizes, and foundations match plans <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 23. High voltage clearances met <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 24. Poles are plumb <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 25. Proper elevation between base plate and foundation cap or sidewalk. Required thickness for mortar for signal poles is 0.1 to 0.3 feet; for streetlights, maximum is 0.1 feet <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 26. Minimum 2' square concrete foundation cap for poles installed in unfinished or dirt area <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 27. Anchor bolts penetrate depth of nuts. For traffic signal standards, shall extend minimum three full threads, maximum two inches above the top nut <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 28. Pole, conduit and anchor bolts bonded with a continuous #8 copper wire <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 29. No traffic signal splices in the base of the pole unless there is no pull box at the base of the pole <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 30. Hand hole cover installed <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 31. All holes in the pole properly filled and smooth. Unused holes welded closed on standards, steel pedestals and posts <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 32. Post top caps installed on the pole and mast arm <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 33. Mast arms have proper rake <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 34. Mast arms proper length <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 35. All splices properly taped and coated. May also use heat shrink tubing and insulated spring connector method

## Attachment 2:

# City of San Jose Traffic Signal Pre-Turn On Inspection Request Form

<p><b>Pull Boxes</b> Y-NA-Pending</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 36. Size, orientation, and location match plans</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 37. Grouted with 1" drain hole</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 38. Conduits installed properly: enter the box from the short side and stub in 1-2" into the box at a 45-degree angle</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 39. All metal conduits and ground rods bonded with a min #8 copper wire. PVC conduits have #8 equipment ground conductor</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 40. Pull box covers marked accordingly (service, street light, traffic signal etc.)</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 41. Pull boxes flush with sidewalk or grade</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 42. Ground bushings have proper size lugs</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 43. Conductors properly identified, including S.I.C. cable and Opticom</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 44. Three spare wires installed in each conduit</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 45. Three feet of slack on all conductors. Conductors measured vertically above the pull box grade</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 46. Pull boxes in road are traffic-rated</p> <p><b>Wiring Test</b> Y-NA-Pending</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 47. All conductors and cables properly identified, and metal pull box lid bonded</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 48. New signal megs at 10 megohms or higher; new or mod signal meg reading _____ megohms At Inspection: _____ megohms At Activation: _____ megohms</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 49. Fiber baseline test has been performed</p>	<p><b>Loops and Video Detection</b> Y-NA-Pending</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 50. Video detection cameras and loops installed per plan and to be tested during inspection (contractor supplies generator if signal has no power)</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 51. Loop tails and lead-in tails twisted two turns per foot. Lead-in cables are led properly</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 52. Slots in the street are completely filled with asphalt emulsion</p> <p><b>Streetlights</b> Y-NA-Pending</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 53. Proper luminaries installed</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 54. Street light installation and modifications match plans</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 55. Street lights and associated wiring ready for turn on</p> <p><b>Miscellaneous</b> Y-NA-Pending</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 56. Potholes filled</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 57. Signal communication infrastructure in place</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 58. All civil intersection improvements complete (ped ramps, pavement, etc.)</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 59. Contractor's Method of Performance (MOP) for Shutdown/Activation</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 60. Contractor ready for Inspection within a week and Activation within three weeks</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 61. Contractor provides adequate lighting at night for work during all shutdowns</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 62. Confirm Power source (public vs private). Provide appropriate signed plans for private power source.</p> <p><input type="checkbox"/><input type="checkbox"/><input type="checkbox"/> 63. Signs installed per project plans</p>
<p><b>Part C: Explanation for NA or Pending</b> (number each item per above)</p>          	
<p><b>Part D: Contractor Certification</b></p>	
Contractor Name Printed:	City Construction Inspector Initials:
Contractor Signature:	City Principal Construction Inspector Initials:
Date:	City Electrical Inspector Initials: